



HIGHWAY CONSTRUCTION PLAN

JULY 1, 2013 – JUNE 30, 2015

– Quarterly Status Report –
(October 1, 2013 – December 31, 2013)

TABLE OF CONTENTS

Introduction	ii
Programs and Estimated Expenditures	iii
Quarterly Status Report Layout	iv
 <u>PROJECT LISTINGS BY COUNTY</u> 	
BAKER	1
BENTON	2
CLACKAMAS	3
CLATSOP	7
COLUMBIA	9
COOS	10
CROOK	11
CURRY	12
DESCHUTES	13
DOUGLAS	15
GILLIAM	N/A
GRANT	17
HARNEY	18
HOOD RIVER	N/A
JACKSON	19
JEFFERSON	21
JOSEPHINE	22
KLAMATH	23
LAKE	25
LANE	26
LINCOLN	30
LINN	33
MALHEUR	34
MARION	35
MORROW	38
MULTNOMAH	39
POLK	45
SHERMAN	46
TILLAMOOK	47
UMATILLA	49
UNION	50
VARIOUS	52
WALLOWA	61
WASCO	62
WASHINGTON	63
WHEELER	N/A
YAMHILL	66
 Program Summaries	 68

INTRODUCTION

The Oregon Department of Transportation has prepared the 2013-2015 Highway Construction Plan (HCP) in accordance with ORS 184.654 to 184.666. The 2013-2015 HCP is a component of the department's budget for the 2013-2015 biennium.

As the department implements its 2013-2015 biennial budget, the department will make status reports on implementation of the HCP to the Legislature after the end of each quarter in the form of Quarterly Status Reports (QSR). The QSRs will also notify the Legislature of any projects the department intends to implement that are not listed in the initial 2013-2015 Highway Construction Plan. This is the second QSR for the state fiscal year 2014, and covers the period of October 1, 2013 through December 31, 2013.

This report lists projects by the county where they are located. The entry for each project provides the project location, a brief description, its work type (Bridge, Highway Safety, Modernization, Operations or Pavement Preservation), and its current status. The project statuses used in this report are:

- **CONSTRUCTION COMPLETE:** Construction is complete, but may still be pending final payment to the contractor.
- **UNDER CONSTRUCTION:** Construction work has started, or is scheduled to start, and a contractor has been awarded the construction contract.
- **CONSTRUCTION FUNDING COMMITTED:** Project is either anticipated to go to contract within the biennium or pre-construction work is anticipated to begin during this time frame.
- **UNDER DEVELOPMENT:** Project has received Oregon Transportation Commission approval to begin preliminary development work, but is not approved for construction funding.

The milestone dates of Design Completion and Construction Completion are provided. For the purposes of this report, Design Completion date is when the department issues a "notice to proceed" to the construction contractor. The department does not select a construction contractor for "Design Only" projects; the Design Completion date indicates when the project design was completed. The Construction Completion date is when the department notifies the contractor that the project is substantially complete.

Project names and work descriptions have been modified throughout the document in order to improve readability. Because of this, some projects may not appear consistently in prior department publications.

If you have questions, comments, or would like a printed copy of this publication, please contact Victor Dodier, ODOT Government Relations Section, at 503-986-3422 or email to Victor.J.DODIER@state.or.us Electronic copies of this report are also available at: http://www.oregon.gov/ODOT/TD/STIP/Pages/Leg_Reports.aspx


PROGRAMS AND ESTIMATED EXPENDITURES

(Dollar amounts rounded)

	LEGISLATIVELY ADOPTED BUDGET 2013-15	EMERGENCY BOARD ACTIONS TO DATE	ADOPTED BUDGET THROUGH DEC 2013
BRIDGE PROGRAM - includes preservation of the bridges, tunnels and culverts on the state highway system.	\$372.3 M	\$0	\$372.3 M
MODERNIZATION PROGRAM - includes improvements that add capacity to highways, including but not limited to new or widened lanes and new bypasses.	\$824.6 M	-\$450.0 M	\$374.6 M
SAFETY/OPERATIONS PROGRAMS (COMBINED BY LEGISLATURE)			
SAFETY PROGRAM - includes providing engineering solutions to accident problems on state and local highways.	\$123.3 M	-\$0.2 M	\$123.1 M
OPERATIONS PROGRAM - includes improving the efficiency of existing highways through such means as traffic signaling systems, driver communication and ramp metering.			
PAVEMENT PRESERVATION PROGRAM - includes paving, striping and reconstruction designed to add useful life to existing highways.	\$249.3 M	\$0	\$249.3 M
MAINTENANCE PROGRAM - includes keeping existing highways safe and usable for the traveling public through such means as repair, snow and ice removal, vegetation clearance, striping, signal repair and lighting. Includes Emergency Relief Program.	\$453.8 M	\$0.7 M	\$454.5 M
SPECIAL PROGRAMS - includes but is not limited to bicycle and pedestrian facility projects, environmental services and salmon and watershed projects.	\$226.7 M	\$0	\$226.7 M
LOCAL GOVERNMENT - includes payments to cities, counties and metropolitan planning organizations.	\$367.3 M	\$0	\$367.3 M

QUARTERLY STATUS REPORT LAYOUT

– Sample Project –



<p>Project Identity and Location Info:</p> <p>I-84: WB Snow Key: 16015 Fence @ Culley Region: Region 5 - Lane Phase 1 Eastern Oregon</p> <p>Install snow fences at various sites.</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 5/17/2013 Actual: 4/23/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/15/2013 Actual: 10/8/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$500,000 Current Est. \$503,537 Spent to Date: \$491,335</p> <p>Project Status Info:</p> <p><u>Construction Complete</u></p> <p>Work Type: Operations</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>I84: Baker Valley ITS Key: 16011 2013 Region: Region 5 - Eastern Oregon</p> <p>Install a new variable message sign with guardrail, a new ice sign and a new rotating drum snow zone sign</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 5/24/2013 Actual: 5/14/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p> <p>Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Current Est: 12/30/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$749,000 Current Est. \$475,251 Spent to Date: \$403,130</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Operations</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>FFO-OR86: Passing Key: 14670 Lanes Region: Region 5 - Eastern Oregon</p> <p>Construct westbound passing lanes and pave existing pullouts.</p> <p>Senate: 30 House: 60 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 4/25/2014 Current Est: 4/25/2014</p> <p>Project Design Status: - On Time</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,500,000 Current Est. \$1,500,000 Spent to Date: \$187,893</p> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u></p> <p>Work Type: Modernization</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>OR414: Halfway Key: 17962 Flood Control (Pine Region: Region 5 - Creek) Eastern Oregon</p> <p>Alleviate flooding issues at Bridge #02836A.</p> <p>Senate: 30 House: 60 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est: 12/11/2014</p> <p>Project Information:</p> <p>Design only project.</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$100,000 Current Est. \$99,000 Spent to Date: \$41,063</p> <p>Project Status Info:</p> <p><u>Under Development</u></p> <p>Work Type: Operations</p>
---	---	----------------------------------	---

Total of Current Estimate for BAKER County: \$2,577,788

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
OR34/US20, South Bypass - Riverside Dr Key: 12827 Region: Region 2 - Northwest Oregon Construct dual NB-EB turn lanes and a North Frontage Road Senate: 08 House: 15 US Cong: 5	Original Est: 12/19/2014 Current Est: 12/19/2014	Prelim. Est: 1/1/2017 Project Design Status: - On Time	HCP Est: \$6,553,000 Current Est. \$6,575,000 Spent to Date: \$1,164,191
			Project Status Info:
			<u>Construction Funding Committed</u> Work Type: Modernization

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
OR99W: Lake Slough Bridge Replacement Key: 18565 Region: Region 2 - Northwest Oregon Replace Bridge #00394 Senate: 12 House: 23 US Cong: 4	Prelim. Est: 08/18/2015	Project Information: Design only project.	HCP Est: \$276,000 Current Est. \$276,000 Spent to Date: \$48,064
			Project Status Info:
			<u>Under Development</u> Work Type: Bridge

Total of Current Estimate for BENTON County: \$6,851,000

<p>Project Identity and Location Info:</p> <p>OR99E: 10th St (Oregon City) - Territorial Road Key: 17486 Region: Region 1 - Portland Metro Area</p> <p>Paving.</p> <p>Senate: 20 House: 39 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 6/15/2012 Actual: 5/22/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 7/31/2013 Actual: 6/19/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,060,000 Current Est. \$3,384,173 Spent to Date: \$3,403,443</p> <p>Project Status Info:</p> <p><u>Construction Complete</u> Work Type: Pavement Preservation</p>
--	--	--	---

<p>Project Identity and Location Info:</p> <p>US26: Mt Hood Hwy (Zigzag Rv BR #19281) Painting Key: 18285 Region: Region 1 - Portland Metro Area</p> <p>Paint steel girders, BR #19281</p> <p>Senate: 26 House: 52 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 8/2/2013 Actual: 7/19/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Actual: 10/17/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$300,000 Current Est. \$655,001 Spent to Date: \$576,986</p> <p>Project Status Info:</p> <p><u>Construction Complete</u> Work Type: Bridge</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>OTIA III Mod- FFO-OR212/224: Sunrise Corridor(I-205-SE 122nd Ave) Key: 15555 Region: Region 1 - Portland Metro Area</p> <p>Phase one of new limited access facility (PE & ROW).</p> <p>Senate: 26 House: 51 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 4/26/2013 Actual: 5/24/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 6/30/2016 Current Est: 6/30/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$105,894,000 Current Est. \$89,539,768 Spent to Date: \$42,455,363</p> <p>Project Status Info:</p> <p><u>Under Construction</u> Work Type: Modernization</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>OR211: Eagle Cr - Sandy HWY at Dubarko Rd (Sandy) Key: 16155 Region: Region 1 - Portland Metro Area</p> <p>Improve geometry, illumination, sight distance and channelization</p> <p>Senate: 26 House: 52 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 11/22/2013 Actual: 11/6/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2014 Current Est: 9/30/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,643,000 Current Est. \$2,416,381 Spent to Date: \$1,049,246</p> <p>Project Status Info:</p> <p><u>Under Construction</u> Work Type: Safety</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>OR224: SE 135th Ave Key: 17711 Region: Region 1 - Portland Metro Area</p> <p>Intersection improvements including protected left turns</p> <p>Senate: 26 House: 51 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 12/5/2014 Current Est: 12/5/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$665,000 Current Est. \$665,000 Spent to Date: \$168,059</p> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u> Work Type: Safety</p>
---	---	--	---

<p>Project Identity and Location Info:</p> <p>OR213 (82nd Ave): Key: 17568 King Rd - Lake Rd Region: Region 1 - Portland Metro Area</p> <p>1R - 2" grind & inlay of travel lanes.</p> <p>Senate: 20 House: 40 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 8/21/2015 Current Est: 8/21/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,500,000 Current Est. \$3,500,000 Spent to Date: \$66,717</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Pavement Preservation</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>OR 213 (82nd Ave): Key: 17709 Causey Ave Region: Region 1 - Portland Metro Area</p> <p>Improve traffic separator, provide alternative left turns.</p> <p>Senate: 20 House: 40 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 10/16/2015 Current Est: 10/16/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$197,000 Current Est. \$197,000 Spent to Date: \$6,036</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>OR 213 (82nd Ave) Key: 17719 Sunnyside Rd Region: Region 1 - Portland Metro Area</p> <p>Install traffic separators to allow u-turns.</p> <p>Senate: 20 House: 40 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 10/16/2015 Current Est: 10/16/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$200,000 Current Est. \$200,000 Spent to Date: \$3,949</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	--	---	---

<p>Project Identity and Location Info:</p> <p>OR 213 (82nd Ave): Key: 17720 King Rd Region: Region 1 - Portland Metro Area</p> <p>Install traffic separator, improve intersection, remove bus lane, improve bike lane and right turn, as well as left turn lane.</p> <p>Senate: 20 House: 40 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 10/16/2015 Current Est: 10/16/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$310,000 Current Est. \$310,000 Spent to Date: \$2,706</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	--	---	---

<p>Project Identity and Location Info:</p> <p>OR224 (Clackamas Hwy): SE 232nd Dr Key: 17716 Region: Region 1 - Portland Metro Area</p> <p>Add left and right turn lanes.</p> <p>Senate: 26 House: 51 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 10/31/2015 Current Est: 10/31/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 1/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,770,000 Current Est. \$2,770,000 Spent to Date: \$235,567</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>OR224 (Clackamas Key: 17715 Hwy): 197th Ave Region: Region 1 - Portland Metro Area</p> <p>Flatten curve, widen shoulders and add guardrail.</p> <p>Senate: 26 House: 51 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 8/7/2015 Current Est: 8/7/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 1/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,881,000 Current Est. \$1,881,000 Spent to Date: \$124,495</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	--	---	--

<p>Project Identity and Location Info:</p> <p>OR 99E: Vineyard Rd Key: 17710 Region: Region 1 - Portland Metro Area</p> <p>Intersection and pedestrian improvements.</p> <p>Senate: 20 House: 40 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 8/8/2014 Current Est: 8/8/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$924,000 Current Est. \$929,000 Spent to Date: \$191,942</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>FFO-US26: MP 49.2 - Key: 13717 MP 57.45 Region: Region 1 - Portland Metro Area</p> <p>This project will remove the rock bluff to provide an adequate fall out area.</p> <p>Senate: 26 House: 52 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 10/16/2013 Current Est: 10/16/2013</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$29,067,000 Current Est. \$29,067,000 Spent to Date: \$1,586,718</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	--	--	--

<p>Project Identity and Location Info:</p> <p>US26 (Mt Hood Key: 17713 Hwy): Ruben Lane Region: Region 1 - Portland Metro Area</p> <p>Install traffic separator.</p> <p>Senate: 26 House: 52 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 4/20/2016 Current Est: 4/20/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$112,000 Current Est. \$111,000 Spent to Date: \$1,941</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>US26 (Mt Hood Key: 17712 Hwy): Jarl Rd Region: Region 1 - Portland Metro Area</p> <p>Improve signal visibility and warning, add right turn lane.</p> <p>Senate: 26 House: 52 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 1/16/2015 Current Est: 12/10/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$478,000 Current Est. \$478,000 Spent to Date: \$78,667</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	---	--	---

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
I-205 at SE Strawberry Lane Overcrossing Key: 18801 Region: Region 1 - Portland Metro Area Increase vertical clearance of freeway crossing Senate: 20 House: 40 US Cong: 5	Prelim. Est: 01/28/2015 Project Information: Design only project.		HCP Est: \$750,000 Current Est. \$750,000 Spent to Date: \$49,890 Project Status Info: Under Development Work Type: Modernization

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
OR213: Mulino Rd - Blackman's Corner Key: 18696 Region: Region 1 - Portland Metro Area Develop plans for pavement preservation project Senate: V House: V US Cong: 5	Prelim. Est: 07/25/2014 Project Information: Design only project.		HCP Est: \$261,000 Current Est. \$261,000 Spent to Date: \$11,686 Project Status Info: Under Development Work Type: Pavement Preservation

Total of Current Estimate for CLACKAMAS County: \$137,114,323

<p>Project Identity and Location Info:</p> <p>US101: Columbia River (Astoria-Megler) BR #07949C Key: 14183 Region: Region 2 - Northwest Oregon</p> <p>This project is a joint project with WSDOT which entails painting the bridge.</p> <p>Senate: 16 House: 31 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 3/9/2012 Actual: 2/23/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 7/31/2015 Current Est: 7/31/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$23,668,000 Current Est. \$21,323,640 Spent to Date: \$14,592,877</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Bridge</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>US26: Necanicum River (Black) Bridge #02601 Key: 14806 Region: Region 2 - Northwest Oregon</p> <p>Retrofit rails; repair spalls in deck & columns; strengthen caps; seismic retrofit.</p> <p>Senate: 16 House: 32 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 12/6/2013 Actual: 11/26/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2014 Current Est: 9/30/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,636,000 Current Est. \$1,630,605 Spent to Date: \$427,753</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Bridge</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>US26: Nehalem River & HWY 103 BR #02165 Key: 16036 Region: Region 2 - Northwest Oregon</p> <p>PCC deck overlay; retrofit railing; misc repair of concrete arch bridge 02165.</p> <p>Senate: 16 House: 32 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 4/26/2013 Actual: 4/11/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 12/31/2013 Current Est: 5/15/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,487,000 Current Est. \$1,881,847 Spent to Date: \$1,149,621</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Bridge</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>US101:Columbia R (Astoria-Megler) Br Painting, Ph2 Key: 17528 Region: Region 2 - Northwest Oregon</p> <p>Phase 2 painting project, bridge #07949c; WSDOT to pay 50% of total costs.</p> <p>Senate: 16 House: 31 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 8/4/2016 Current Est: 8/4/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2019</p>	<p>Project Cost Information:</p> <p>HCP Est: \$22,428,000 Current Est. \$22,428,000 Spent to Date: \$9,863</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Bridge</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>US26: West Humbug Creek Bridge Replacement Key: 16037 Region: Region 2 - Northwest Oregon</p> <p>Repair poor timber substructure; repair scour undermining of bent 2; bridge 01831.</p> <p>Senate: 16 House: 32 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 12/6/2013 Current Est: 3/28/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,274,000 Current Est. \$3,274,000 Spent to Date: \$545,224</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Bridge</p>
--	---	--	---

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
US101: Camp Rilea-Surf Pines Lane <i>Key: 14864</i> <i>Region: Region 2 - Northwest Oregon</i> Development work toward widening in Glenwood Village area . <i>Senate: 16 House: 32 US Cong: 1</i>	Prelim. Est: 07/01/2017 Project Information: Design only project. Preliminary estimate is subject to environmental study.		HCP Est: \$0 Current Est. \$2,000,000 Spent to Date: \$438,204 Project Status Info: <u>Under Development</u> Work Type: Modernization

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
US101B: Old Youngs Bay Bridge #00330 <i>Key: 16038</i> <i>Region: Region 2 - Northwest Oregon</i> Paint structural steel; strengthen rotted timber piles & caps; miscellaneous electrical and mechanical repairs. <i>Senate: 16 House: 31 US Cong: 1</i>	Prelim. Est: 11/01/2013 Project Information: Design only project. Construction under key #18078.		HCP Est: \$584,000 Current Est. \$848,000 Spent to Date: \$927,322 Project Status Info: <u>Under Development</u> Work Type: Bridge

Total of Current Estimate for CLATSOP County: \$53,386,092

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
FFO-US30: Old Portland Road to Millard Key: 17702 Region: Region 2 - Northwest Oregon Intersection improvements. Senate: 16 House: 31 US Cong: 1	Original Est: 6/24/2016 Current Est: 6/24/2016	Prelim. Est: 12/1/2017 Project Information:	HCP Est: \$5,538,000 Current Est. \$5,538,000 Spent to Date: \$39,386
			Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
US30: Clatskanie Bluffs Rockfall Key: 18441 Region: Region 2 - Northwest Oregon Rockfall repair and screening Senate: 16 House: V US Cong: 1	Prelim. Est: 10/21/2015	Project Information: Design only project.	HCP Est: \$100,000 Current Est. \$309,000 Spent to Date: \$157
			Project Status Info: <u>Under Development</u> Work Type: Operations

Total of Current Estimate for COLUMBIA County: \$5,847,000

Project Identity and Location Info:

US101: North Bend-
Coos Bay Pave,
Signals, Sidewalk

Key: 15013

Region: **Region 3 -
Southwest
Oregon**

Grind/inlay pavement.

Senate: 05 House: 09 US Cong: 4

Design Info:

Original Est: 4/20/2012
Actual: 8/20/2012

Project Design Status: - Late

Construction Completion Status: - On Time
**Project Design delayed to allow time for the completion
of a city of North Bend project, which otherwise would
have cut up this project's newly laid pavement.**

Construction Info:

Contract Comp.: 9/30/2013
Current Est: 10/3/2013

Construction Completion Status: - On Time

Project Cost Information:

HCP Est: \$8,710,000
Current Est. \$9,502,212
Spent to Date: \$9,165,284

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO-
US101:McCullough
Bridge Rehab-North
Section

Key: 17383

Region: **Region 3 -
Southwest
Oregon**

Cathodic protection, pedestrian rail
replacement.

Senate: 05 House: 09 US Cong: 4

Design Info:

Original Est: 10/4/2013
Actual: 9/13/2013

Project Design Status: - On Time

Construction Completion Status: - On Time

Construction Info:

Contract Comp.: 10/19/2018
Current Est: 10/19/2018

Project Cost Information:

HCP Est: \$41,644,000
Current Est. \$26,005,480
Spent to Date: \$1,503,979

Project Status Info:

Under Construction

Work Type: Bridge

Total of Current Estimate for COOS County: \$35,507,692

Project Identity and Location Info:

OR126: Grass Butte- Key: 17551
Rimrock Rd Region: **Region 4 -**
(Prineville Grade) **Central Oregon**

Pavement preservation with center line
rumblestrips & durable striping

Senate: 28 House: 55 US Cong: 2

Design Info:

Original Est: 6/6/2014
Current Est: 6/6/2014

Construction Info:

Prelim. Est: 2/1/2015

Project Design Status: - On Time

Project Cost Information:

HCP Est: \$2,115,000
Current Est. \$2,115,000
Spent to Date: \$108,623

Project Status Info:

Construction Funding Committed
Work Type: Pavement Preservation

Total of Current Estimate for CROOK County: \$2,115,000

<p>Project Identity and Location Info:</p> <p>US101: Pistol River Bridge Repair Key: 17800 Region: Region 3 - Southwest Oregon</p> <p>Cathodic protection & repair bridge 08719.</p> <p>Senate: 01 House: 01 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 11/2/2012 Actual: 10/3/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 12/31/2013 Current Est: 1/4/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$6,089,000 Current Est. \$5,307,591 Spent to Date: \$4,854,985</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Bridge</p>
---	--	---	---

<p>Project Identity and Location Info:</p> <p>US101: Hunter Creek Bridge Cathodic Protection Key: 18099 Region: Region 3 - Southwest Oregon</p> <p>Install cathodic protection system on Bridge 08290</p> <p>Senate: 01 House: 01 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 12/20/2013 Actual: 12/3/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2014 Current Est: 10/31/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,715,000 Current Est. \$3,491,510 Spent to Date: \$97,123</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Bridge</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>R3 Slide & Rockfall Geotech Investigation Key: 17535 Region: Region 3 - Southwest Oregon</p> <p>Geotechnical investigation on various highways.</p> <p>Senate: 01 House: 09 US Cong: 4</p>	<p>Design Info:</p> <p>Prelim. Est:</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$450,000 Current Est. \$750,000 Spent to Date: \$637,222</p> <p>Project Status Info: <u>Under Development</u></p> <p>Work Type: Operations</p>
--	--	----------------------------------	--

Total of Current Estimate for CURRY County: \$9,549,101

<p>Project Identity and Location Info:</p> <p>US20 @ Barclay Key: 18295 (Sisters) Temporary Region: Region 4 - Signal Central Oregon</p> <p>Develop and construct temporary traffic signal</p> <p>Senate: 27 House: 53 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 12/6/2013 Actual: 11/4/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 6/20/2014 Current Est: 6/20/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$235,000 Current Est. \$169,013 Spent to Date: \$48,400</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Operations</p>
<p>Project Identity and Location Info:</p> <p>FFO - US20: Key: 16833 Cascade Region: Region 4 - Improvements Central Oregon (Sisters)</p> <p>Streetscape & road improvements.</p> <p>Senate: 27 House: 53 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 7/5/2013 Actual: 7/10/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 11/30/2014 Current Est: 5/15/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$7,180,000 Current Est. \$6,190,337 Spent to Date: \$3,156,421</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
<p>Project Identity and Location Info:</p> <p>US20 @ 8th Street Key: 17554 (Bend) Region: Region 4 - Central Oregon</p> <p>Replace signal.</p> <p>Senate: 27 House: 53 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 12/5/2014 Current Est: 12/5/2014</p> <p>Project Design Status: - On Time</p>	<p>Construction Info:</p> <p>Prelim. Est: 1/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,065,000 Current Est. \$1,075,000 Spent to Date: \$130,640</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Operations</p>
<p>Project Identity and Location Info:</p> <p>FFO-US97: Baker Rd- Key: 17807 Lava Butte Median Region: Region 4 - Barrier Central Oregon</p> <p>Widen median and install concrete median barrier.</p> <p>Senate: 27 House: 53 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 10/30/2015 Current Est: 10/30/2015</p> <p>Project Information:</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,027,000 Current Est. \$3,027,000 Spent to Date: \$82,801</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Safety</p>
<p>Project Identity and Location Info:</p> <p>US97: Wickiup Ave - Key: 18461 Bowery Lane Region: Region 4 - (Redmond) Central Oregon</p> <p>Pavement preservation, signs, extend median barrier & add median island</p> <p>Senate: 28 House: 55 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 4/25/2014 Current Est: 4/25/2014</p> <p>Project Design Status: - On Time</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,004,000 Current Est. \$5,004,000 Spent to Date: \$76,223</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Pavement Preservation</p>
<p>Project Identity and Location Info:</p> <p>FFO-US97 @ 1st Key: 16827 Street (La Pine) Region: Region 4 - Central Oregon</p> <p>Intersection improvements</p> <p>Senate: 27 House: 53 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 7/18/2014 Current Est: 12/19/2014</p> <p>Project Design Status: - Late</p> <p>Project design delayed due to right of way requirements.</p>	<p>Construction Info:</p> <p>Prelim. Est: 2/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,491,000 Current Est. \$1,501,000 Spent to Date: \$270,180</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Operations</p>

Project Identity and Location Info:

US97/Murphy Rd: Key: 18270
Brookwood-Parrell Region: **Region 4 -**
(Bend) Phase 2 **Central Oregon**

Extension and realignment of Murphy Road

Senate: 27 House: 54 US Cong: 2

Design Info:

Original Est: 11/14/2014
Current Est: 11/14/2014

Construction Info:

Prelim. Est: 1/1/2016

Project Design Status: - On Time

Project Cost Information:

HCP Est: \$6,304,000
Current Est. \$6,304,000
Spent to Date: \$109,456

Project Status Info:

Construction Funding Committed
Work Type: Modernization

Total of Current Estimate for DESCHUTES County: \$23,270,350

<p>Project Identity and Location Info:</p> <p>Region 3: Rockfall Hazard Mitigation (East) Key: 18370 Region: Region 3 - Southwest Oregon</p> <p>I-5 and OR138E rockfall hazard mitigation screening and fall out area</p> <p>Senate: 04 House: 07 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 8/9/2013 Actual: 7/10/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 1/15/2014 Current Est: 1/15/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$715,000 Current Est. \$864,302 Spent to Date: \$536,804</p> <hr/> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Operations</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>Region 3: Rockfall Hazard Mitigation (West) Key: 18371 Region: Region 3 - Southwest Oregon</p> <p>US101 two locations rockfall hazard mitigation screening and bridge protection</p> <p>Senate: 04 House: 07 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 12/13/2013 Actual: 11/13/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 3/20/2014 Current Est: 3/20/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$775,000 Current Est. \$710,015 Spent to Date: \$24,702</p> <hr/> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Operations</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>US101: Umpqua River & McIntosh Slough Painting Key: 17932 Region: Region 3 - Southwest Oregon</p> <p>Paint Bridge #01822.</p> <p>Senate: 05 House: 09 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 11/22/2013 Actual: 11/13/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2015 Current Est: 9/30/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,200,000 Current Est. \$4,573,668 Spent to Date: \$95,052</p> <hr/> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Bridge</p>
--	--	---	--

<p>Project Identity and Location Info:</p> <p>Hwy 99: I-5 Exit 120 to Happy Valley Rd Key: 17121 Region: Region 3 - Southwest Oregon</p> <p>Add signalization, add dual left turn lanes, widen Hwy 99</p> <p>Senate: 01 House: 02 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 6/17/2016 Current Est: 6/17/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,550,000 Current Est. \$3,640,000 Spent to Date:</p> <hr/> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u></p> <p>Work Type: Operations</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>US101: Umpqua River & McIntosh Slough Bridge Rail Key: 18774 Region: Region 3 - Southwest Oregon</p> <p>Bridge rail retrofit, Bridge #01822</p> <p>Senate: 05 House: 09 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 10/28/2015 Current Est: 10/28/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,750,000 Current Est. \$4,750,000 Spent to Date:</p> <hr/> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u></p> <p>Work Type: Bridge</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>I-5: Martin Creek - Anlauf Key: 18233 Region: Region 3 - Southwest Oregon</p> <p>3R pavement preservation treatment including reconstruction and thick overlay.</p> <p>Senate: 04 House: 07 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 5/2/2014 Current Est: 5/2/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$21,700,000 Current Est. \$21,700,000 Spent to Date: \$314,516</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Pavement Preservation</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>OTIA III Mod- FFO- OR 138E: Corridor Solutions (Roseburg) Key: 13996 Region: Region 3 - Southwest Oregon</p> <p>Increases capacity along Hwy 138 corridor and provides safety improvements</p> <p>Senate: 01 House: 02 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 4/3/2015 Current Est: 4/3/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$11,159,000 Current Est. \$11,159,000 Spent to Date: \$1,275,759</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Modernization</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>OR38: Elk Creek Tunnel Rehabilitation Key: 17935 Region: Region 3 - Southwest Oregon</p> <p>Line the portion of the tunnel that has no liner; structure #03437</p> <p>Senate: 04 House: 07 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 12/20/2013 Current Est: 1/18/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,941,000 Current Est. \$1,941,000 Spent to Date: \$287,603</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Bridge</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>OR42: Grant Smith Rd to I-5 Ramp Extension Key: 17918 Region: Region 3 - Southwest Oregon</p> <p>Extend the outside lane across I-5; adjust entrance to South bound ramp</p> <p>Senate: 01 House: 02 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 6/17/2016 Current Est: 6/17/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 2/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,120,000 Current Est. \$2,280,000 Spent to Date: \$415,623</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Operations</p>
---	---	---	---

Total of Current Estimate for DOUGLAS County: \$51,617,984

Project Identity and Location Info:

FFO - US395 Curve Key: 14674
Realignments Region: **Region 5 - Eastern Oregon**

Realign highway to reduce curvature at MP 31.0 and MP 38.0.

Senate: 30 House: 59 US Cong: 2

Design Info:

Original Est: 5/23/2014
Current Est: 5/23/2014

Construction Info:

Prelim. Est: 9/1/2015

Project Design Status: - On Time

Project Cost Information:

HCP Est: **\$2,600,000**
Current Est. **\$2,600,000**
Spent to Date: **\$343,705**

Project Status Info:

Construction Funding Committed
Work Type: Modernization

Total of Current Estimate for GRANT County: \$2,600,000

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
US20: Riley - Fry <i>Key: 16869</i> Road Sign <i>Region: Region 5 -</i> Replacement <i>Eastern Oregon</i> Sign Upgrades <i>Senate: 30 House: 60 US Cong: 2</i>	Original Est: 6/7/2013 Actual: 6/25/2013 Project Design Status: - On Time Construction Completion Status: - On Time	Contract Comp.: 9/20/2013 Actual: 10/31/2013	HCP Est: \$750,000 Current Est. \$361,848 Spent to Date: \$942,410 Project Status Info: <u>Construction Complete</u> Work Type: Operations

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
Burns Signal <i>Key: 17439</i> Improvements <i>Region: Region 5 -</i> <i>Eastern Oregon</i> Improve radius for Broadway @ Monroe, upgrade signal controllers, communication and video. <i>Senate: 30 House: 60 US Cong: 2</i>	Original Est: 5/20/2015 Current Est: 5/20/2015 Project Information:	Prelim. Est: 10/1/2016	HCP Est: \$566,000 Current Est. \$571,000 Spent to Date: \$29,544 Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations

Total of Current Estimate for HARNEY County: \$932,848

<p>Project Identity and Location Info:</p> <p>OR62: Linn Rd to HWY 234 Key: 16206 Region: Region 3 - Southwest Oregon</p> <p>Install two way center left turn lane between Barton and Rolling Hills.</p> <p>Senate: 28 House: 55 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 7/5/2013 Actual: 6/14/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/18/2013 Current Est: 10/18/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,125,000 Current Est. \$4,022,382 Spent to Date: \$3,769,419</p> <hr/> <p>Project Status Info: <u>Under Construction</u> Work Type: Safety</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>I-5: Evans Crk - Rock Pt & Tolo Rehab (BR#07776) Key: 18434 Region: Region 3 - Southwest Oregon</p> <p>1R treatment grind/inlay on NB & SB side of I-5 & strengthen Bridge #07776</p> <p>Senate: 02 House: 04 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 5/9/2014 Current Est: 5/30/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,600,000 Current Est. \$5,600,000 Spent to Date:</p> <hr/> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Pavement Preservation</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>I-5: Siskiyou Rest Area (Ashland) Key: 09436 Region: Region 3 - Southwest Oregon</p> <p>Project will relocate the I-5 Siskiyou Rest Area.</p> <p>Senate: 03 House: 05 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 3/26/1999 Current Est: 11/11/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$14,696,000 Current Est. \$14,716,000 Spent to Date: \$2,596,770</p> <hr/> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>I-5: Bear Creek Bridges NB & SB Scour Repair Key: 17529 Region: Region 3 - Southwest Oregon</p> <p>Scour repair, Bridges 08771N & 08771S.</p> <p>Senate: 02 House: 04 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 12/4/2015 Current Est: 12/4/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,994,000 Current Est. \$1,994,000 Spent to Date: \$2,276</p> <hr/> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Bridge</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>OTIA III Mod- OR62: Corridor Solutions Unit 2 Phase 2 (Medford) Key: 17188 Region: Region 3 - Southwest Oregon</p> <p>JTA modification project to relieve congestion.</p> <p>Senate: 03 House: 04 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 4/11/2016 Current Est: 4/11/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2019</p>	<p>Project Cost Information:</p> <p>HCP Est: \$50,755,000 Current Est. \$51,175,000 Spent to Date: \$1,257,144</p> <hr/> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>OTIA III Mod- OR62: Key: 13994 Corridor Solutions Region: Region 3 - Southwest Oregon Unit 2 (Medford)</p> <p>Modernization project - project also has \$2.5 for Environmental Impact Statement.</p> <p>Senate: 03 House: 04 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 3/15/2013 Current Est: 5/7/2014</p> <p>Project Design Status: - Late</p> <p>Project design delayed due to delays in completing the environmental impact statement, difficulties with right of way purchases related to utility relocations, and scheduling difficulties in obtaining environmental permits.</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$65,445,000 Current Est. \$67,545,000 Spent to Date: \$5,938,257</p> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u></p> <p>Work Type: Modernization</p>
---	--	---	---

<p>Project Identity and Location Info:</p> <p>OR99 @ Creel Key: 17478 Region: Region 3 - Southwest Oregon</p> <p>Left turn refuge and sidewalks.</p> <p>Senate: 03 House: 05 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 1/26/2016 Current Est: 1/26/2016</p> <p>Project Information:</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,341,000 Current Est. \$3,341,000 Spent to Date: \$14,841</p> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u></p> <p>Work Type: Pavement Preservation</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>I-5: Evans Creek - Key: 18232 Rock Point Region: Region 3 - Southwest Oregon</p> <p>1R pavement preservation treatment (grind/inlay) on North bound & South bound of I-5.</p> <p>Senate: 02 House: 04 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est: 04/03/2014</p> <p>Project Information:</p> <p>Design only project to be combined with key #18434.</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$100,000 Current Est. \$100,000 Spent to Date: \$93,810</p> <p>Project Status Info:</p> <p><u>Under Development</u></p> <p>Work Type: Pavement Preservation</p>
---	--	----------------------------------	---

<p>Project Identity and Location Info:</p> <p>OTIA III Mod- Key: 13226 Highway 62 Corridor Region: Region 3 - Southwest Oregon Solutions E.I.S.</p> <p>Project provides for an environmental impact study to identify solutions associated with congestion.</p> <p>Senate: 03 House: 06 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est:</p> <p>Project Information:</p> <p>Design only project for environmental impact statement. Additional design and construction performed on #13994, 17188.</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,500,000 Current Est. \$8,189,000 Spent to Date: \$8,159,132</p> <p>Project Status Info:</p> <p><u>Under Development</u></p> <p>Work Type: Modernization</p>
--	--	----------------------------------	--

Total of Current Estimate for JACKSON County: \$156,682,382

<p>Project Identity and Location Info:</p> <p>FFO-US97@Cherry Lane & FFO-US26@Dover Lane Madras Key: 18373 Region: Region 4 - Central Oregon</p> <p>Intersection improvements</p> <p>Senate: 30 House: 59 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 6/6/2014 Current Est: 6/6/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,614,000 Current Est. \$2,674,000 Spent to Date: \$171,033</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>US97:J Street Intersection (Madras South Y) Key: 15409 Region: Region 4 - Central Oregon</p> <p>Project provides for a preliminary engineering design acceptance phase.</p> <p>Senate: 30 House: 59 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 10/3/2014 Current Est: 10/3/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 4/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,982,000 Current Est. \$6,182,000 Spent to Date: \$1,869,305</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Modernization</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>O'Neil Hwy @ BNSF RR/Prineville Jct(Redmond) Key: 16828 Region: Region 4 - Central Oregon</p> <p>Develop highway & railroad realignment/relocation project.</p> <p>Senate: 27 House: 53 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est: 10/15/2014</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$500,000 Current Est. \$500,000 Spent to Date: \$378,828</p> <p>Project Status Info:</p> <p>Under Development Work Type: Modernization</p>
--	---	----------------------------------	---

Total of Current Estimate for JEFFERSON County: \$9,356,000

<p>Project Identity and Location Info:</p> <p>FFO - US199: Key: 16039 Applegate River Region: Region 3 - Southwest Oregon Bridge</p> <p>Replace bridge 07958 & adjoining culvert (08043) on new alignment.</p> <p>Senate: 02 House: 03 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 4/5/2013 Actual: 3/7/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/15/2014 Current Est: 9/15/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$7,788,000 Current Est. \$7,200,421 Spent to Date: \$4,426,136</p> <p>Project Status Info:</p> <p><u>Under Construction</u> Work Type: Bridge</p>
---	--	---	---

<p>Project Identity and Location Info:</p> <p>FFO-I5:Exit Key: 16062 61(Louse Creek)Interchange Region: Region 3 - Southwest Oregon Improvemnts</p> <p>Right turn lane on Merlin West bound, signals placed on Merlin North bound, left turn lane on Merlin I-5</p> <p>Senate: 02 House: 03 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 5/22/2015 Current Est: 6/5/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,505,000 Current Est. \$2,700,000 Spent to Date: \$143,317</p> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u> Work Type: Modernization</p>
--	--	---	--

<p>Project Identity and Location Info:</p> <p>US199: Applegate Key: 17469 River - Slate Creek Region: Region 3 - Southwest Oregon</p> <p>3R paving 2" grind/inlay/overlay</p> <p>Senate: 02 House: 03 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 4/24/2015 Current Est: 4/24/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,159,000 Current Est. \$4,164,000 Spent to Date: \$213,743</p> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u> Work Type: Pavement Preservation</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>US199 from Slate Key: 18094 Creek - Cave Region: Region 3 - Southwest Oregon Junction Paving</p> <p>3 Mi bad raveling/last 5 Mi cracking badly. Parts may need multi-lift</p> <p>Senate: 02 House: 03 US Cong: 4</p>	<p>Design Info:</p> <p>Prelim. Est: 12/06/2012</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$300,000 Current Est. \$300,000 Spent to Date: \$75,839</p> <p>Project Status Info:</p> <p><u>Under Development</u> Work Type: Pavement Preservation</p>
--	---	----------------------------------	--

Total of Current Estimate for JOSEPHINE County: \$14,364,421

<p>Project Identity and Location Info:</p> <p>OR140: Lakeshore Drive-Klamath County Boat Marina Key: 18148 Region: Region 4 - Central Oregon</p> <p>Hot mix asphalt concrete overlay</p> <p>Senate: 28 House: 56 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 6/14/2013 Actual: 6/6/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2013 Actual: 10/11/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,626,000 Current Est. \$859,338 Spent to Date: \$857,347</p> <p>Project Status Info: <u>Construction Complete</u> Work Type: Pavement Preservation</p>
<p>Project Identity and Location Info:</p> <p>OR422S: Williamson River Bridge Sec Key: 14836 Region: Region 4 - Central Oregon</p> <p>Project will provide a bridge deck replacement and add new rails.</p> <p>Senate: 28 House: 55 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 7/20/2012 Actual: 7/3/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2013 Actual: 9/30/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,664,000 Current Est. \$3,260,015 Spent to Date: \$3,259,848</p> <p>Project Status Info: <u>Construction Complete</u> Work Type: Bridge</p>
<p>Project Identity and Location Info:</p> <p>OR39: 6th St (Austin Ave) - Merrill/Lakeview Jct Key: 17936 Region: Region 4 - Central Oregon</p> <p>Pavement pres, signal upgrade, install signal communication infrastructure & software</p> <p>Senate: 28 House: 56 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 5/17/2013 Actual: 6/25/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/15/2013 Actual: 10/25/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,919,000 Current Est. \$4,503,347 Spent to Date: \$4,387,499</p> <p>Project Status Info: <u>Construction Complete</u> Work Type: Pavement Preservation</p>
<p>Project Identity and Location Info:</p> <p>OR39: Link River Bridge #01579 (Klamath Falls) Key: 16104 Region: Region 4 - Central Oregon</p> <p>Deck overlay; repair cracked superstructure & substructure bridge 01579.</p> <p>Senate: 28 House: 56 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 4/12/2013 Actual: 3/15/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/15/2013 Actual: 11/15/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,751,000 Current Est. \$2,179,364 Spent to Date: \$2,112,363</p> <p>Project Status Info: <u>Construction Complete</u> Work Type: Bridge</p>
<p>Project Identity and Location Info:</p> <p>FFO-US97: OR58 Jct - Chemult Passing Lanes Key: 17548 Region: Region 4 - Central Oregon</p> <p>Pavement preservation, center line rumble strips and durable striping.</p> <p>Senate: 28 House: 55 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 7/5/2013 Actual: 6/17/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2013 Actual: 9/30/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,540,000 Current Est. \$2,154,690 Spent to Date: \$2,151,714</p> <p>Project Status Info: <u>Construction Complete</u> Work Type: Pavement Preservation</p>
<p>Project Identity and Location Info:</p> <p>OR140: Ritter Rd - Deer Run Rd (Bly Mtn) Key: 13828 Region: Region 4 - Central Oregon</p> <p>The project will widen, realign the curves and provide pavement preservation work.</p> <p>Senate: 28 House: 56 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 8/1/2014 Current Est: 6/27/2014</p> <p>Project Design Status: - On Time</p>	<p>Construction Info:</p> <p>Prelim. Est: 1/1/2016</p> <p>Project Design Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$27,036,000 Current Est. \$27,046,000 Spent to Date: \$4,517,437</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
OR39: Merrill NCL - California State Line Key: 17549 Region: Region 4 - Central Oregon Pavement preservation, center line rumble strips and durable striping. Senate: 28 House: 56 US Cong: 2	Original Est: 3/28/2014 Current Est: 3/28/2014 Project Design Status: - On Time	Prelim. Est: 5/1/2015	HCP Est: \$5,145,000 Current Est. \$4,676,000 Spent to Date: \$300,027 Project Status Info: <u>Construction Funding Committed</u> Work Type: Pavement Preservation
US97: Link River Bridge Key: 19076 Region: Region 4 - Central Oregon Seismic retrofit design Senate: V House: V US Cong: 2	Prelim. Est: 07/03/2014 Project Information: Design only project. Added by amendment 12/24/2013.	Project Information: Design only project. Added by amendment 12/24/2013.	HCP Est: \$460,000 Current Est. \$460,000 Spent to Date: Project Status Info: <u>Under Development</u> Work Type: Bridge
US97: Klamath Falls Bridges Key: 19077 Region: Region 4 - Central Oregon Seismic retrofit design Senate: 28 House: 56 US Cong: 2	Prelim. Est: Project Information: Design only project. Added by amendment 12/24/13. Estimated design completion dates not yet available.	Project Information: Design only project. Added by amendment 12/24/13. Estimated design completion dates not yet available.	HCP Est: \$340,000 Current Est. \$340,000 Spent to Date: Project Status Info: <u>Under Development</u> Work Type: Bridge

Total of Current Estimate for KLAMATH County: \$45,478,754

Project Identity and Location Info:

US395: Alkali Lake - Key: 18694
Lake Abert Region: **Region 4 - Central Oregon**

Develop plans for pavement preservation project

Senate: 28 House: 55 US Cong: 2

Design Info:

Prelim. Est:

Project Information:

Design only project. Estimated design completion date unavailable due to environmental documentation pending.

Construction Info:

Project Cost Information:

HCP Est: **\$250,000**
Current Est. **\$250,000**
Spent to Date: **\$3,671**

Project Status Info:

Under Development
Work Type: Pavement Preservation

Total of Current Estimate for LAKE County: \$250,000

<p>Project Identity and Location Info:</p> <p>OR569: Delta HWY Key: 16034 O'Xing BR #09358 Region: Region 2 - Northwest Oregon</p> <p>Deck overlay; repair spalled rail parapets; Bridge #09358.</p> <p>Senate: 07 House: 13 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 5/17/2013 Actual: 6/18/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Actual: 10/31/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,023,000 Current Est. \$597,087 Spent to Date: \$601,475</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Bridge</p>
--	--	--	--

<p>Project Identity and Location Info:</p> <p>I-5 @ Beltline Key: 16860 Interchange, Unit 3 Region: Region 2 - Northwest Oregon</p> <p>Interchange modernization at the Beltline westbound ramp, widen bridge, Beltline eastbound ramp, and southbound I-5 ramp.</p> <p>Senate: V House: V US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 12/14/2012 Actual: 2/13/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 11/30/2014 Current Est: 11/30/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$30,000,000 Current Est. \$16,900,146 Spent to Date: \$7,803,677</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Modernization</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>OTIA III- I-5: Key: 14259 Willamette River Region: Region 2 - Northwest Oregon Bridge - Bundle 220</p> <p>Replace Bridges 08329 & 08187.</p> <p>Senate: 06 House: 12 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 5/28/2009 Actual: 5/28/2009</p>	<p>Construction Info:</p> <p>Contract Comp.: 12/12/2012 Current Est: 1/31/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$201,017,000 Current Est. \$204,612,411 Spent to Date: \$182,069,663</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Bridge</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>OR126:I-5 U'Xing- Key: 17817 OR126B Region: Region 2 - Northwest Oregon (Springfield) Development</p> <p>Preliminary engineering work for future pavement preservation</p> <p>Senate: 06 House: 12 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 12/14/2012 Actual: 12/12/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 8/31/2013 Current Est: 4/30/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$7,933,000 Current Est. \$5,013,987 Spent to Date: \$4,530,604</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>Lane Co Signals- Key: 16106 Randy Pape Beltline Region: Region 2 - Northwest Oregon and McVay Hwys</p> <p>Rebuild signals on Randy Pape Beltline and McVay Hwy</p> <p>Senate: 07 House: 14 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 7/19/2013 Actual: 7/19/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 11/30/2013 Current Est: 12/31/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,007,000 Current Est. \$1,019,581 Spent to Date: \$862,613</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Operations</p>
---	--	---	---

<p>Project Identity and Location Info:</p> <p>OTIA III- FFO- OR58:Salt Crk Tunnel&Half Viaducts-Bundle 257</p> <p>Key: 16035 Region: Region 2 - Northwest Oregon</p> <p>Repair cracked unnel liner (02539); replace bridges (07185, 07186, 07187 & 07188).</p> <p>Senate: 04 House: 07 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 5/11/2012 Actual: 4/26/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2013 Current Est: 10/17/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$26,154,000 Current Est. \$12,241,106 Spent to Date: \$9,425,586</p> <p>Project Status Info: Under Construction</p> <p>Work Type: Bridge</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>US101: Cape Creek Bridge Rail Retrofit</p> <p>Key: 18097 Region: Region 2 - Northwest Oregon</p> <p>Install historic-look bridge rail, Bridge #01113</p> <p>Senate: 05 House: 10 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 12/6/2013 Actual: 10/18/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 5/31/2014 Current Est: 5/31/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,585,000 Current Est. \$2,710,597 Spent to Date: \$305,952</p> <p>Project Status Info: Under Construction</p> <p>Work Type: Bridge</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>US101: Big Creek Bridge Cathodic Protection</p> <p>Key: 18100 Region: Region 2 - Northwest Oregon</p> <p>Cathodic protection Bridge #01180</p> <p>Senate: 05 House: 10 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 11/8/2013 Actual: 10/25/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2014 Current Est: 10/31/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,631,000 Current Est. \$1,733,698 Spent to Date: \$93,890</p> <p>Project Status Info: Under Construction</p> <p>Work Type: Bridge</p>
---	--	--	--

<p>Project Identity and Location Info:</p> <p>I-5@Beltline Interchange-Unit4(Eugene/Springfield)</p> <p>Key: 16861 Region: Region 2 - Northwest Oregon</p> <p>Interchange modernization-Beltline aux lane, I-5 ramp SB, NB I-5 ramp, soundwall.</p> <p>Senate: V House: V US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 3/13/2015 Current Est: 8/7/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2018</p> <p>Project Information: - Late</p> <p>Project design delayed due to additional utility impact studies.</p>	<p>Project Cost Information:</p> <p>HCP Est: \$38,000,000 Current Est. \$40,000,000 Spent to Date: \$1,015,403</p> <p>Project Status Info: Construction Funding Committed</p> <p>Work Type: Modernization</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>OR126: Chickahominy Cr to Poterf Cr</p> <p>Key: 18382 Region: Region 2 - Northwest Oregon</p> <p>Pavement preservation</p> <p>Senate: 04 House: 08 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 4/24/2015 Current Est: 4/24/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 4/1/2016</p> <p>Project Information: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,523,000 Current Est. \$3,523,000 Spent to Date: \$16,809</p> <p>Project Status Info: Construction Funding Committed</p> <p>Work Type: Pavement Preservation</p>
---	--	---	---

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
<p>OR58: Pheasant Lane to Dexter Key: 18380 Region: Region 2 - Northwest Oregon</p> <p>Pavement preservation</p> <p>Senate: 04 House: 07 US Cong: 4</p>	<p>Original Est: 6/20/2014 Current Est: 6/20/2014</p> <p>Project Design Status: - On Time</p>	<p>Prelim. Est: 8/1/2015</p>	<p>HCP Est: \$5,161,000 Current Est. \$5,161,000 Spent to Date: \$37,323</p> <p>Project Status Info: Construction Funding Committed Work Type: Pavement Preservation</p>
<p>OR58: Diamond Pk Viewpoint to Odell Maint Stn Key: 17819 Region: Region 2 - Northwest Oregon</p> <p>Pavement preservation</p> <p>Senate: 04 House: 07 US Cong: 4</p>	<p>Original Est: 4/3/2015 Current Est: 4/3/2015</p> <p>Project Information: - On Time</p>	<p>Prelim. Est: 8/1/2015</p>	<p>HCP Est: \$551,000 Current Est. \$551,000 Spent to Date: \$14,159</p> <p>Project Status Info: Construction Funding Committed Work Type: Pavement Preservation</p>
<p>OR58: Kitson Ridge to Eagle Creek Key: 18381 Region: Region 2 - Northwest Oregon</p> <p>Pavement preservation</p> <p>Senate: 04 House: 07 US Cong: 4</p>	<p>Original Est: 4/24/2015 Current Est: 6/20/2014</p> <p>Project Design Status: - On Time</p>	<p>Prelim. Est: 6/1/2015</p>	<p>HCP Est: \$3,870,000 Current Est. \$3,870,000 Spent to Date: \$60,793</p> <p>Project Status Info: Construction Funding Committed Work Type: Pavement Preservation</p>
<p>US101: Brays Point-Sutton Lake Rd Slide Repairs Key: 18392 Region: Region 2 - Northwest Oregon</p> <p>Repair failing wall and several slides</p> <p>Senate: 05 House: 09 US Cong: 4</p>	<p>Original Est: 6/6/2014 Current Est: 8/15/2014</p> <p>Project Design Status: - On Time</p>	<p>Prelim. Est: 7/1/2015</p>	<p>HCP Est: \$1,327,000 Current Est. \$1,350,000 Spent to Date: \$93,123</p> <p>Project Status Info: Construction Funding Committed Work Type: Operations</p>
<p>US101:Siuslaw R Br (Florence), Cathodic Protection Key: 17526 Region: Region 2 - Northwest Oregon</p> <p>Cathodic protection Bridge #01821E.</p> <p>Senate: 05 House: 09 US Cong: 4</p>	<p>Original Est: 3/13/2015 Current Est: 3/13/2015</p> <p>Project Information: - On Time</p>	<p>Prelim. Est: 1/1/2019</p>	<p>HCP Est: \$37,250,000 Current Est. \$37,250,000 Spent to Date: \$162,599</p> <p>Project Status Info: Construction Funding Committed Work Type: Bridge</p>

<p>Project Identity and Location Info:</p> <p>FFO-US101: Cooks Chasm - Sutton Creek Key: 17808 Region: Region 2 - Northwest Oregon</p> <p>Pavement overlay.</p> <p>Senate: 05 House: 10 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 5/23/2014 Current Est: 5/8/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2016</p> <p>Project Information: - Late</p>	<p>Project Cost Information:</p> <p>HCP Est: \$11,372,000 Current Est. \$11,372,000 Spent to Date: \$273,420</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Pavement Preservation</p>
<p>Project design delayed due to added slope work and the need to complete slide repairs before proceeding with this project. Also delayed due to mobility concerns with other projects in the area.</p>			

<p>Project Identity and Location Info:</p> <p>OR569: River Rd - Coburg Rd Development Key: 16223 Region: Region 2 - Northwest Oregon</p> <p>Development work to prepare for future modernization.</p> <p>Senate: 07 House: 11 US Cong: 4</p>	<p>Design Info:</p> <p>Prelim. Est: 02/13/2015</p>	<p>Construction Info:</p> <p>Project Information:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,500,000 Current Est. \$5,000,000 Spent to Date:</p> <p>Project Status Info: <u>Under Development</u></p> <p>Work Type: Modernization</p>
<p>Design only project.</p>			

Total of Current Estimate for LANE County: \$352,905,614

<p>Project Identity and Location Info:</p> <p>US101: Alsea Bay Bridge Painting Key: 17934 Region: Region 2 - Northwest Oregon</p> <p>Paint steel arch, Bridge #01746B</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 3/8/2013 Actual: 3/5/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 12/20/2013 Actual: 11/8/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,550,000 Current Est. \$2,851,760 Spent to Date: \$2,837,844</p> <p>Project Status Info:</p> <p><u>Construction Complete</u></p> <p>Work Type: Bridge</p>
--	--	---	--

<p>Project Identity and Location Info:</p> <p>OTIA III- FFO - US20 Key: 18324 PME: Simpson Cr Br - Deer Cr Rd (PH 2A) Region: Region 2 - Northwest Oregon</p> <p>Safety improvements</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 8/9/2013 Actual: 6/27/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/15/2013 Actual: 11/22/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,290,000 Current Est. \$1,064,382 Spent to Date: \$1,031,502</p> <p>Project Status Info:</p> <p><u>Construction Complete</u></p> <p>Work Type: Bridge</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>US101: Beverly Beach - Alsea Bay Bridge Key: 18138 Region: Region 2 - Northwest Oregon</p> <p>Maintenance paving</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 12/7/2012 Actual: 11/14/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2013 Current Est: 11/30/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,276,000 Current Est. \$3,963,000 Spent to Date: \$1,726,795</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
---	---	--	--

<p>Project Identity and Location Info:</p> <p>OTIA III- FFO - US20 Key: 18150 PME: uprr - Eddyville (phase 2) Region: Region 2 - Northwest Oregon</p> <p>Realign US20 and remove curves</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 5/3/2013 Actual: 6/4/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 3/31/2014 Current Est: 11/13/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$28,900,000 Current Est. \$25,742,623 Spent to Date: \$31,181,852</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Modernization</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>FFO - US101:SE Key: 14862 23rd Dr-SW 35th St (Lincoln City) Region: Region 2 - Northwest Oregon</p> <p>Realignment, access improvements, additional capacity and safety improvements, signal</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 4/25/2014 Current Est: 4/25/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$17,394,000 Current Est. \$17,574,000 Spent to Date: \$4,692,192</p> <p>Project Status Info:</p> <p><u>Construction Funding Committed</u></p> <p>Work Type: Modernization</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>FFO-US101 @ NE Devils Lake Rd Key: 17811 Region: Region 2 - Northwest Oregon</p> <p>Add left turn refuge.</p> <p>Senate: 10 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 8/21/2015 Current Est: 8/21/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,370,000 Current Est. \$2,380,000 Spent to Date: \$125,647</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>FFO-US101: N Depoe Bay - 54th Street (Newport) Key: 17818 Region: Region 2 - Northwest Oregon</p> <p>Pavement preservation.</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 10/28/2015 Current Est: 10/28/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 2/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,672,000 Current Est. \$5,672,000 Spent to Date:</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Pavement Preservation</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>US101: Fogarty Creek Bridge #04143A Rehab Key: 17527 Region: Region 2 - Northwest Oregon</p> <p>Remove corrosion; repair steel & concrete; install cp, Bridge 04143A</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 11/7/2014 Current Est: 11/7/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,710,000 Current Est. \$4,710,000 Spent to Date: \$30,769</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Bridge</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>US101: Lincoln City Adaptive Signal Control Key: 18320 Region: Region 2 - Northwest Oregon</p> <p>Implement adaptive signal control for traffic signals from N 22nd St to E Devils Lake Rd</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 5/22/2015 Current Est: 5/22/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$430,000 Current Est. \$430,000 Spent to Date: \$8,039</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Operations</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>OTIA III- FFO - US20 PME: UPRR - Eddyville (Phase 3A) Key: 18922 Region: Region 2 - Northwest Oregon</p> <p>Little Elk-A berm removal</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 7/18/2014 Current Est: 7/18/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,000,000 Current Est. \$3,000,000 Spent to Date:</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Bridge</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>OTIA III- FFO - US20 Key: 18323 PME: Upr - Region: Region 2 - Northwest Oregon Eddyville (Phase 4)</p> <p>Final grading/paving roadside development etc</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 11/12/2016 Current Est: 11/12/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2018</p>	<p>Project Cost Information:</p> <p>HCP Est: \$21,936,000 Current Est. \$21,936,000 Spent to Date:</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Modernization</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>OTIA III- FFO - US20 Key: 18326 PME: Environmental Mitigation Measures Region: Region 2 - Northwest Oregon</p> <p>Environmental riparian mitigation</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 4/22/2016 Current Est: 4/22/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 1/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,750,000 Current Est. \$3,750,000 Spent to Date: \$123,420</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Bridge</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>OTIA III- FFO - US20 Key: 18328 PME: Fish Passage Mitigation Measures Region: Region 2 - Northwest Oregon</p> <p>Fish passage mitigation - wetlands conservancy</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 10/28/2014 Current Est: 10/28/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$800,000 Current Est. \$800,000 Spent to Date:</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Modernization</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>OTIA III- FFO - US20 Key: 18327 PME: Upr - Region: Region 2 - Northwest Oregon Eddyville (Phase 3)</p> <p>Earthwork and geotechnical mitigation</p> <p>Senate: 05 House: 10 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 5/2/2014 Current Est: 5/30/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 2/1/2017</p> <p>Project Design Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$82,200,000 Current Est. \$82,200,000 Spent to Date: \$2,047,259</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Bridge</p>
--	--	---	---

Total of Current Estimate for LINCOLN County: \$176,073,764

<p>Project Identity and Location Info:</p> <p>I-5: Santiam HWY O'Xing, SB Lanes (Albany) Key: 17562 Region: Region 2 - Northwest Oregon</p> <p>Improve vertical clearance for Bridges 08697 over southbound lanes of I-5.</p> <p>Senate: 08 House: 15 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 12/12/2012 Actual: 11/20/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 7/20/2013 Actual: 9/30/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,978,000 Current Est. \$1,566,093 Spent to Date: \$1,561,902</p> <hr/> <p>Project Status Info:</p> <p><u>Construction Complete</u></p> <p>Work Type: Bridge</p>
--	--	--	--

<p>Project Identity and Location Info:</p> <p>I-5: S Jefferson INTCH - US20 INTCH (development) Key: 14863 Region: Region 2 - Northwest Oregon</p> <p>Environmental document work.</p> <p>Senate: 08 House: 15 US Cong: 4</p>	<p>Design Info:</p> <p>Prelim. Est: 10/16/2012</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,825,000 Current Est. \$3,825,000 Spent to Date: \$2,793,820</p> <hr/> <p>Project Status Info:</p> <p><u>Under Development</u></p> <p>Work Type: Modernization</p>
---	---	----------------------------------	---

Total of Current Estimate for LINN County: \$5,391,093

<p>Project Identity and Location Info:</p> <p>Ontario Railroad Underpass Rehabilitation & Recons Key: 17192 Region: Region 5 - Eastern Oregon</p> <p>Ontario railroad underpass rehabilitation and reconstruction demo id OR196</p> <p>Senate: 30 House: 60 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est: 12/31/2013</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$293,000 Current Est. \$293,000 Spent to Date: \$145,625</p> <p>Project Status Info:</p> <p><u>Under Development</u> Work Type: Modernization</p>
<p>Project Information:</p> <p>Design only completed. Federally funded local project using a consultant administered by ODOT; does not follow standard milestones.</p>			

<p>Project Identity and Location Info:</p> <p>US20: Black Canyon - Malheur River Key: 18663 Region: Region 5 - Eastern Oregon</p> <p>Develop plans for pavement preservation project</p> <p>Senate: 30 House: 60 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est: 11/06/2014</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$600,000 Current Est. \$600,000 Spent to Date: \$31,049</p> <p>Project Status Info:</p> <p><u>Under Development</u> Work Type: Pavement Preservation</p>
<p>Project Information:</p> <p>Design only project.</p>			

Total of Current Estimate for MALHEUR County: \$893,000

<p>Project Identity and Location Info:</p> <p>OR213: Butte Creek (Jacks) Bridge Section Key: 14803 Region: Region 2 - Northwest Oregon</p> <p>Replace Bridge 01597.</p> <p>Senate: 09 House: 18 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 5/18/2012 Actual: 6/6/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Actual: 10/31/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,230,000 Current Est. \$4,536,623 Spent to Date: \$4,522,162</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Bridge</p>
--	--	--	--

<p>Project Identity and Location Info:</p> <p>FFO-OR22 Bridge Vertical Clearance Bridge Projects Key: 15774 Region: Region 2 - Northwest Oregon</p> <p>Increase vertical clearance on Bridges #08074,#08077,#08473,#07770; pave MP 1.67-5.16</p> <p>Senate: V House: V US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 6/29/2012 Actual: 8/3/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 11/15/2013 Actual: 12/13/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$17,590,000 Current Est. \$10,808,511 Spent to Date: \$10,197,120</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Bridge</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>FFO-I-5 @ OR214 Interchange (Woodburn) Development Key: 12518 Region: Region 2 - Northwest Oregon</p> <p>Environmental assessment, design, right of way activities for interchange improvement.</p> <p>Senate: 11 House: 22 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 7/19/2013 Actual: 6/25/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2016 Current Est: 10/31/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$72,500,000 Current Est. \$63,401,354 Spent to Date: \$32,908,000</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Modernization</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>OR214: MP 21.2 - Mountain View Rd NE Key: 18321 Region: Region 2 - Northwest Oregon</p> <p>Pavement overlay</p> <p>Senate: 09 House: V US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 8/9/2013 Actual: 6/20/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/15/2013 Current Est: 10/27/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,300,000 Current Est. \$2,134,203 Spent to Date: \$2,139,547</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
---	--	--	--

<p>Project Identity and Location Info:</p> <p>FFO-I5@Kuebler Intchg-Southbound Ramp Improvements Key: 16858 Region: Region 2 - Northwest Oregon</p> <p>Add Kuebler WB to I-5 SB loop ramp & other interchange improvements.</p> <p>Senate: 10 House: 19 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 6/21/2013 Current Est: 6/6/2014</p> <p>Project Design Status: - Late</p> <p>Project design delayed to evaluate a public/private proposal.</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$16,065,000 Current Est. \$16,245,000 Spent to Date: \$1,239,746</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Modernization</p>
--	--	--	--

<p>Project Identity and Location Info:</p> <p>I-5: OR22 - OR99E Key: 17957 Median Barrier Region: Region 2 - Northwest Oregon (Salem)</p> <p>Install guardrail</p> <p>Senate: 11 House: V US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 8/22/2015 Current Est: 8/22/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,000,000 Current Est. \$3,000,000 Spent to Date: \$30,455</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>I-5: Murder Cr Br- Miller Cr Median Cable Barrier Key: 17814 Region: Region 2 - Northwest Oregon</p> <p>Install center median cable barrier.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 12/18/2015 Current Est: 12/18/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$700,000 Current Est. \$700,000 Spent to Date: \$17,857</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	---	--	--

<p>Project Identity and Location Info:</p> <p>I-5: Kuebler Intchg Phase 2 Sound Wall Key: 18156 Region: Region 2 - Northwest Oregon</p> <p>Build sound wall to mitigate noise from South bound ramp interchange project K16858</p> <p>Senate: 10 House: 19 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 5/20/2016 Current Est: 5/20/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,071,000 Current Est. \$3,071,000 Spent to Date: \$966</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Modernization</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>OR22: MP 25.9 - Little Sweden Key: 17820 Region: Region 2 - Northwest Oregon</p> <p>Pavement preservation.</p> <p>Senate: 09 House: 17 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 12/17/2015 Current Est: 12/17/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,970,000 Current Est. \$5,970,000 Spent to Date: \$864</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Pavement Preservation</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>OR551 @ Keil Road Key: 17812 Region: Region 2 - Northwest Oregon</p> <p>Add left turn refuge.</p> <p>Senate: 09 House: 17 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 11/2/2015 Current Est: 11/2/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,743,000 Current Est. \$2,743,000 Spent to Date: \$56,290</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>OR99 E @ MP 37.1 Key: 17825 Culvert Region: Region 2 - Northwest Oregon Improvements</p> <p>Repair/replace culverts</p> <p>Senate: V House: V US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 12/22/2015 Current Est: 12/22/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$765,000 Current Est. \$765,000 Spent to Date:</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Operations</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>OR99E: Young Key: 16008 Street Safety & ADA Region: Region 2 - Northwest Oregon Ramps (Woodburn)</p> <p>Safety improvements at OR-99E/Young St., increase turning radius & relocate signal poles.</p> <p>Senate: 11 House: 22 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 7/14/2015 Current Est: 7/14/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,098,000 Current Est. \$2,119,000 Spent to Date: \$296,049</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	---	---	---

Total of Current Estimate for MARION County: \$115,493,691

<p>Project Identity and Location Info:</p> <p>HCRH State Trail: JB Key: 11017 Yeon - Moffett Creek Region: Region 1 - Portland Metro Area</p> <p>Create multi-use trail connecting Warrendale area to Moffett Creek.</p> <p>Senate: 26 House: 56 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 12/23/2011 Actual: 12/1/2011</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/18/2013 Actual: 11/1/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$10,968,000 Current Est. \$10,692,607 Spent to Date: \$10,360,493</p> <p>Project Status Info:</p> <p><u>Construction Complete</u> Work Type: Pavement Preservation</p>
--	--	---	--

<p>Project Identity and Location Info:</p> <p>FFO - I-84 EB to I-205 NB Auxiliary Lane Key: 16846 Region: Region 1 - Portland Metro Area</p> <p>Project development.</p> <p>Senate: 23 House: 46 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 4/26/2013 Actual: 4/22/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 11/5/2013 Actual: 11/5/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$7,000,000 Current Est. \$6,044,328 Spent to Date: \$5,594,226</p> <p>Project Status Info:</p> <p><u>Construction Complete</u> Work Type: Modernization</p>
---	---	--	---

<p>Project Identity and Location Info:</p> <p>US30:Lower Columbia River Hwy @ Cornelius Pass Rd Key: 16151 Region: Region 1 - Portland Metro Area</p> <p>Install ITS; right turn channelization on Cornelius Pass & US 30.</p> <p>Senate: 17 House: 33 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 10/12/2012 Actual: 10/12/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Actual: 10/31/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,872,000 Current Est. \$2,149,979 Spent to Date: \$2,202,896</p> <p>Project Status Info:</p> <p><u>Construction Complete</u> Work Type: Modernization</p>
---	---	--	---

<p>Project Identity and Location Info:</p> <p>US30: McNamee Rd - MP 17.93 Key: 17566 Region: Region 1 - Portland Metro Area</p> <p>Repave travel lanes</p> <p>Senate: 17 House: 33 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 11/9/2012 Actual: 10/11/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2013 Actual: 9/26/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,447,000 Current Est. \$3,161,186 Spent to Date: \$3,036,804</p> <p>Project Status Info:</p> <p><u>Construction Complete</u> Work Type: Pavement Preservation</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>OR99E:MLK Viaduct:Division St-Grand PI Jughandle Key: 18246 Region: Region 1 - Portland Metro Area</p> <p>Sidewalks, striping, signs adjusting manholes & electrical on Bridges 02115 & 08905</p> <p>Senate: 21 House: 42 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 11/17/2012 Actual: 11/17/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p> <p>Small business contract. Standard contract not issued. Project milestones do not follow standard process. Contract B31527 completed 11/4/13. Contract B31549 construction complete; plant establishment will be complete 6/7/14.</p>	<p>Construction Info:</p> <p>Contract Comp.: 6/7/2014 Current Est: 6/7/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$149,000 Current Est. \$149,000 Spent to Date: \$51,704</p> <p>Project Status Info:</p> <p><u>Under Construction</u> Work Type: Bridge</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>OTIA III Mod- SW Key: 16973 Moody Ave: SW Region: Region 1 - River Parkway - SW Portland Metro Gibbs St Area</p> <p>Reconstruction of SW Moody Ave.</p> <p>Senate: 18 House: 36 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 8/6/2011 Actual: 8/6/2011</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p> <p>City of Portland/Trimet local OTIA III Modernization project. Construction completion date delayed due to coordination with City of Portland and TriMet.</p>	<p>Construction Info:</p> <p>Contract Comp.: 6/29/2012 Current Est: 3/14/2014</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p>	<p>Project Cost Information:</p> <p>HCP Est: \$44,687,000 Current Est. \$39,315,000 Spent to Date: \$10,480,850</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Modernization</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>FFO - I-205 @ NE Key: 14856 Airport Way Region: Region 1 - Interchange Portland Metro Area</p> <p>Improve operations of NB I-205 entrance ramp from airport</p> <p>Senate: 23 House: 45 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 1/4/2013 Actual: 1/7/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2014 Current Est: 10/31/2014</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$17,500,000 Current Est. \$14,577,769 Spent to Date: \$10,865,093</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Modernization</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>I-405: Fremont Key: 13704 Bridge - Marquam Region: Region 1 - Bridge Portland Metro Area</p> <p>Inlay with dense grade mix.</p> <p>Senate: 18 House: 36 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 5/29/2009 Actual: 5/18/2009</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p> <p>Construction completion date delayed due to discovering structural issues with the concrete retaining walls which were to serve as a foundation for illumination poles. Different illumination poles will need to be fabricated to fit each specific location.</p>	<p>Construction Info:</p> <p>Contract Comp.: 12/30/2009 Current Est: 12/31/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p>	<p>Project Cost Information:</p> <p>HCP Est: \$14,450,000 Current Est. \$13,895,772 Spent to Date: \$13,606,709</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>FFO-I-5:Hood Ave- Key: 17981 Tualatin Rvr Seismic Region: Region 1 - Retrofit Portland Metro Area</p> <p>Phase 2 seismic retrofit, Bridge 08195, 08203, 07729, 07494B and 07494C</p> <p>Senate: 18 House: 36 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 1/3/2014 Actual: 12/16/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 11/1/2016 Current Est: 11/1/2016</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$13,311,000 Current Est. \$11,313,000 Spent to Date: \$2,220,738</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Bridge</p>
---	---	--	---

<p>Project Identity and Location Info:</p> <p>FFO - I-5: SW Iowa Key: 14949 Street Viaduct BR Region: Region 1 - #08197 Portland Metro Area</p> <p>This project will replace the bridge.</p> <p>Senate: 18 House: 36 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 4/23/2010 Actual: 6/7/2010</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p> <p>Construction completion date delayed due to site conditions and weather related work.</p>	<p>Construction Info:</p> <p>Contract Comp.: 6/28/2013 Current Est: 6/30/2014</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p>	<p>Project Cost Information:</p> <p>HCP Est: \$47,873,000 Current Est. \$48,438,073 Spent to Date: \$42,827,925</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Bridge</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>OTIA III- I-84: Sandy River - Jordan Rd - Bundle 210 Key: 14032 Region: Region 1 - Portland Metro Area</p> <p>This project will replace bridges 06875, 06875A, and repair bridges 06945 and 06945A.</p> <p>Senate: V House: V US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 4/16/2010 Actual: 3/30/2010</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p> <p>Construction completion date delayed due to revisions in the construction method in order to minimize potential flooding risks.</p>	<p>Construction Info:</p> <p>Contract Comp.: 11/30/2013 Current Est: 11/30/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$93,249,000 Current Est. \$82,086,209 Spent to Date: \$69,531,834</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Bridge</p>
<p>Project Identity and Location Info:</p> <p>FFO - OR99W: I-5 NB Ramps Key: 16142 Region: Region 1 - Portland Metro Area</p> <p>Add additional lane off I-5 onto NB 99W from 60th Ave - Barbur.</p> <p>Senate: 18 House: 35 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 12/20/2013 Actual: 12/16/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 3/1/2015 Current Est: 3/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,371,000 Current Est. \$2,366,000 Spent to Date: \$767,971</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Safety</p>
<p>Project Identity and Location Info:</p> <p>US26: SE 111th Ave- SE 176th Ave Key: 15051 Region: Region 1 - Portland Metro Area</p> <p>Safety improvements in the corridor</p> <p>Senate: 24 House: 48 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 6/21/2013 Actual: 6/7/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/10/2013 Current Est: 11/30/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$6,762,000 Current Est. \$5,641,912 Spent to Date: \$5,235,168</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
<p>Project Identity and Location Info:</p> <p>US26(SW Kelly Ave): SW 1st Ave-Ross Island Bridge Key: 17991 Region: Region 1 - Portland Metro Area</p> <p>Pedestrian enhancements and bike connectivity and safety improvements</p> <p>Senate: 18 House: 36 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 6/7/2013 Actual: 5/28/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/15/2013 Current Est: 10/15/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,120,000 Current Est. \$1,225,262 Spent to Date: \$1,199,543</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Safety</p>
<p>Project Identity and Location Info:</p> <p>US26: Jefferson Rockfall Project Key: 15455 Region: Region 1 - Portland Metro Area</p> <p>Study for design options.</p> <p>Senate: 18 House: 36 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 10/11/2013 Actual: 9/9/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 12/31/2013 Current Est: 12/31/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,550,000 Current Est. \$1,379,592 Spent to Date: \$911,515</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Operations</p>

<p>Project Identity and Location Info:</p> <p>I-205:Columbia Slough & NE Alderwood Rd BRS Key: 17524 Region: Region 1 - Portland Metro Area</p> <p>Seismic retrofit, Bridges 16055 & 16055A</p> <p>Senate: 22 House: 44 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 9/5/2014 Current Est: 9/5/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,276,000 Current Est. \$1,275,000 Spent to Date: \$60,432</p> <p>Project Status Info:</p> <p>Construction Funding Committed</p> <p>Work Type: Bridge</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>FFO-I84: Troutdale Interchange (Marine Drive) Key: 17541 Region: Region 1 - Portland Metro Area</p> <p>Interchange improvements.</p> <p>Senate: 25 House: 49 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 1/17/2014 Current Est: 11/14/2013</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$21,710,000 Current Est. \$15,731,000 Spent to Date: \$1,116,079</p> <p>Project Status Info:</p> <p>Construction Funding Committed</p> <p>Work Type: Modernization</p>
---	--	--	--

<p>Project Identity and Location Info:</p> <p>OR213:Cascade Hwy N @ Stark & Washington (Portlnd) Key: 16150 Region: Region 1 - Portland Metro Area</p> <p>Intersection/signal upgrade; access management; install median curbs on Stark & Washington.</p> <p>Senate: 24 House: 47 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 3/28/2014 Current Est: 3/20/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,495,000 Current Est. \$2,513,000 Spent to Date: \$168,333</p> <p>Project Status Info:</p> <p>Construction Funding Committed</p> <p>Work Type: Safety</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>OR213:Cascade Hwy N @ Division St Key: 16149 Region: Region 1 - Portland Metro Area</p> <p>Intersection/signal upgrade; access mgmt; install median curbs on Division & 82nd Ave.</p> <p>Senate: 23 House: 46 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 3/7/2014 Current Est: 3/7/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,163,000 Current Est. \$1,157,000 Spent to Date: \$180,454</p> <p>Project Status Info:</p> <p>Construction Funding Committed</p> <p>Work Type: Safety</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>OR 213 (82nd Ave): Sandy Blvd Key: 17707 Region: Region 1 - Portland Metro Area</p> <p>Intersection improvements including advance signal head, countdown, pedestrian signals, & improved signing.</p> <p>Senate: 22 House: 44 US Cong: 3</p>	<p>Design Info:</p> <p>Original Est: 6/5/2015 Current Est: 6/5/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$925,000 Current Est. \$925,000 Spent to Date: \$93,560</p> <p>Project Status Info:</p> <p>Construction Funding Committed</p> <p>Work Type: Safety</p>
---	---	---	--

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
<p>OR 213 (82nd Ave): Key: 17708 SE Duke Street Region: Region 1 - Portland Metro Area</p> <p>Improve intersection signal upgrade, pedestrian & sidewalk improvements, install bus pull out.</p> <p>Senate: 21 House: 41 US Cong: 3</p>	<p>Original Est: 6/19/2015 Current Est: 6/19/2015</p>	<p>Prelim. Est: 7/1/2016</p>	<p>HCP Est: \$988,000 Current Est. \$998,000 Spent to Date: \$73,594</p>
Project Information:			<p>Project Status Info: Construction Funding Committed Work Type: Safety</p>
<p>OR99W: N Victory Key: 15190 Blvd - N Argyle St Region: Region 1 - Portland Metro Area (Portland)</p> <p>Realign N Denver Ave/N Schmeer Rd intersection. Install signals & bike/ped improvements</p> <p>Senate: 22 House: 44 US Cong: 3</p>	<p>Original Est: 5/9/2014 Current Est: 4/23/2014</p>	<p>Prelim. Est: 11/1/2015</p>	<p>HCP Est: \$5,915,000 Current Est. \$6,065,000 Spent to Date: \$1,465,887</p>
Project Design Status: - On Time			<p>Project Status Info: Construction Funding Committed Work Type: Modernization</p>
Project converted from design-only to full construction project. SWIP funding added 10/31/13.			
<p>US26:Willamette Key: 17523 R(Ross Island Br) Region: Region 1 - Portland Metro Area Phase 1</p> <p>Paint Bridge #05054, Phase 1.</p> <p>Senate: 18 House: 36 US Cong: 3</p>	<p>Original Est: 12/12/2014 Current Est: 12/12/2014</p>	<p>Prelim. Est: 9/1/2017</p>	<p>HCP Est: \$11,652,000 Current Est. \$11,652,000 Spent to Date: \$60,300</p>
Project Design Status: - On Time			<p>Project Status Info: Construction Funding Committed Work Type: Bridge</p>
<p>US26: Springwater Key: 15773 At-Grade Intersection Region: Region 1 - Portland Metro Area</p> <p>Construct at-grade intersection.</p> <p>Senate: 26 House: 52 US Cong: 3</p>	<p>Original Est: 10/23/2015 Current Est: 10/23/2015</p>	<p>Prelim. Est: 12/1/2016</p>	<p>HCP Est: \$2,460,000 Current Est. \$2,350,000 Spent to Date: \$266,451</p>
Project Information:			<p>Project Status Info: Construction Funding Committed Work Type: Modernization</p>
<p>I-5: SB Ramp at N Key: 18262 Broadway Region: Region 1 - Portland Metro Area</p> <p>Realignment of ramp intersection at Broadway</p> <p>Senate: 22 House: 43 US Cong: 3</p>	<p>Prelim. Est: 10/28/2016</p>	<p>Project Information:</p>	<p>HCP Est: \$400,000 Current Est. \$400,000 Spent to Date: \$4,747</p>
Design only project.			<p>Project Status Info: Under Development Work Type: Modernization</p>

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
I-5: Interstate <i>Key: 17516</i> Bridge - Hassalo St <i>Region: Region 1 - Portland Metro Area</i> 2" grind inlay. <i>Senate: V House: V US Cong: 3</i>	Prelim. Est: 07/12/2016 Project Information: Design only project.		HCP Est: \$300,000 Current Est. \$300,000 Spent to Date: \$19,145 Project Status Info: <u>Under Development</u> Work Type: Pavement Preservation

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
I-5: I-405 - I-84 <i>Key: 15462</i> <i>Region: Region 1 - Portland Metro Area</i> I-5 safety and operational improvements between I-405 and I-84. <i>Senate: V House: V US Cong: 3</i>	Prelim. Est: Project Information: Design only project. On hold pending additional funding. Cross-reference 18262, 13295, 13296.		HCP Est: \$1,500,000 Current Est. \$1,100,000 Spent to Date: Project Status Info: <u>Under Development</u> Work Type: Modernization

Total of Current Estimate for MULTNOMAH County: \$286,901,689

<p>Project Identity and Location Info:</p> <p>OR221 (Wallace RD) Key: 14870 @ Glen Cr Road Region: Region 2 - Northwest Oregon (Salem)</p> <p>Reconstruct intersection; add second left-turn lane (northbound to westbound).</p> <p>Senate: 10 House: 20 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 11/22/2013 Actual: 10/28/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2014 Current Est: 10/31/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$10,473,000 Current Est. \$8,002,409 Spent to Date: \$3,552,593</p> <p>Project Status Info: <u>Under Construction</u> Work Type: Modernization</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>OR22: Doaks Ferry Key: 18322 Rd - Riggs Ave Region: Region 2 - Northwest Oregon (Salem)</p> <p>Access control at Doaks Ferry Rd @ Hwy 22 plus other intersection changes</p> <p>Senate: 12 House: 23 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 11/26/2015 Current Est: 11/26/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$553,000 Current Est. \$558,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
---	---	--	--

<p>Project Identity and Location Info:</p> <p>OR221 @ W. Key: 16117 Mennonite School Region: Region 2 - Northwest Oregon (MP 11.73)</p> <p>Build left turn refuge.</p> <p>Senate: 12 House: 23 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 4/20/2016 Current Est: 4/20/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,245,000 Current Est. \$1,275,000 Spent to Date: \$87,755</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>OR51 @ Greenwood Key: 17813 Road Region: Region 2 - Northwest Oregon</p> <p>Add left turn refuge.</p> <p>Senate: 10 House: 20 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 11/4/2016 Current Est: 11/4/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 2/1/2018</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,262,000 Current Est. \$2,322,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>OR99W @ Clow Key: 16120 Corner Rd Region: Region 2 - Northwest Oregon</p> <p>Channelize turning movements.</p> <p>Senate: 12 House: 23 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 6/1/2016 Current Est: 6/1/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,371,000 Current Est. \$1,460,000 Spent to Date: \$6,900</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
--	---	---	--

Total of Current Estimate for POLK County: \$13,617,409

<p>Project Identity and Location Info:</p> <p>FFO - I-84 @ US97 Interchange (Biggs Junction) Key: 16940 Region: Region 4 - Central Oregon</p> <p>Widen US-97 b over I-84 & Union Pacific railroad, realign and widen ramps and roadway.</p> <p>Senate: 30 House: 59 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 5/10/2013 Actual: 5/24/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 5/22/2015 Current Est: 5/22/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$22,100,000 Current Est. \$18,056,624 Spent to Date: \$4,646,698</p> <p>Project Status Info: <u>Under Construction</u> Work Type: Modernization</p>
<p>Project Identity and Location Info:</p> <p>I-84: Celilo - Rufus Key: 18229 Region: Region 4 - Central Oregon</p> <p>1R pavement preservation treatment (grind/inlay) East & Westbound on I-84.</p> <p>Senate: 30 House: 59 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 2/6/2015 Current Est: 2/6/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$8,325,000 Current Est. \$8,325,000 Spent to Date: \$45,190</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Pavement Preservation</p>
<p>Project Identity and Location Info:</p> <p>US97:Spanish Hollow Cr(Mud Hollow)Br#08892 Key: 17530 Region: Region 4 - Central Oregon</p> <p>Scour repair, Bridge #08892.</p> <p>Senate: 30 House: 59 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 10/28/2015 Current Est: 10/28/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$569,000 Current Est. \$569,000 Spent to Date: \$3,582</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Bridge</p>
<p>Project Identity and Location Info:</p> <p>US97: Spanish Hollow Creek Bridge Key: 19075 Region: Region 4 - Central Oregon</p> <p>Seismic retrofit design</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est: 07/03/2014</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$800,000 Current Est. \$800,000 Spent to Date:</p> <p>Project Status Info: <u>Under Development</u> Work Type: Bridge</p>

Total of Current Estimate for SHERMAN County: \$27,750,624

<p>Project Identity and Location Info:</p> <p>OR130: Little Nestucca River Brs Steel Truss Paint Key: 17933 Region: Region 2 - Northwest Oregon</p> <p>Paint steel trusses; Bridges 01859A, 01858A, 1857A</p> <p>Senate: 16 House: 32 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 12/13/2013 Actual: 11/27/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2014 Current Est: 9/30/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,685,000 Current Est. \$1,729,604 Spent to Date: \$125,858</p> <p>Project Status Info: Under Construction</p> <p>Work Type: Bridge</p>
--	--	---	--

<p>Project Identity and Location Info:</p> <p>OR6 @ Wilson River Loop Road Key: 12817 Region: Region 2 - Northwest Oregon</p> <p>This project will construct an offset intersection.</p> <p>Senate: 16 House: 32 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 4/20/2012 Actual: 7/9/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Current Est: 10/31/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$15,996,000 Current Est. \$11,407,212 Spent to Date: \$11,127,289</p> <p>Project Status Info: Under Construction</p> <p>Work Type: Modernization</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>US101: Neahkahnie Mountain Rock Screen Repair Key: 18723 Region: Region 2 - Northwest Oregon</p> <p>Replace failed rock screen</p> <p>Senate: 16 House: 32 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 10/28/2015 Current Est: 10/28/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,000,000 Current Est. \$1,000,000 Spent to Date: \$2,163</p> <p>Project Status Info: Construction Funding Committed</p> <p>Work Type: Operations</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>US101: Necarney CR (Sam Reed) Br Painting Key: 18098 Region: Region 2 - Northwest Oregon</p> <p>Paint Bridge #02311</p> <p>Senate: 16 House: 32 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 10/11/2013 Current Est: 3/14/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,325,000 Current Est. \$4,325,000 Spent to Date: \$144,121</p> <p>Project Status Info: Construction Funding Committed</p> <p>Work Type: Bridge</p>
--	--	--	--

<p>Project Identity and Location Info:</p> <p>FF0 - US101: Nedonna Beach Rd-Wilson River Key: 17809 Region: Region 2 - Northwest Oregon</p> <p>Pavement inlay</p> <p>Senate: 16 House: 32 US Cong: 5</p>	<p>Design Info:</p> <p>Original Est: 7/18/2014 Current Est: 1/16/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$8,749,000 Current Est. \$8,799,000 Spent to Date: \$61,777</p> <p>Project Status Info: Construction Funding Committed</p> <p>Work Type: Pavement Preservation</p>
--	---	---	--

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
<p>US101: Jetty Cr Rock Screening <i>Key: 14786</i> <i>Region: Region 2 - Northwest Oregon</i></p> <p>This project will install protective rock screening.</p> <p><i>Senate: 16 House: 32 US Cong: 5</i></p>	<p>Original Est: 4/25/2014 Current Est: 4/4/2014</p> <p>Project Design Status: - On Time</p>	<p>Prelim. Est: 3/1/2015</p>	<p>HCP Est: \$1,234,000 Current Est. \$1,234,000 Spent to Date: \$104,380</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>
<p>US101 @ OR6 (Tillamook) <i>Key: 14313</i> <i>Region: Region 2 - Northwest Oregon</i></p> <p>This project includes development work and environmental document preparation.</p> <p><i>Senate: 16 House: 32 US Cong: 5</i></p>	<p>Original Est: 7/11/2015 Current Est: 7/11/2015</p> <p>Project Information:</p>	<p>Prelim. Est: 3/1/2018</p>	<p>HCP Est: \$28,000,000 Current Est. \$28,000,000 Spent to Date: \$2,361,775</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
<p>US101: Farmer Creek Bridge #04659 Rehab <i>Key: 17525</i> <i>Region: Region 2 - Northwest Oregon</i></p> <p>Rehab Bridge #04659</p> <p><i>Senate: 16 House: 32 US Cong: 5</i></p>	<p>Original Est: 7/6/2017 Current Est: 7/6/2017</p> <p>Project Information:</p>	<p>Prelim. Est: 7/1/2018</p>	<p>HCP Est: \$1,090,000 Current Est. \$1,207,000 Spent to Date: \$727</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Bridge</p>

Total of Current Estimate for TILLAMOOK County: \$57,701,816

<p>Project Identity and Location Info: OR334: Athena Main Street Improvements Key: 14678 Region: Region 5 - Eastern Oregon Pave Main St between First St and Sixth St. Senate: 29 House: 58 US Cong: 2</p>	<p>Design Info: Original Est: 6/22/2012 Actual: 6/7/2012 Project Design Status: - On Time Construction Completion Status: - On Time</p>	<p>Construction Info: Contract Comp.: 9/30/2013 Actual: 10/10/2013</p>	<p>Project Cost Information: HCP Est: \$2,048,000 Current Est. \$2,764,907 Spent to Date: \$2,764,261</p> <p>Project Status Info: Construction Complete Work Type: Modernization</p>
--	--	---	---

<p>Project Identity and Location Info: OR207: 11th @ Orchard Ave Signal (Hermiston) Key: 17443 Region: Region 5 - Eastern Oregon Install signal. Senate: 29 House: 58 US Cong: 2</p>	<p>Design Info: Original Est: 6/20/2015 Current Est: 6/20/2015 Project Information:</p>	<p>Construction Info: Prelim. Est: 9/1/2016</p>	<p>Project Cost Information: HCP Est: \$740,000 Current Est. \$750,000 Spent to Date:</p> <p>Project Status Info: Construction Funding Committed Work Type: Safety</p>
--	---	---	---

<p>Project Identity and Location Info: US395: US730 - 4th Street (Hermiston) Key: 18304 Region: Region 5 - Eastern Oregon Paving project Senate: 29 House: 57 US Cong: 2</p>	<p>Design Info: Original Est: 4/22/2016 Current Est: 4/22/2016 Project Information:</p>	<p>Construction Info: Prelim. Est: 8/1/2017</p>	<p>Project Cost Information: HCP Est: \$6,350,000 Current Est. \$6,400,000 Spent to Date: \$16,054</p> <p>Project Status Info: Construction Funding Committed Work Type: Pavement Preservation</p>
--	---	---	---

<p>Project Identity and Location Info: US730: MP 195 Columbia River Bank Stabilization Key: 17446 Region: Region 5 - Eastern Oregon Erosion control and Streambank stabilization. Senate: 29 House: 58 US Cong: 2</p>	<p>Design Info: Original Est: 1/16/2015 Current Est: 1/16/2015 Project Design Status: - On Time</p>	<p>Construction Info: Prelim. Est: 9/1/2015</p>	<p>Project Cost Information: HCP Est: \$480,000 Current Est. \$480,000 Spent to Date: \$30,929</p> <p>Project Status Info: Construction Funding Committed Work Type: Operations</p>
---	---	---	--

<p>Project Identity and Location Info: FFO-US730: Powerline Rd Intersection Improvements Key: 16009 Region: Region 5 - Eastern Oregon Reconnect road and realign. Senate: 29 House: 58 US Cong: 2</p>	<p>Design Info: Original Est: 3/27/2015 Current Est: 3/27/2015 Project Information: - On Time</p>	<p>Construction Info: Prelim. Est: 3/1/2016</p>	<p>Project Cost Information: HCP Est: \$1,166,000 Current Est. \$1,191,000 Spent to Date: \$206,187</p> <p>Project Status Info: Construction Funding Committed Work Type: Modernization</p>
---	---	---	--

Total of Current Estimate for UMATILLA County: \$11,585,907

<p>Project Identity and Location Info:</p> <p>I-84/OR-11: Rumble Strips 2013 Key: 18134 Region: Region 5 - Eastern Oregon</p> <p>Construct rumble strips between La Grande and Baker City</p> <p>Senate: 30 House: 57 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 9/13/2013 Actual: 8/26/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Current Est: 11/9/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$125,000 Current Est. \$144,451 Spent to Date: \$142,630</p> <p>Project Status Info: <u>Under Construction</u> Work Type: Safety</p>
--	--	--	--

<p>Project Identity and Location Info:</p> <p>Region 5 ITS 2014 Key: 17442 Region: Region 5 - Eastern Oregon</p> <p>Install snow zone sign.</p> <p>Senate: 29 House: 57 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 6/6/2014 Current Est: 6/6/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,732,000 Current Est. \$1,732,000 Spent to Date: \$151,072</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>I-84: Baker Valley VSL 2015 Key: 18135 Region: Region 5 - Eastern Oregon</p> <p>Development and construction of a variable freeway speed management system</p> <p>Senate: 30 House: 60 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 4/8/2016 Current Est: 4/8/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 4/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$721,000 Current Est. \$721,000 Spent to Date: \$5,200</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>OR82/US30: Signal Upgrades (La Grande) Key: 17440 Region: Region 5 - Eastern Oregon</p> <p>Upgrade 13 signals & add video to Willow, Monroe, Portland & Riddle/Mulholland</p> <p>Senate: 29 House: 57 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 4/7/2017 Current Est: 4/7/2017</p>	<p>Construction Info:</p> <p>Prelim. Est:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$225,000 Current Est. \$225,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>I84: Spring Creek Climbing Lane Key: 16799 Region: Region 5 - Eastern Oregon</p> <p>Construct a truck climbing lane on I-84 near MP 249 to improve freight mobility.</p> <p>Senate: 29 House: 57 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est: 03/28/2013</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$600,000 Current Est. \$570,000 Spent to Date: \$203,813</p> <p>Project Status Info: <u>Under Development</u> Work Type: Modernization</p>
---	---	----------------------------------	--

<p>Project Identity and Location Info:</p> <p>I84: Ladd Canyon Section Climbing Lane Key: 16947 Region: Region 5 - Eastern Oregon</p> <p>Construct climbing lane in Ladd Canyon and replace the Brush Creek/Ladd Creek culverts.</p> <p>Senate: 29 House: 57 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est: 01/22/2015</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$500,000 Current Est. \$500,000 Spent to Date: \$25,391</p> <p>Project Status Info: <u>Under Development</u> Work Type: Operations</p>
---	---	----------------------------------	--

Total of Current Estimate for UNION County: \$3,892,451

<p>Project Identity and Location Info:</p> <p>Corridor Upgrades Key: 18076 Region: Region 1 - Portland Metro Area</p> <p>Install pedestrian countdown signals, signal controller & illumination pole replacements at various sites.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 12/7/2012 Actual: 11/21/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 11/15/2013 Actual: 11/13/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,536,000 Current Est. \$1,039,588 Spent to Date: \$1,901,994</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Operations</p>
<p>Project Identity and Location Info:</p> <p>2013 Signal Upgrade Key: 18077 Region: Region 1 - Portland Metro Area</p> <p>Signal upgrade at OR224 at Webster/Lake and flashing beacons at various locations.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 12/12/2012 Actual: 11/14/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Actual: 10/31/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$730,000 Current Est. \$498,715 Spent to Date: \$503,133</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Operations</p>
<p>Project Identity and Location Info:</p> <p>VMS Replacements Key: 18075 Region: Region 1 - Portland Metro Area</p> <p>Replace obsolete variable message signs</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 11/23/2012 Actual: 11/19/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 8/15/2013 Actual: 8/15/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,265,000 Current Est. \$1,349,820 Spent to Date: \$1,089,468</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Operations</p>
<p>Project Identity and Location Info:</p> <p>Region 2 Sign Replacement Project - 2013 Key: 16112 Region: Region 2 - Northwest Oregon</p> <p>Replace signs in Region 2.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 6/7/2013 Actual: 6/12/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 8/31/2013 Actual: 11/22/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$500,000 Current Est. \$255,880 Spent to Date: \$250,147</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Operations</p>
<p>Project Identity and Location Info:</p> <p>I84: Region 5 Chain Up Areas Key: 16010 Region: Region 5 - Eastern Oregon</p> <p>Install new or extend existing chain up areas along I-84.</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 11/16/2012 Actual: 10/16/2012</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Actual: 11/8/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,646,000 Current Est. \$2,845,205 Spent to Date: \$2,829,906</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Modernization</p>

<p>Project Identity and Location Info:</p> <p>2011 Rural & Urban Corridor ITS Key: 15037 Region: Region 1 - Portland Metro Area</p> <p>Intelligent transportation system (ITS) projects at various rural locations in Region 1.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 11/23/2012 Actual: 11/8/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 7/30/2013 Actual: 10/27/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,440,000 Current Est. \$2,501,878 Spent to Date: \$2,479,523</p> <p>Project Status Info: <u>Construction Complete</u></p> <p>Work Type: Operations</p>
--	--	---	--

<p>Project Identity and Location Info:</p> <p>Flashing Yellow Left Turn Arrows Key: 16254 Region: Region 1 - Portland Metro Area</p> <p>Install flashing yellow left turn arrows</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 9/20/2012 Actual: 9/20/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p> <p>Project construction being performed by city forces and state forces; no contract was issued. Project milestones do not follow standard process or may be missing.</p>	<p>Construction Info:</p> <p>Contract Comp.: 12/28/2013 Current Est: 7/14/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$775,000 Current Est. \$564,000 Spent to Date: \$333,766</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Operations</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>Regions 2, 3 & 4 Bridge Deck Repairs Key: 17946 Region: Region 3 - Southwest Oregon</p> <p>Deck seal/overlay on 10 bridges in Region 2; 22 bridges in Region 3; 4 bridges in Region 4.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 8/2/2013 Actual: 7/10/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/18/2013 Current Est: 9/20/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,118,000 Current Est. \$1,445,830 Spent to Date: \$763,453</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Bridge</p>
---	--	--	---

<p>Project Identity and Location Info:</p> <p>OR217: Active Traffic Management Key: 16252 Region: Region 1 - Portland Metro Area</p> <p>ITS Locations, based on 5-yr plan and maintenance requests.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 12/21/2012 Actual: 12/21/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 5/15/2014 Current Est: 5/15/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$21,012,000 Current Est. \$21,089,770 Spent to Date: \$19,745,029</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Operations</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>OTIA III Mod- US26: VMS 185 to Cornell/Sherwood/I-84 at 223rd Key: 17801 Region: Region 1 - Portland Metro Area</p> <p>Design and install variable message signs, cameras & road weather info systems</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 11/16/2012 Actual: 10/25/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - Late</p> <p>Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the contractor.</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2013 Current Est: 5/31/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,260,000 Current Est. \$1,930,118 Spent to Date: \$1,703,646</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Operations</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>2010/2011 Signal Upgrades Key: 15032 Region: Region 1 - Portland Metro Area</p> <p>2010/2011 signal upgrades.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 12/13/2013 Actual: 12/16/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 2/1/2015 Current Est: 2/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,457,000 Current Est. \$1,175,000 Spent to Date: \$238,607</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Operations</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>Region 1 Signal Upgrades Key: 16138 Region: Region 1 - Portland Metro Area</p> <p>Signal Upgrades</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 8/21/2015 Current Est: 8/21/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,656,000 Current Est. \$1,656,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Operations</p>
--	---	--	---

<p>Project Identity and Location Info:</p> <p>Region 1 Rumble Strip Installations Key: 18399 Region: Region 1 - Portland Metro Area</p> <p>Install rumble strips</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 8/15/2014 Current Est: 8/15/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,043,000 Current Est. \$1,043,000 Spent to Date: \$7,002</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Safety</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>Region 2 Inlaid Durable Striping Project Key: 16124 Region: Region 2 - Northwest Oregon</p> <p>Install inlaid wet weather tape on OR-125 and OR-22.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 6/19/2015 Current Est: 6/19/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$921,000 Current Est. \$859,000 Spent to Date: \$122</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Safety</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>District 8 Rumble Strips & Warning Signs Key: 19072 Region: Region 3 - Southwest Oregon</p> <p>Install rumble strips to various roadways</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 10/28/2015 Current Est: 10/28/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/30/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,807,000 Current Est. \$1,807,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Safety</p>
---	---	--	---

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
<p>Region 2 Culvert Replacement Project - 2013 Key: 16113 Region: Region 2 - Northwest Oregon</p> <p>Replace culverts in Region 2.</p> <p>Senate: V House: V US Cong: V</p>	<p>Original Est: 8/8/2014 Current Est: 8/8/2014</p>	<p>Prelim. Est: 12/1/2015</p>	<p>HCP Est: \$3,640,000 Current Est. \$3,590,000 Spent to Date: \$231,082</p>
Project Design Status: - On Time		<p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>	
<p>Region 5 R.O.R. Safety Improvements 2015 Key: 17447 Region: Region 5 - Eastern Oregon</p> <p>Install shoulder and centerline rumble strips.</p> <p>Senate: V House: V US Cong: 2</p>	<p>Original Est: 7/21/2015 Current Est: 7/21/2015</p>	<p>Prelim. Est: 10/1/2016</p>	<p>HCP Est: \$1,224,000 Current Est. \$1,224,000 Spent to Date: \$44,376</p>
Project Information:		<p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>	
<p>Region 2 Sign Replacements (2014) Key: 17826 Region: Region 2 - Northwest Oregon</p> <p>Replace signs throughout Region 2 in various locations.</p> <p>Senate: V House: V US Cong: V</p>	<p>Original Est: 11/27/2015 Current Est: 11/27/2015</p>	<p>Prelim. Est: 12/1/2016</p>	<p>HCP Est: \$600,000 Current Est. \$600,000 Spent to Date:</p>
Project Information:		<p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>	
<p>Region 1 Tree Removal Key: 18401 Region: Region 1 - Portland Metro Area</p> <p>Remove sight obstacles in the clear zone</p> <p>Senate: V House: V US Cong: V</p>	<p>Original Est: 8/15/2014 Current Est: 8/15/2014</p>	<p>Prelim. Est: 2/1/2015</p>	<p>HCP Est: \$16,000 Current Est. \$16,000 Spent to Date: \$3,353</p>
Project Design Status: - On Time		<p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>	
<p>District 7 Rumble Strips and Warning Signs Key: 18407 Region: Region 3 - Southwest Oregon</p> <p>Install rumble strips to various roadways</p> <p>Senate: V House: V US Cong: V</p>	<p>Original Est: 5/23/2014 Current Est: 5/23/2014</p>	<p>Prelim. Est: 7/1/2015</p>	<p>HCP Est: \$1,332,000 Current Est. \$1,332,000 Spent to Date: \$11,513</p>
Project Design Status: - On Time		<p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>	

<p>Project Identity and Location Info:</p> <p>Region 2 Centerline Rumble Strips (Various Hwys) Key: 18424 Region: Region 2 - Northwest Oregon</p> <p>Rumble strips at various locations</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 7/4/2014 Current Est: 5/9/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,369,000 Current Est. \$2,369,000 Spent to Date: \$15,589</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>US26 & OR 35 ITS Project Key: 18219 Region: Region 1 - Portland Metro Area</p> <p>Install variable speed limit and variable message signs</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 6/5/2015 Current Est: 6/5/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 2/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,781,000 Current Est. \$4,783,000 Spent to Date: \$188,133</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Operations</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>Region 2 Curve Warning Sign Upgrades Key: 18425 Region: Region 2 - Northwest Oregon</p> <p>Sign upgrades</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 3/7/2014 Current Est: 3/7/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$803,000 Current Est. \$271,000 Spent to Date: \$37,076</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>Regional ITS Communications Infrastructure (ODOT) Key: 18316 Region: Region 1 - Portland Metro Area</p> <p>Complete gaps and deficiencies identified in the regional ITS communications plan</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 10/28/2015 Current Est: 10/28/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$591,000 Current Est. \$591,000 Spent to Date:</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Operations</p>
---	---	--	---

<p>Project Identity and Location Info:</p> <p>Region 1 Sign Marking Key: 18400 Region: Region 1 - Portland Metro Area</p> <p>Install enhanced curve warning signs</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 8/15/2014 Current Est: 8/15/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$388,000 Current Est. \$388,000 Spent to Date: \$301</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>Region 5 Sign Upgrades 2015 Key: 17451 Region: Region 5 - Eastern Oregon</p> <p>Sign upgrades.</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 5/2/2015 Current Est: 5/2/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$700,000 Current Est. \$700,000 Spent to Date: \$15,079</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>I-84: Bridge Rail Retrofit Key: 17531 Region: Region 5 - Eastern Oregon</p> <p>Replace bridge rail on Bridges 07292A, 07293A, 07293B, 09499, 09499A, 09801, 09801A</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 5/8/2015 Current Est: 5/8/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,474,000 Current Est. \$1,474,000 Spent to Date: \$3,945</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Bridge</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>I-84: WB Snow Fence @ Culley Lane phase 2 Key: 17435 Region: Region 5 - Eastern Oregon</p> <p>Install snow fence to correct drifting and blowing snow in various locations along I-84 between La Grande and Baker City.</p> <p>Senate: 30 House: 60 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 8/8/2014 Current Est: 8/8/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 6/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$500,000 Current Est. \$500,000 Spent to Date: \$13,803</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>
--	---	---	---

<p>Project Identity and Location Info:</p> <p>OR140 Corridor Improvements Key: 16870 Region: Region 4 - Central Oregon</p> <p>Curve corrections.</p> <p>Senate: 28 House: 56 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 10/15/2016 Current Est: 10/15/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2018</p>	<p>Project Cost Information:</p> <p>HCP Est: \$8,152,000 Current Est. \$8,153,000 Spent to Date: \$1,351</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
---	---	--	---

<p>Project Identity and Location Info:</p> <p>OR140: Lake of the Woods Key: 18397 Region: Region 4 - Central Oregon</p> <p>Install center and shoulder rumble strips; upgrade curve & intersection signs</p> <p>Senate: 28 House: 55 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 5/9/2014 Current Est: 5/9/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,427,000 Current Est. \$1,427,000 Spent to Date: \$52,923</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>OR 42: County Line Curves Phase 1 Key: 13787 Region: Region 3 - Southwest Oregon</p> <p>Provides environmental assessment to straighten county line curves; construct first phase.</p> <p>Senate: 01 House: 01 US Cong: 4</p>	<p>Design Info:</p> <p>Original Est: 4/25/2014 Current Est: 5/23/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$11,999,000 Current Est. \$12,000,000 Spent to Date: \$2,138,960</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>US97: Moro - Madras Key: 18384 Region: Region 4 - Central Oregon</p> <p>Grind and inlay; upgrade and replace signs</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 6/5/2015 Current Est: 6/5/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$7,967,000 Current Est. \$7,967,000 Spent to Date: \$167,200</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Pavement Preservation</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>2014 & 2015 Signal Upgrades Key: 17697 Region: Region 1 - Portland Metro Area</p> <p>Signal upgrades.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 11/20/2015 Current Est: 11/20/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 1/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,616,000 Current Est. \$1,616,000 Spent to Date: \$378</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>
--	---	---	--

<p>Project Identity and Location Info:</p> <p>Region 2 Rumble Strips (various Area 3) Key: 17821 Region: Region 2 - Northwest Oregon</p> <p>Install centerline and/or shoulder rumble strips at various locations.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 7/28/2015 Current Est: 7/28/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$488,000 Current Est. \$488,000 Spent to Date: \$842</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>Region 5 Rockfall 2015 Key: 17445 Region: Region 5 - Eastern Oregon</p> <p>Rock fall correction.</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 6/6/2015 Current Est: 6/6/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$550,000 Current Est. \$550,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>Region 3 Weather Stations and Camera Installations Key: 14983 Region: Region 3 - Southwest Oregon</p> <p>Upgrade existing cameras/install new cameras.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Original Est: 9/19/2014 Current Est: 9/19/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/1/2015</p> <p>Project Design Status: - On Time</p>	<p>Project Cost Information:</p> <p>HCP Est: \$700,000 Current Est. \$700,000 Spent to Date: \$89,297</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Operations</p>
---	---	---	---

Project Identity and Location Info:	Design Info:	Construction Info:	Project Cost Information:
<p>Region 2 Durable Striping Projects (2015) Key: 17830 Region: Region 2 - Northwest Oregon</p> <p>Various durable striping projects throughout Region 2.</p> <p>Senate: V House: V US Cong: V</p>	<p>Original Est: 6/20/2015 Current Est: 6/20/2015</p>	<p>Prelim. Est: 6/1/2016</p>	<p>HCP Est: \$575,000 Current Est. \$575,000 Spent to Date:</p>
Project Information:			<p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
<p>Region 2 Rumble Strips (various Area 4) Key: 17822 Region: Region 2 - Northwest Oregon</p> <p>Install shoulder rumble strips at various locations.</p> <p>Senate: V House: V US Cong: V</p>	<p>Original Est: 1/15/2016 Current Est: 1/15/2016</p>	<p>Prelim. Est: 1/1/2017</p>	<p>HCP Est: \$625,000 Current Est. \$625,000 Spent to Date: \$1,163</p>
Project Information:			<p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
<p>Interstate Operations Improvements Key: 18433 Region: Region 1 - Portland Metro Area</p> <p>ID & design of interstate operational improvements</p> <p>Senate: V House: V US Cong: V</p>	<p>Prelim. Est: 03/31/2016</p>		<p>HCP Est: \$1,400,000 Current Est. \$1,400,000 Spent to Date:</p>
Project Information:			<p>Project Status Info: <u>Under Development</u> Work Type: Operations</p>
<p>Region 5 Material Sources Development 2014 Key: 17444 Region: Region 5 - Eastern Oregon</p> <p>Material sources development.</p> <p>Senate: V House: V US Cong: 2</p>	<p>Prelim. Est: 09/04/2014</p>		<p>HCP Est: \$200,000 Current Est. \$200,000 Spent to Date: \$37,513</p>
Project Information:			<p>Project Status Info: <u>Under Development</u> Work Type: Operations</p>
<p>Region 1 Curve Ball Banking Key: 18402 Region: Region 1 - Portland Metro Area</p> <p>Determine curve advisory speeds</p> <p>Senate: V House: V US Cong: V</p>	<p>Prelim. Est: 05/02/2014</p>		<p>HCP Est: \$35,000 Current Est. \$35,000 Spent to Date: \$23,411</p>
Project Information:			<p>Project Status Info: <u>Under Development</u> Work Type: Safety</p>

<p>Project Identity and Location Info:</p> <p>US97/OR58/I84/I205/I 5:Tier1,Ph 1 Br Seismic Design</p> <p>Key: 18388 Region: Region 4 - Central Oregon</p> <p>Phase 1 seismic retrofit design, various brs on US-97, OR-58, I-84, I-205 & I-5 (Tier 1)</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Prelim. Est: 06/30/2015</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,500,000 Current Est. \$925,000 Spent to Date: \$126,741</p> <p>Project Status Info:</p> <p><u>Under Development</u> Work Type: Bridge</p>
--	---	----------------------------------	---

<p>Project Identity and Location Info:</p> <p>I-205: US26 to Clackamas River Seismic Retrofit</p> <p>Key: 17755 Region: Region 1 - Portland Metro Area</p> <p>Design Phase 2 seismic retrofit for Bridges S8837A, 09711A, 13531</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Prelim. Est: 05/08/2014</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$750,000 Current Est. \$750,000 Spent to Date: \$204,075</p> <p>Project Status Info:</p> <p><u>Under Development</u> Work Type: Bridge</p>
--	---	----------------------------------	---

<p>Project Identity and Location Info:</p> <p>I-5: Tolo Road Bridge Strengthening</p> <p>Key: 17950 Region: Region 3 - Southwest Oregon</p> <p>FRP (fiber reinforced polymer) wrap, Bridges #07776 and 08019A</p> <p>Senate: 02 House: 04 US Cong: 2</p>	<p>Design Info:</p> <p>Prelim. Est:</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$63,000 Current Est. \$63,000 Spent to Date: \$32,024</p> <p>Project Status Info:</p> <p><u>Under Development</u> Work Type: Bridge</p>
--	--	----------------------------------	--

<p>Project Identity and Location Info:</p> <p>OR99W: Amity SCL to Monmouth SCL</p> <p>Key: 18706 Region: Region 2 - Northwest Oregon</p> <p>Develop plans for pavement preservation project (skip Independence city section)</p> <p>Senate: 12 House: 23 US Cong: V</p>	<p>Design Info:</p> <p>Prelim. Est: 02/17/2015</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,000,000 Current Est. \$1,000,000 Spent to Date: \$13</p> <p>Project Status Info:</p> <p><u>Under Development</u> Work Type: Pavement Preservation</p>
---	---	----------------------------------	---

<p>Project Identity and Location Info:</p> <p>Rural ITS-2014 & 2015</p> <p>Key: 17681 Region: Region 1 - Portland Metro Area</p> <p>CCTV, RWIS, VMS, weather & communications.</p> <p>Senate: V House: V US Cong: V</p>	<p>Design Info:</p> <p>Prelim. Est: 04/24/2014</p>	<p>Construction Info:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$600,000 Current Est. \$39,000 Spent to Date: \$38,926</p> <p>Project Status Info:</p> <p><u>Under Development</u> Work Type: Operations</p>
---	---	----------------------------------	---

Total of Current Estimate for VARIOUS County: \$96,411,804

Project Identity and Location Info:

FFO-OR82: Lostine - Key: 14673
Enterprise Passing Lanes Region: Region 5 - Eastern Oregon

Construct westbound passing lane.

Senate: 29 House: 57 US Cong: 2

Design Info:

Original Est: 4/27/2015
Current Est: 4/27/2015

Construction Info:

Prelim. Est: 5/1/2016

Project Information:

Project Cost Information:

HCP Est: \$1,450,000
Current Est. \$1,500,000
Spent to Date:

Project Status Info:

Construction Funding Committed
Work Type: Modernization

Total of Current Estimate for WALLOWA County: \$1,500,000

<p>Project Identity and Location Info:</p> <p>I-84: Landscaping @ Key: 16308 MP 76.83 - MP 81.84 Region: Region 1 - Portland Metro Area Project</p> <p>Repair or reconstruct fencing along I-84 and landscaping.</p> <p>Senate: V House: V US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 11/27/2008 Actual: 11/27/2008</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2014 Current Est:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$100,000 Current Est. \$100,000 Spent to Date: \$5,142</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>I-84: Fencing MP Key: 16296 76.837 - MP 81.838 Region: Region 1 - Portland Metro Area Project</p> <p>Repair or reconstruct fencing along I-84.</p> <p>Senate: 30 House: 59 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 11/27/2008 Actual: 11/27/2008</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2014 Current Est:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$100,000 Current Est. \$100,000 Spent to Date: \$8,343</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>FFO - US26: Mill Key: 16198 Creek - Warm Springs Grade Region: Region 4 - Central Oregon Project</p> <p>Passing lanes, widen shoulders, flatten slope.</p> <p>Senate: 30 House: 59 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 6/7/2013 Actual: 6/3/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 10/31/2013 Current Est: 12/31/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,959,000 Current Est. \$4,308,552 Spent to Date: \$4,200,564</p> <p>Project Status Info: <u>Under Construction</u></p> <p>Work Type: Modernization</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>I-84: Mosier WB Key: 18770 Conn Bridge Strengthening Region: Region 4 - Central Oregon Project</p> <p>Strengthen Bridge #07626A</p> <p>Senate: 30 House: 59 US Cong: 2</p>	<p>Design Info:</p> <p>Original Est: 4/4/2014 Current Est: 4/4/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$991,000 Current Est. \$991,000 Spent to Date: \$57,469</p> <p>Project Status Info: <u>Construction Funding Committed</u></p> <p>Work Type: Bridge</p>
--	---	---	--

Total of Current Estimate for WASCO County: \$5,499,552

<p>Project Identity and Location Info:</p> <p>OR99W: Tualatin River Br - Sunset Blvd Key: 17567 Region: Region 1 - Portland Metro Area</p> <p>Repave both West bound and East bound lanes</p> <p>Senate: 13 House: V US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 11/16/2012 Actual: 10/26/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 9/30/2013 Actual: 11/11/2013</p> <p>Current Est:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$5,070,000 Current Est. \$3,230,437 Spent to Date: \$3,069,637</p> <p>Project Status Info:</p> <p><u>Construction Complete</u></p> <p>Work Type: Pavement Preservation</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>OTIA III Mod- SW Boones Ferry Rd: SW Norwood Rd - SW Day Rd Key: 17196 Region: Region 1 - Portland Metro Area</p> <p>Facility improvements to enable jurisdictional transfer.</p> <p>Senate: 13 House: 26 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 7/27/2012 Actual: 4/12/2013</p> <p>Project Design Status: - Late</p> <p>Construction Completion Status: - On Time</p> <p>Local Washington County OTIA project. Project design delayed due to public involvement resulting in additional design and additional right of way.</p>	<p>Construction Info:</p> <p>Contract Comp.: 7/1/2015 Current Est:</p>	<p>Project Cost Information:</p> <p>HCP Est: \$7,000,000 Current Est. \$7,000,000 Spent to Date: \$2,001,290</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
--	--	--	--

<p>Project Identity and Location Info:</p> <p>OR8: Minter BR Rd - SW 331st Ave Sec Key: 15044 Region: Region 1 - Portland Metro Area</p> <p>Paving.</p> <p>Senate: 15 House: 29 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 4/12/2013 Actual: 4/9/2013</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 6/30/2015 Current Est: 6/20/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$16,806,000 Current Est. \$17,379,218 Spent to Date: \$9,297,512</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Pavement Preservation</p>
--	--	---	--

<p>Project Identity and Location Info:</p> <p>US26: Sunset HWY @ Glencoe Road Key: 12885 Region: Region 1 - Portland Metro Area</p> <p>Project will relocate ramps on south side of Sunset Highway and install a traffic signal.</p> <p>Senate: 15 House: 30 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 6/15/2012 Actual: 6/20/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 5/31/2014 Current Est: 5/15/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$35,150,000 Current Est. \$20,469,454 Spent to Date: \$19,132,259</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Modernization</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>US26: West Fork Dairy Creek Bridge @ MP 46.30 Key: 14838 Region: Region 1 - Portland Metro Area</p> <p>This project will be replacing bridge 02673.</p> <p>Senate: 16 House: 32 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 7/6/2012 Actual: 6/28/2012</p> <p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>	<p>Construction Info:</p> <p>Contract Comp.: 8/29/2014 Current Est: 8/29/2013</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,264,000 Current Est. \$3,215,689 Spent to Date: \$3,146,787</p> <p>Project Status Info:</p> <p><u>Under Construction</u></p> <p>Work Type: Bridge</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>US26 @ Brookwood/Helvetia (Shute Rd) Key: 16842 Region: Region 1 - Portland Metro Area</p> <p>Interchange improvements to improve operations and build new westbound and southbound loop ramps.</p> <p>Senate: 15 House: 30 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 9/20/2013 Actual: 8/13/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 6/4/2015 Current Est: 6/4/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$44,698,000 Current Est. \$20,632,282 Spent to Date: \$7,749,788</p> <p>Project Status Info: <u>Under Construction</u> Work Type: Modernization</p>
---	---	--	--

<p>Project Identity and Location Info:</p> <p>OTIA III Mod-OR99W: Gaarde/McDonald Intersection Imprvmts Key: 16968 Region: Region 1 - Portland Metro Area</p> <p>Intersection improvements.</p> <p>Senate: 18 House: 35 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 12/5/2014 Current Est: 1/1/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 5/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$9,933,000 Current Est. \$9,933,000 Spent to Date: \$1,073,479</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>OR210:OR217-Cascade Ave & OR10:103Rd/Western Ave Key: 17703 Region: Region 1 - Portland Metro Area</p> <p>Intersection improvements; add signal heads and sidewalks.</p> <p>Senate: 18 House: 35 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 9/19/2014 Current Est: 9/19/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 12/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,917,000 Current Est. \$2,917,000 Spent to Date: \$419,860</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
--	--	--	---

<p>Project Identity and Location Info:</p> <p>FFO-OR47: Beaver Creek Bridge Replacement Key: 17522 Region: Region 2 - Northwest Oregon</p> <p>Replace Bridge #04950.</p> <p>Senate: 16 House: 32 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 9/24/2015 Current Est: 9/24/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 4/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$2,372,000 Current Est. \$2,372,000 Spent to Date: \$278</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Bridge</p>
--	--	---	---

<p>Project Identity and Location Info:</p> <p>OR8: SW 185th Ave & 192nd Ave Key: 17704 Region: Region 1 - Portland Metro Area</p> <p>Install traffic separators, right turn lane; add right turn lane & advance signal head.</p> <p>Senate: 14 House: 28 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 9/5/2015 Current Est: 9/5/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$4,448,000 Current Est. \$4,448,000 Spent to Date: \$230,801</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
--	--	--	---

<p>Project Identity and Location Info:</p> <p>OR99W: SW Durham Key: 17701 Rd - SW Fischer Rd Region: Region 1 - Portland Metro Area</p> <p>Improve intersection, close median opening, add sidewalk</p> <p>Senate: 19 House: 37 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 6/6/2014 Current Est: 6/6/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 8/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,659,000 Current Est. \$1,659,000 Spent to Date: \$513,159</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>OR99W: Tualatin Key: 17521 River Bridge Region: Region 1 - Portland Metro Area #01417S Rehab</p> <p>Rehab Bridge #01417S</p> <p>Senate: 19 House: 37 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 2/6/2015 Current Est: 2/6/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$3,125,000 Current Est. \$3,125,000 Spent to Date: \$81,219</p> <hr/> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Bridge</p>
---	---	--	--

Total of Current Estimate for WASHINGTON County: \$96,381,080

<p>Project Identity and Location Info:</p> <p>OR18: Newberg-Dundee Bypass (Phase 1B) Key: 15188 Region: Region 2 - Northwest Oregon</p> <p>Construct major embankments for bridge approaches from south Dundee to OR219.</p> <p>Senate: 13 House: 25 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 5/24/2013 Actual: 6/7/2013</p>	<p>Construction Info:</p> <p>Contract Comp.: 4/30/2014 Current Est: 4/30/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$13,000,000 Current Est. \$8,891,343 Spent to Date: \$5,103,623</p> <p>Project Status Info: <u>Under Construction</u> Work Type: Modernization</p>
<p>Project Design Status: - On Time</p> <p>Construction Completion Status: - On Time</p>			

<p>Project Identity and Location Info:</p> <p>OR18: Newberg-Dundee Bypass (Phase 1F)(Clearing) Key: 15487 Region: Region 2 - Northwest Oregon</p> <p>Clear trees and brush for widening of Springbrook Rd.</p> <p>Senate: 13 House: 25 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 6/5/2015 Current Est: 6/5/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$300,000 Current Est. \$300,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
<p>Project Information:</p>			

<p>Project Identity and Location Info:</p> <p>OR18:Newberg-Dundee Bypass (Ph 1G)(Springbrook Rd) Key: 16901 Region: Region 2 - Northwest Oregon</p> <p>Widen Springbrook Rd; dual left-turn lane on 99W to Springbrook; Widen OR219 at S. Connection</p> <p>Senate: 13 House: 25 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 5/13/2015 Current Est: 5/13/2015</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2016</p>	<p>Project Cost Information:</p> <p>HCP Est: \$14,335,000 Current Est. \$14,335,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
<p>Project Information:</p>			

<p>Project Identity and Location Info:</p> <p>OR154 @ Stringtown Road Key: 16119 Region: Region 2 - Northwest Oregon</p> <p>'T-up' intersection and build left turn refuge.</p> <p>Senate: 12 House: 24 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 5/6/2016 Current Est: 5/6/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 7/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,553,000 Current Est. \$1,583,000 Spent to Date: \$46,669</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Safety</p>
<p>Project Information:</p>			

<p>Project Identity and Location Info:</p> <p>OR18: Newberg-Dundee Bypass (Phase 1A) (Clearing) Key: 15107 Region: Region 2 - Northwest Oregon</p> <p>Clear trees and brush for embankment and bridge construction area of Phase 1B</p> <p>Senate: 13 House: 25 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 11/26/2013 Current Est: 10/28/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 11/1/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$550,000 Current Est. \$550,000 Spent to Date:</p> <p>Project Status Info: <u>Construction Funding Committed</u> Work Type: Modernization</p>
<p>Project Design Status: - Late</p>			
<p>This project pending cancellation since it was not let through OPL. Region 2 Procurement advertised 12/18/2012 to 01/03/2013 and awarded the contract to Elk Mountain for brush/tree clearing before construction contract kick-off.</p>			

<p>Project Identity and Location Info:</p> <p>FFO-OR18 @ Christensen Road Key: 16118 Region: Region 2 - Northwest Oregon</p> <p>Build left turn refuge/sever west connection of Caleg Payne Rd</p> <p>Senate: 12 House: 24 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 1/29/2016 Current Est: 1/29/2016</p>	<p>Construction Info:</p> <p>Prelim. Est: 3/1/2017</p>	<p>Project Cost Information:</p> <p>HCP Est: \$1,115,000 Current Est. \$1,156,000 Spent to Date: \$127,329</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Safety</p>
---	---	---	---

<p>Project Identity and Location Info:</p> <p>OR18: Newberg-Dundee Bypass (Phase 1E) Key: 15372 Region: Region 2 - Northwest Oregon</p> <p>Second of two contracts to construct bypass from Waterfront Rd in Newberg to OR219.</p> <p>Senate: 13 House: 25 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 8/1/2014 Current Est: 6/13/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 4/1/2018</p>	<p>Project Cost Information:</p> <p>HCP Est: \$69,120,000 Current Est. \$69,120,000 Spent to Date:</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Modernization</p>
---	--	---	--

<p>Project Identity and Location Info:</p> <p>OR18: Newberg-Dundee Bypass (Phase 1D) Key: 15361 Region: Region 2 - Northwest Oregon</p> <p>First of two contracts to construct bypass from S Dundee to Waterfront Rd in Newberg.</p> <p>Senate: 13 House: 25 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 4/11/2014 Current Est: 4/25/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 1/1/2018</p>	<p>Project Cost Information:</p> <p>HCP Est: \$57,480,000 Current Est. \$57,480,000 Spent to Date:</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Modernization</p>
---	---	---	--

<p>Project Identity and Location Info:</p> <p>OR18: Newberg-Dundee Bypass (Phase 1C) (Clearing) Key: 15231 Region: Region 2 - Northwest Oregon</p> <p>Complete clearing of trees and brush for construction of phase 1 of bypass.</p> <p>Senate: 13 House: 25 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 11/26/2013 Current Est: 11/27/2013</p>	<p>Construction Info:</p> <p>Prelim. Est: 10/1/2014</p>	<p>Project Cost Information:</p> <p>HCP Est: \$750,000 Current Est. \$750,000 Spent to Date:</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Modernization</p>
--	---	--	--

<p>Project Identity and Location Info:</p> <p>OR99W: OR240 (Newberg) - OR18 (McDougal Jct) Key: 16127 Region: Region 2 - Northwest Oregon</p> <p>Inlay/overlay</p> <p>Senate: 13 House: 24 US Cong: 1</p>	<p>Design Info:</p> <p>Original Est: 2/7/2014 Current Est: 2/7/2014</p>	<p>Construction Info:</p> <p>Prelim. Est: 9/1/2015</p>	<p>Project Cost Information:</p> <p>HCP Est: \$7,601,000 Current Est. \$7,684,000 Spent to Date: \$540,471</p> <p>Project Status Info:</p> <p>Construction Funding Committed Work Type: Pavement Preservation</p>
---	---	---	--

Total of Current Estimate for YAMHILL County: \$161,849,343

	Under Development	Funding Committed	Under Construction	Construction Complete	Totals:
Region 1					
Bridge	\$750,000	\$16,052,000	\$145,201,972	\$655,001	\$162,658,972
Modernization	\$2,250,000	\$34,079,000	\$192,728,579	\$0	\$229,057,579
Operations	\$1,439,000	\$8,646,000	\$26,138,480	\$5,390,000	\$41,613,481
Preservation	\$561,000	\$3,500,000	\$54,809,510	\$9,775,796	\$68,646,306
Safety	\$35,000	\$52,672,000	\$6,007,643	\$0	\$58,714,643
Totals:	\$5,035,000	\$114,949,000	\$424,886,184	\$15,820,797	\$560,690,981
Region 2					
Bridge	\$1,124,000	\$164,516,000	\$248,927,891	\$20,360,074	\$434,927,965
Modernization	\$10,825,000	\$276,736,000	\$134,345,086	\$0	\$421,906,086
Operations	\$309,000	\$8,969,000	\$1,019,581	\$255,880	\$10,553,461
Preservation	\$1,000,000	\$52,602,000	\$11,111,190	\$0	\$64,713,190
Safety	\$0	\$30,021,000	\$0	\$0	\$30,021,000
Totals:	\$13,258,000	\$532,844,000	\$395,403,748	\$20,615,954	\$962,121,702
Region 3					
Bridge	\$63,000	\$8,685,000	\$48,024,500	\$0	\$56,772,500
Modernization	\$8,189,000	\$159,295,000	\$0	\$0	\$167,484,000
Operations	\$750,000	\$6,620,000	\$1,574,317	\$0	\$8,944,317
Preservation	\$400,000	\$34,805,000	\$9,502,212	\$0	\$44,707,212
Safety	\$0	\$3,139,000	\$4,022,382	\$0	\$7,161,382
Totals:	\$9,402,000	\$212,544,000	\$63,123,411	\$0	\$285,069,411
Region 4					
Bridge	\$2,525,000	\$1,560,000	\$0	\$5,439,379	\$9,524,379
Modernization	\$500,000	\$47,685,000	\$22,365,176	\$0	\$70,550,176
Operations	\$0	\$2,576,000	\$169,013	\$0	\$2,745,013
Preservation	\$250,000	\$28,087,000	\$6,190,337	\$7,517,375	\$42,044,712
Safety	\$0	\$7,128,000	\$0	\$0	\$7,128,000
Totals:	\$3,275,000	\$87,036,000	\$28,724,526	\$12,956,754	\$131,992,280
Region 5					
Bridge	\$0	\$1,474,000	\$0	\$0	\$1,474,000
Modernization	\$863,000	\$6,791,000	\$1,781,320	\$5,610,112	\$15,045,432
Operations	\$799,000	\$4,758,000	\$475,251	\$865,384	\$6,897,635
Preservation	\$600,000	\$6,400,000	\$0	\$0	\$7,000,000
Safety	\$0	\$2,695,000	\$144,451	\$0	\$2,839,451
Totals:	\$2,262,000	\$22,118,000	\$2,401,023	\$6,475,496	\$33,256,519
Grand Totals:	\$33,232,000	\$969,491,000	\$914,538,892	\$55,869,002	\$1,973,130,894

TOTALS:	Under Development	Funding Committed	Under Construction	Construction Complete	Totals:
Bridge	\$4,462,000	\$192,287,000	\$442,154,362	\$26,454,454	\$665,357,816
Modernization	\$22,627,000	\$524,586,000	\$351,220,161	\$5,610,112	\$904,043,273
Operations	\$3,297,000	\$31,569,000	\$29,376,642	\$6,511,265	\$70,753,907
Preservation	\$2,811,000	\$125,394,000	\$81,613,250	\$17,293,171	\$227,111,421
Safety	\$35,000	\$95,655,000	\$10,174,476	\$0	\$105,864,476

Current QSR Compared to HCP 2013-2015

15 Projects were in the HCP but are not in this QSR

4 *Projects that were split or combined with other projects:*

15090 17438 17705 17983

2 *Non-construction projects that have been dropped from the QSR:*

18264 18276

9 *Projects that have outdated schedules or are Pending Bid Award and will appear in the next QSR once updated:*

14870 15107 15231 16139 16155 18097 18100 18247 18386

0 *Projects have been cancelled:*

Quarterly Status Report - Completed Projects

Second Quarter State Fiscal 2014 (October 1, 2013 - December 31, 2013)

Based on Actual Cost

Key	Region	Section Name	County Name	Work Type	Total Cost
15068	1	US 30 Bypass: NE 122nd - M.P. 13.54	MULTNOMAH	SAFETY	\$5,108,325.15
16145	1	OR99W @ Beef Bend Road	WASHINGTON	SAFETY	\$952,228.33
17165	1	I-84: Bridge Deck Overlays	MULTNOMAH	BRIDGE	\$1,807,603.56
14649	2	I-5 @ Coburg Interchange	LANE	MODERNIZATION	\$8,965,960.26
17480	2	US30: Columbia City - Jones Rd	COLUMBIA	PRESERVATION	\$2,092,217.97
17481	2	US26: Wolf Cr - NW Hayward Rd Sec	WASHINGTON	PRESERVATION	\$4,359,321.62
17954	2	OR6 Overlay (MP 39.0 - MP 51.3)	WASHINGTON	PRESERVATION	\$1,572,868.92
12692	3	US 101:McCullough BR (North Bend) Rehab Phase 1	COOS	BRIDGE	\$42,422,771.60
16207	3	OR38: Scottsburg-Wells Cr Curve Realignment	DOUGLAS	SAFETY	\$708,287.38
16016	5	OR86: Baker/Copperfield HWY Guardrail, Phase I	BAKER	OPERATIONS	\$817,537

OREGON DEPARTMENT OF TRANSPORTATION
4040 FAIRVIEW INDUSTRIAL DR. SE
SALEM, OR 97302-1142



Printed on recycled paper