OREGON DEPARTMENT OF TRANSPORTATION

O R E G O N

HIGHWAY CONSTRUCTION PLAN

- Quarterly Status Report -

(July 1, 2012 – Sept 30, 2012)

◆OREGON DEPARTMENT OF TRANSPORTATION◆

TABLE OF CONTENTS

Introduction ii

Programs and Estimated Expenditures iii

Quarterly Status Report Layout iv

PROJECT LISTINGS BY COUNTY

BAKER 1
BENTON 3
CLACKAMAS 4
CLATSOP 9
COLUMBIA 11
COOS 13
CROOK 14
CURRY 15
DESCHUTES 17
DOUGLAS 19
GILLIAM ..... N/A
GRANT 22
HARNEY 23
HOOD RIVER 24
JACKSON 25
JEFFERSON 30
JOSEPHINE 31
KLAMATH 33
LAKE 36
LANE 37
LINCOLN 42
LINN 45
MALHEUR 46
MARION 47
MORROW 51
MULTNOMAH 52
POLK 59
SHERMAN 60
TILLAMOOK 61
UMATILLA 63
UNION 65
VARIOUS 67
WALLOWA 77
WASCO 78
WASHINGTON 80
WHEELER 85
YAMHILL 86

Program Summaries 88

INTRODUCTION

The Oregon Department of Transportation has prepared the 2011-2013 Highway Construction Plan (HCP) in accordance with ORS 184.654 to 184.666. The 2011-2013 HCP is a component of the department's budget for the 2011-2013 biennium.

As the department implements its 2011-2013 biennial budget, the department will make status reports on implementation of the HCP to the Legislature after the end of each quarter in the form of Quarterly Status Reports (QSR). The QSRs will also notify the Legislature of any projects the department intends to implement that are not listed in the initial 2011-2013 Highway Construction Plan. This is the first QSR for the state fiscal year 2013, and covers the period of July 1, 2012 through Sept 30, 2012.

This report lists projects by the county where they are located. The entry for each project provides the project location, a brief description, its work type (Bridge, Highway Safety, Modernization, Operations or Pavement Preservation), and its current status. The project statuses used in this report are:

- **CONSTRUCTION COMPLETE:** Project is complete, but may still be pending final payment to the contractor.
- **UNDER CONSTRUCTION:** Construction work has started, or is scheduled to start, and a contractor has been awarded the construction contract.
- **CONSTRUCTION FUNDING COMMITTED:** Project is either anticipated to go to contract within the biennium or pre-construction work is anticipated to begin during this time frame.
- **UNDER DEVELOPMENT:** Project has received Oregon Transportation Commission approval to begin preliminary development work, but is not approved for construction funding.

The milestone dates of Design Completion and Construction Completion are provided. For the purposes of this report, Design Completion date is when the department issues a "notice to proceed" to the construction contractor. The department does not select a construction contractor for "Design Only" projects; the Design Completion date indicates when the project design was completed. The Construction Completion date is when the department notifies the contractor that the project is substantially complete.

Project names and work descriptions have been modified throughout the document in order to improve readability. Because of this, some projects may not appear consistently in prior department publications.

If you have questions, comments, or would like a printed copy of this publication, please contact Victor Dodier, ODOT Government Relations Section, at 503-986-3422 or email to Victor.J.DODIER@state.or.us Electronic copies of this report are also available at: http://www.oregon.gov/ODOT/HWY/STIP/Leg_Reports.shtml

PROGRAMS AND ESTIMATED EXPENDITURES

(Dollar amounts rounded)

	LEGISLATIVELY ADOPTED BUDGET 2011-13	EMERGENCY BOARD ACTIONS TO DATE	APPROVED BUDGET THROUGH SEPT 2012
BRIDGE PROGRAM - includes preservation of the bridges, tunnels and culverts on the state highway system.	**$670.4 M**	**-$50.3 M**	**$620.1 M**
MODERNIZATION PROGRAM - includes improvements that add capacity to highways, including but not limited to new or widened lanes and new bypasses.	**$373.2M**	**$26.2 M**	**$399.4 M**
OPERATIONS PROGRAM - includes improving the efficiency of existing highways through such means as traffic signaling systems, driver communication and ramp metering.	**$71.3 M**	**-$6.7 M**	*** $64.6 M**
PAVEMENT PRESERVATION PROGRAM - includes paving, striping and reconstruction designed to add useful life to existing highways.	**$389.1 M**	**-$51.2 M**	**$337.9 M**
SAFETY PROGRAM - includes providing engineering solutions to accident problems on state and local highways.	**$71.7 M**	**-$1.7 M**	*** $70.0 M**
MAINTENANCE PROGRAM - includes keeping existing highways safe and usable for the traveling public through such means as repair, snow and ice removal, vegetation clearance, striping, signal repair and lighting. Includes Emergency Relief Program.	**$417.5 M**	**$13.1 M**	**$430.6 M**
SPECIAL PROGRAMS - includes but is not limited to bicycle and pedestrian facility projects, environmental services and salmon and watershed projects.	**$210.8 M**	**-$.9 M**	**$209.9 M**
LOCAL GOVERNMENT - includes payments to cities, counties and metropolitan planning organizations.	**$390.7 M**	**-$10.8 M**	**$379.9 M**

***** During the 2011 session the legislature combined Safety and Operations into one limitation with a combined budget of $134.6M. ODOT has set up an internal accounting structure which will enable ODOT to continue to report Safety and Operations separately.

QUARTERLY STATUS REPORT LAYOUT
– Sample Project –

County: Projects are grouped by county.

Key: An ODOT unique project identification number.

Region identifies the ODOT region.

Estimated or Actual date of Design completion identifies when the project is expected to finish design & procurement, or when a project was issues its actual notice to proceed.

Estimated or Actual date of Construction Completion is when the project is expected to be completed and open to the traveling public, or when the construction was completed. For projects Under Development, this completion date is when the development work will be completed.

Project Cost: These are (1) the amount first shown in the Highway Construction Plan, (2) the current project cost estimate, and (3) how much has been spent to date.

County: Deschutes

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA I/II- OR126: Glacier-Highland Couplet Phases 1 & 2

Key: ***13564***

Region: ***Region 4 - Central Oregon***

This project will construct 2 one-way couplets and widen HWY126. It will add a center turn lane and improve pedestrian access.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **11/26/2004**
Actual: **1/19/2005**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Construction Info:

Contract Comp.: **11/30/2006**
Actual: **12/10/2006**

Project Cost Information:

HCP Est: **$9,541,000**
Current Est. **$14,718,461**
Spent to Date: **$14,792,174**

Project Status Info:

Construction Complete

Work Type: Modernization

Legislative & Congressional Districts identifies the legislative and congressional districts where the project is located. Entries with a "V" imply the project covers multiple or various districts.

Section Name details the highway where the project is located and the common name of the project.

Project Description details what the project will accomplish and more specifics about the project location.

Work Type identifies the category of work.

Status identifies the status of the project.

County: BAKER

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - US30: Burnt River & Uprr Bridge Project

Key: ***14695***

Region: ***Region 5 - Eastern Oregon***

Deck overlay; Rail retrofit; Repair girders, caps, joints; Repair truss & bearings.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **12/31/2010**

Actual: **11/22/2011**

Construction Info:

Contract Comp.: **11/30/2012**

Current Est: **11/9/2012**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project Design delayed due to project being selected as a demonstration project for Highways for Life (HFL), and incorporate several innovative new technologies for improving highway safety and quality, while reducing congestion caused by construction.

Project Cost Information:

HCP Est: **$3,864,000**

Current Est. **$3,581,107**

Spent to Date: **$2,297,354**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

I84: Baker Valley ITS 2013

Key: ***16011***

Region: ***Region 5 - Eastern Oregon***

Install a new variable message sign with guardrail, a new ice sign and a new rotating drum snow zone sign

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **5/24/2013**

Current Est: **5/24/2013**

Construction Info:

Prelim. Est: **5/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$739,000**

Current Est. **$749,000**

Spent to Date: **$59,546**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

I-84: WB snow fence @ Culley Lane Phase 1

Key: ***16015***

Region: ***Region 5 - Eastern Oregon***

Install snow fences at various sites.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **5/17/2013**

Current Est: **5/17/2013**

Construction Info:

Prelim. Est: **4/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$500,000**

Current Est. **$500,000**

Spent to Date: **$48,616**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

FFO-OR86: Passing Lanes

Key: ***14670***

Region: ***Region 5 - Eastern Oregon***

Construct westbound passing lanes and pave existing pullouts.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **4/25/2014**

Current Est: **4/25/2014**

Construction Info:

Prelim. Est: **4/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$1,450,000**

Current Est. **$1,500,000**

Spent to Date: **$19,380**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR86: Baker/Copperfield HWY Guardrail, Phase I

Key: ***16016***

Region: ***Region 5 - Eastern Oregon***

Two of six phases to replace deficient guardrail.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **5/17/2013**

Current Est: **5/17/2013**

Construction Info:

Prelim. Est: **6/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,075,000**

Current Est. **$1,100,000**

Spent to Date: **$5,704**

Project Status Info:

Construction Funding Committed

Work Type: Operations

County: BAKER

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR414: halfway flood control (Pine Creek)

Key: ***17962***

Region: ***Region 5 - Eastern Oregon***

Alleviate flooding issues at bridge #02836a.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Prelim. Est: **12/11/2014**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$100,000**

Current Est. **$100,000**

Spent to Date:

Project Status Info:

Under Development

Work Type: Operations

Total of Current Estimate for BAKER County: $7,530,107

County: BENTON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR34/US20: South Bypass-Wolcott Road

Key: ***12827***

Region: ***Region 2 - Northwest Oregon***

Environmental documentation work.

Design Info:

Original Est: **3/28/2014**

Current Est: **3/28/2014**

Construction Info:

Prelim. Est: **1/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$6,553,000**

Current Est. **$6,575,000**

Spent to Date: **$918,198**

Project Status Info:

Construction Funding Committed

Senate: ***08*** *House:* ***15*** *US Cong:* ***5***

Work Type: Modernization

Total of Current Estimate for BENTON County: $6,575,000

County: CLACKAMAS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR224: Rock Cr - Deep Cr

Key: ***17484***

Region: ***Region 1 - Portland Metro Area***

3" grind inlay.

Senate: ***26*** *House:* ***51*** *US Cong:* ***3***

Design Info:

Original Est: **12/2/2011**
Actual: **10/27/2011**

Construction Info:

Contract Comp.: **8/31/2012**
Actual: **8/30/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,994,000**
Current Est. **$1,732,817**
Spent to Date: **$1,608,278**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

US26: Cherryville Dr - Salmon River

Key: ***17482***

Region: ***Region 1 - Portland Metro Area***

Paving.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **12/9/2011**
Actual: **11/18/2011**

Construction Info:

Contract Comp.: **8/31/2012**
Actual: **8/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$4,057,000**
Current Est. **$2,438,817**
Spent to Date: **$2,322,370**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

OR213: Monte Carlo- MP 7.70

Key: ***17546***

Region: ***Region 1 - Portland Metro Area***

1" - 3 1/2" asphalt resurfacing project.

Senate: ***20*** *House:* ***39*** *US Cong:* ***5***

Design Info:

Original Est: **12/9/2011**
Actual: **11/14/2011**

Construction Info:

Contract Comp.: **8/31/2012**
Actual: **8/6/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,011,000**
Current Est. **$482,521**
Spent to Date: **$455,076**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO - US26: Rhododendron - MP 49.20

Key: ***13716***

Region: ***Region 1 - Portland Metro Area***

This is a preservation project that will provide inlay and overlay to the roadway.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **5/6/2011**
Actual: **6/15/2011**

Construction Info:

Contract Comp.: **7/31/2012**
Actual: **7/6/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,301,000**
Current Est. **$4,706,202**
Spent to Date: **$4,581,770**

Project Status Info:

Construction Complete

Work Type: Safety

Project Identity and Location Info:

OR224: I-205 UPRR O'Xing, WB Right Turn Lane

Key: ***16845***

Region: ***Region 1 - Portland Metro Area***

OPS & signal improvements.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **8/19/2011**
Actual: **7/15/2011**

Construction Info:

Contract Comp.: **6/30/2012**
Actual: **5/15/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,777,000**
Current Est. **$2,315,949**
Spent to Date: **$2,286,827**

Project Status Info:

Construction Complete

Work Type: Modernization

County: CLACKAMAS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR99E: MP 19.47 - Pine St (Canby)

Key: ***17485***

Region: ***Region 1 - Portland Metro Area***

2.5" grind and inlay (loops included).

Senate: ***20*** *House:* ***39*** *US Cong:* ***5***

Design Info:

Original Est: **12/9/2011**
Actual: **11/22/2011**

Construction Info:

Contract Comp.: **10/5/2012**
Current Est: **10/5/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,451,000**
Current Est. **$873,716**
Spent to Date: **$740,699**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

OR99E: 10th St (Oregon City) - Territorial Road

Key: ***17486***

Region: ***Region 1 - Portland Metro Area***

Paving.

Senate: ***20*** *House:* ***39*** *US Cong:* ***5***

Design Info:

Original Est: **6/15/2012**
Actual: **5/22/2012**

Construction Info:

Contract Comp.: **7/31/2013**
Current Est: **7/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$5,060,000**
Current Est. **$3,681,172**
Spent to Date: **$3,054,302**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO - I-5: Wilsonville Road Interchange

Key: ***15108***

Region: ***Region 1 - Portland Metro Area***

Interchange improvements.

Senate: ***13*** *House:* ***27*** *US Cong:* ***5***

Design Info:

Original Est: **12/17/2010**
Actual: **12/2/2010**

Construction Info:

Contract Comp.: **11/1/2012**
Current Est: **11/1/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$20,000,000**
Current Est. **$18,319,325**
Spent to Date: **$17,673,399**

Project Status Info:

Under Construction

Work Type: Modernization

Project Identity and Location Info:

OR213:Cascade HWY S (Milk CR BR) Mulino

Key: ***13723***

Region: ***Region 1 - Portland Metro Area***

Replace Milk Cr. Bridge. Widen highway for shoulders and continuous left turn lane.

Senate: ***09*** *House:* ***18*** *US Cong:* ***5***

Design Info:

Original Est: **11/20/2009**
Actual: **12/22/2009**

Construction Info:

Contract Comp.: **6/1/2012**
Current Est: **7/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$8,613,000**
Current Est. **$9,470,922**
Spent to Date: **$9,300,813**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

FFO - OR43: Willamette River Bridge (Oregon City)

Key: ***14014***

Region: ***Region 1 - Portland Metro Area***

This project will provide rehabilitation and historic work on the Willamette River Bridge (00357.)

Senate: ***19*** *House:* ***38*** *US Cong:* ***5***

Design Info:

Original Est: **8/21/2009**
Actual: **5/24/2010**

Construction Info:

Contract Comp.: **3/31/2013**
Current Est: **3/31/2013**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project Design delayed due to scope increases that included replacement of the bridge covering and sidewalks as well as a re-evaluation of community impacts.

Project Cost Information:

HCP Est: **$14,806,000**
Current Est. **$19,174,550**
Spent to Date: **$18,661,808**

Project Status Info:

Under Construction

Work Type: Bridge

County: CLACKAMAS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US26: MP 22.5 - SE Luzon Ln

Key: ***17483***

Region: ***Region 1 - Portland Metro Area***

Paving.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **12/2/2011**

Actual: **11/2/2011**

Construction Info:

Contract Comp.: **10/11/2012**

Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,350,000**

Current Est. **$1,469,418**

Spent to Date: **$1,284,865**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

OTIA III Mod- FFO-OR212/224:Sunrise Corridor(I-205-SE 122nd Ave)

Key: ***15555***

Region: ***Region 1 - Portland Metro Area***

Phase one of new limited access facility (PE & ROW).

Senate: ***26*** *House:* ***51*** *US Cong:* ***3***

Design Info:

Original Est: **4/26/2013**

Current Est: **5/24/2013**

Construction Info:

Prelim. Est: **9/1/2016**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$131,736,000**

Current Est. **$132,236,000**

Spent to Date: **$7,627,315**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR211:Eagle Cr - Sandy HWY @ Dubarko Rd (Sandy)

Key: ***16155***

Region: ***Region 1 - Portland Metro Area***

Improve geometry, illumination, sight distance and channelization.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **11/22/2013**

Current Est: **11/22/2013**

Construction Info:

Prelim. Est: **9/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$5,143,000**

Current Est. **$5,143,000**

Spent to Date: **$521,846**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR 212: 135th Ave

Key: ***17711***

Region: ***Region 1 - Portland Metro Area***

Intersection improvements including protected left turns.

Senate: ***26*** *House:* ***51*** *US Cong:* ***3***

Design Info:

Original Est: **2/24/2015**

Current Est: **2/24/2015**

Construction Info:

Prelim. Est: **2/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$615,000**

Current Est. **$615,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR 213 (82nd Ave) Sunnyside Rd

Key: ***17719***

Region: ***Region 1 - Portland Metro Area***

Install traffic separators to allow u-turns.

Senate: ***20*** *House:* ***40*** *US Cong:* ***3***

Design Info:

Original Est: **3/21/2014**

Current Est: **3/21/2014**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$200,000**

Current Est. **$200,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

County: CLACKAMAS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR213 (82nd ave): King Rd - Lake Rd

Key: ***17568***

Region: ***Region 1 - Portland Metro Area***

1R - 2" grind & inlay of travel lanes.

Senate: ***20*** *House:* ***40*** *US Cong:* ***3***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **11/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$3,500,000**

Current Est. **$3,500,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

OR 213 (82nd ave): Causey Ave

Key: ***17709***

Region: ***Region 1 - Portland Metro Area***

Improve traffic separator, provide alternative left turns.

Senate: ***20*** *House:* ***40*** *US Cong:* ***3***

Design Info:

Original Est: **7/11/2014**

Current Est: **7/11/2014**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$197,000**

Current Est. **$197,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR 213 (82nd Ave): King Rd

Key: ***17720***

Region: ***Region 1 - Portland Metro Area***

Install traffic separator, improve intersection, remove bus lane, improve bike lane and right turn, as well as left turn lane.

Senate: ***20*** *House:* ***40*** *US Cong:* ***3***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **7/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$310,000**

Current Est. **$310,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR224 (clackamas hwy): SE 232nd Dr

Key: ***17716***

Region: ***Region 1 - Portland Metro Area***

Add left and right turn lanes.

Senate: ***26*** *House:* ***51*** *US Cong:* ***3***

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **1/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$2,770,000**

Current Est. **$2,770,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR224 (Clackamas Hwy): 197th Ave

Key: ***17715***

Region: ***Region 1 - Portland Metro Area***

Flatten curve, widen shoulders and add guardrail.

Senate: ***26*** *House:* ***51*** *US Cong:* ***3***

Design Info:

Original Est: **1/10/2015**

Current Est: **1/10/2015**

Construction Info:

Prelim. Est: **1/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$1,881,000**

Current Est. **$1,881,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

County: CLACKAMAS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR99E:Roethe Rd - Clackamas River BR *Key:* ***16148*** *Region:* ***Region 1 - Portland Metro Area***

Inlay/overlay.

Senate: ***20*** *House:* ***40*** *US Cong:* ***5***

Design Info:

Original Est: **2/8/2013**
Current Est: **2/8/2013**

Construction Info:

Prelim. Est: **5/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$6,321,000**
Current Est. **$6,336,000**
Spent to Date: **$441,858**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

OR99E: Signal upgrades (Canby) *Key:* ***18160*** *Region:* ***Region 1 - Portland Metro Area***

Signal hardware upgrades at Grant, Ivy and Elm streets.

Senate: ***20*** *House:* ***39*** *US Cong:* ***5***

Design Info:

Original Est: **10/28/2013**
Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **11/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$1,000,000**
Current Est. **$1,000,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

OR 99E: Vineyard Rd *Key:* ***17710*** *Region:* ***Region 1 - Portland Metro Area***

Intersection and pedestrian improvements.

Senate: ***20*** *House:* ***40*** *US Cong:* ***5***

Design Info:

Original Est: **8/15/2015**
Current Est: **8/15/2015**

Construction Info:

Prelim. Est: **9/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$924,000**
Current Est. **$929,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

US26 (Mt Hood Hwy): Jarl Rd *Key:* ***17712*** *Region:* ***Region 1 - Portland Metro Area***

Improve signal visibility and warning, add right turn lane.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$478,000**
Current Est. **$478,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

US26 (Mt Hood Hwy): Ruben Lane *Key:* ***17713*** *Region:* ***Region 1 - Portland Metro Area***

Install traffic separator.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **8/22/2014**
Current Est: **8/22/2014**

Construction Info:

Prelim. Est: **3/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$112,000**
Current Est. **$111,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Total of Current Estimate for CLACKAMAS County: $220,371,408

County: CLATSOP

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US101: Columbia R (Astoria-Megler) BR#07949A Paint

Key: ***14835***

Region: ***Region 2 - Northwest Oregon***

This project consists of painting the north span of bridge. ODOT is lead in conjunction with WSDOT.

Design Info:

Original Est: **2/6/2009**

Actual: **6/15/2009**

Construction Info:

Contract Comp.: **11/30/2011**

Actual: **8/30/2012**

Project Design Status: **- Late**

Construction Completion Status: **- Late**

Project Design delayed due to the species "Green Sturgeon" being added to the endangered species list, and causing the project's biological options report to be re-written. Construction completion date delayed because the quantity of paint which needed to be removed by spot-blasting was significantly greather than anticipated, and required additional time for removal.

Project Cost Information:

HCP Est: **$11,196,000**

Current Est. **$16,415,421**

Spent to Date: **$15,380,557**

Project Status Info:

Construction Complete

Senate: ***16*** *House:* ***31*** *US Cong:* ***1***

Work Type: Bridge

Project Identity and Location Info:

US26:Volmer Cr BR & Johnson Cr BR

Key: ***15183***

Region: ***Region 2 - Northwest Oregon***

This project will replace bridges 03091A and 03092A.

Design Info:

Original Est: **11/5/2010**

Actual: **10/22/2010**

Construction Info:

Contract Comp.: **10/31/2011**

Actual: **10/20/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,770,000**

Current Est. **$3,116,165**

Spent to Date: **$3,116,928**

Project Status Info:

Construction Complete

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Work Type: Bridge

Project Identity and Location Info:

US101: Columbia River (Astoria-Megler) BR #07949C

Key: ***14183***

Region: ***Region 2 - Northwest Oregon***

This project is a joint project with WSDOT which entails painting the bridge.

Design Info:

Original Est: **3/9/2012**

Actual: **2/23/2012**

Construction Info:

Contract Comp.: **7/31/2015**

Current Est: **7/31/2015**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$23,668,000**

Current Est. **$21,493,125**

Spent to Date: **$6,817,304**

Project Status Info:

Under Construction

Senate: ***16*** *House:* ***31*** *US Cong:* ***1***

Work Type: Bridge

Project Identity and Location Info:

US101:Columbia R (Astoria-Megler) Br painting, ph2

Key: ***17528***

Region: ***Region 2 - Northwest Oregon***

Phase 2 painting project, bridge #07949c; WSDOT to pay 50% of total costs.

Design Info:

Original Est: **7/28/2015**

Current Est: **7/28/2015**

Construction Info:

Prelim. Est: **12/1/2018**

Project Information:

Project Cost Information:

HCP Est: **$22,428,000**

Current Est. **$22,428,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***16*** *House:* ***31*** *US Cong:* ***1***

Work Type: Bridge

Project Identity and Location Info:

US101B: Old Youngs Bay & Lewis & Clark Rvr bridges

Key: ***18078***

Region: ***Region 2 - Northwest Oregon***

Paint & miscellaneous repairs, Br 00330; repair timber approach spans, paint Br 00711

Design Info:

Original Est: **11/15/2013**

Current Est: **11/15/2013**

Construction Info:

Prelim. Est: **12/1/2016**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$18,795,000**

Current Est. **$18,795,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***16*** *House:* ***V*** *US Cong:* ***1***

Work Type: Bridge

County: CLATSOP

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US26: Nehalem River & HWY 103 BR #02165

Key: ***16036***

Region: ***Region 2 - Northwest Oregon***

PCC deck overlay; retrofit railing; misc repair of concrete arch bridge 02165.

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Original Est: **12/7/2012**
Current Est: **12/7/2012**

Construction Info:

Prelim. Est: **12/1/2013**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,177,000**
Current Est. **$1,177,000**
Spent to Date: **$81,506**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

US26: Necanicum River (Black) Bridge #02601

Key: ***14806***

Region: ***Region 2 - Northwest Oregon***

Retrofit rails; repair spalls in deck & columns; strengthen caps; seismic retrofit.

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Original Est: **12/6/2013**
Current Est: **12/6/2013**

Construction Info:

Prelim. Est: **3/1/2015**

Project Information: **- On Time**

Project Cost Information:

HCP Est: **$1,567,000**
Current Est. **$1,567,000**
Spent to Date: **$197,158**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

US26: West Humbug Creek bridge replacement

Key: ***16037***

Region: ***Region 2 - Northwest Oregon***

Repair poor timber substructure; repair scour undermining of bent 2; bridge 01831.

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Original Est: **12/6/2013**
Current Est: **12/6/2013**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information: **- On Time**

Project Cost Information:

HCP Est: **$3,279,000**
Current Est. **$3,279,000**
Spent to Date: **$108,499**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

US101: Camp Rilea-Surf Pines Lane

Key: ***14864***

Region: ***Region 2 - Northwest Oregon***

Development work toward widening in Glenwood Village area.

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Prelim. Est: **07/15/2014**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$0**
Current Est. **$2,000,000**
Spent to Date: **$397,000**

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for CLATSOP County: $90,270,712

County: COLUMBIA

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR202: Nehalem River (Banzer) Bridge #03140A

Key: ***14797***

Region: ***Region 1 - Portland Metro Area***

This project will be replacing bridge 03140A.

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Original Est: **4/23/2010**
Actual: **4/2/2010**

Construction Info:

Contract Comp.: **5/31/2012**
Actual: **7/30/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$5,215,000**
Current Est. **$5,298,287**
Spent to Date: **$5,251,500**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

OR47: Missouri Ave - Texas Ave (Vernonia)

Key: ***17488***

Region: ***Region 2 - Northwest Oregon***

Widen to install eastbound left turn lane, sidewalks, bicycle & pedestrian safety improvements.

Senate: ***16*** *House:* ***31*** *US Cong:* ***1***

Design Info:

Original Est: **6/8/2012**
Actual: **5/7/2012**

Construction Info:

Contract Comp.: **10/1/2012**
Actual: **9/28/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,705,000**
Current Est. **$2,089,325**
Spent to Date: **$1,892,940**

Project Status Info:

Construction Complete

Work Type: Operations

Project Identity and Location Info:

OTIA III Mod- US30: Havlik Drive INT/Havlik DR extension section

Key: ***13976***

Region: ***Region 1 - Portland Metro Area***

This project will signalize the intersection.

Senate: ***16*** *House:* ***31*** *US Cong:* ***1***

Design Info:

Original Est: **8/12/2009**
Actual: **7/23/2009**

Construction Info:

Contract Comp.: **6/15/2010**
Actual: **5/10/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to right-of-way issues, significant rain, and a delay in an adjacent city project that needed to complete before this project could commence.

Project Cost Information:

HCP Est: **$3,473,000**
Current Est. **$2,950,025**
Spent to Date: **$4,767,675**

Project Status Info:

Construction Complete

Work Type: Modernization

Project Identity and Location Info:

OTIA III- US30: Swedetown Road - JCT OR-47

Key: ***15530***

Region: ***Region 1 - Portland Metro Area***

Repair and widen bridge 07519.

Senate: ***16*** *House:* ***31*** *US Cong:* ***1***

Design Info:

Original Est: **11/19/2010**
Actual: **2/23/2011**

Construction Info:

Contract Comp.: **12/31/2011**
Actual: **12/14/2011**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project Design delayed due to a quality control review which created changes to bid item quantities and other modifications and resulted in a more cohesive bid package.

Project Cost Information:

HCP Est: **$4,106,000**
Current Est. **$3,480,226**
Spent to Date: **$3,500,254**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO-US30: Old Portland road to Millard

Key: ***17702***

Region: ***Region 2 - Northwest Oregon***

Intersection improvements.

Senate: ***16*** *House:* ***31*** *US Cong:* ***1***

Design Info:

Original Est: **1/27/2016**
Current Est: **1/27/2016**

Construction Info:

Prelim. Est: **4/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$3,538,000**
Current Est. **$3,538,000**
Spent to Date: **$2,222**

Project Status Info:

Construction Funding Committed

Work Type: Safety

County: COLUMBIA

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US30: Columbia City - Jones Rd

Key: ***17480***

Region: ***Region 2 - Northwest Oregon***

Project will provide a 2" to 3" grind and inlay to repair deteriorated pavement.

Design Info:

Original Est: **11/23/2012**

Current Est: **12/7/2012**

Construction Info:

Prelim. Est: **9/1/2013**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$2,342,000**

Current Est. **$2,342,000**

Spent to Date: **$86,884**

Project Status Info:

Construction Funding Committed

Senate: ***16*** *House:* ***31*** *US Cong:* ***1***

Work Type: Pavement Preservation

Total of Current Estimate for COLUMBIA County: $19,697,863

County: COOS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA III Mod-Transpacific Parkway (N bay Marine Ind Park)

Key: ***14018***

Region: ***Region 3 - Southwest Oregon***

Improve transpacific parkway access at railroad crossing.

Design Info:

Original Est: **4/2/2010**
Actual: **3/4/2010**

Construction Info:

Contract Comp.: **11/30/2010**
Actual: **7/29/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Port of Coos Bay local OTIA project. Construction completion date delayed due to railroad negotiations.

Project Cost Information:

HCP Est: **$2,245,000**
Current Est. **$1,730,566**
Spent to Date: **$1,760,266**

Project Status Info:

Construction Complete

Senate: ***05*** *House:* ***09*** *US Cong:* ***4***

Work Type: Modernization

Project Identity and Location Info:

US 101:McCullough BR (North Bend) rehab phase 1

Key: ***12692***

Region: ***Region 3 - Southwest Oregon***

This project will provide deck overlay and cathodic protection.

Design Info:

Original Est: **6/8/2007**
Actual: **8/31/2007**

Construction Info:

Contract Comp.: **7/1/2011**
Current Est: **8/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to additional work of replacing an ornamental rail on the north half of the bridge being added.

Project Cost Information:

HCP Est: **$26,247,000**
Current Est. **$42,897,354**
Spent to Date: **$38,343,763**

Project Status Info:

Under Construction

Senate: ***05*** *House:* ***09*** *US Cong:* ***4***

Work Type: Bridge

Project Identity and Location Info:

US101: Tugman State Park - Spinreel Rd. Paving

Key: ***16199***

Region: ***Region 3 - Southwest Oregon***

Grind/inlay and overlay pavement.

Design Info:

Original Est: **12/2/2011**
Actual: **11/14/2011**

Construction Info:

Contract Comp.: **9/21/2012**
Current Est: **9/21/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,644,000**
Current Est. **$2,553,303**
Spent to Date: **$722,822**

Project Status Info:

Under Construction

Senate: ***05*** *House:* ***09*** *US Cong:* ***4***

Work Type: Pavement Preservation

Project Identity and Location Info:

US101: North Bend-Coos Bay pave, signals, sidewalk

Key: ***15013***

Region: ***Region 3 - Southwest Oregon***

Grind/inlay pavement.

Design Info:

Original Est: **4/20/2012**
Actual: **8/20/2012**

Construction Info:

Contract Comp.: **9/30/2013**
Current Est: **9/30/2013**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project Design delayed to allow time for the completion of a city of North Bend project, which otherwise would have cut up this project's newly laid pavement.

Project Cost Information:

HCP Est: **$8,795,000**
Current Est. **$9,255,842**
Spent to Date: **$1,876,461**

Project Status Info:

Under Construction

Senate: ***05*** *House:* ***09*** *US Cong:* ***4***

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO-US101:McCullough Bridge Rehab-North Section

Key: ***17383***

Region: ***Region 3 - Southwest Oregon***

Cathodic protection, pedestrian rail replacement.

Design Info:

Original Est: **10/4/2013**
Current Est: **10/4/2013**

Construction Info:

Prelim. Est: **12/1/2016**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$21,200,000**
Current Est. **$21,200,000**
Spent to Date: **$178,758**

Project Status Info:

Construction Funding Committed

Senate: ***05*** *House:* ***09*** *US Cong:* ***4***

Work Type: Bridge

Total of Current Estimate for COOS County: $77,637,065

County: CROOK

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR126: Grassy Butte-Rimrock Rd (Prineville grade)

Key: ***17551***

Region: ***Region 4 - Central Oregon***

Pavement preservation with center line rumblestrips & durable striping

Senate: ***28*** *House:* ***55*** *US Cong:* ***2***

Design Info:

Original Est: **6/6/2014**

Current Est: **6/6/2014**

Construction Info:

Prelim. Est: **5/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$2,000,000**

Current Est. **$2,000,000**

Spent to Date: **$20,333**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Total of Current Estimate for CROOK County: $2,000,000

County: CURRY

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US101: Panorama Dr - Thomas Cr Preservation

Key: ***15788***

Region: ***Region 3 - Southwest Oregon***

Grind/inlay & overlay pavement.

Design Info:

Original Est: **4/9/2010**

Actual: **4/9/2010**

Construction Info:

Contract Comp.: **8/27/2010**

Actual: **11/14/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to problems installing new signage and striping work being modified.

Project Cost Information:

HCP Est: **$9,894,000**

Current Est. **$7,146,991**

Spent to Date: **$7,116,526**

Project Status Info:

Construction Complete

Senate: ***01*** *House:* ***01*** *US Cong:* ***4***

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO - US101: Slide Creek Roadway Realignment

Key: ***16216***

Region: ***Region 3 - Southwest Oregon***

Correct vertical and horizontal alignment of US-101.

Design Info:

Original Est: **12/9/2011**

Actual: **11/29/2011**

Construction Info:

Contract Comp.: **9/7/2012**

Current Est: **9/24/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,321,000**

Current Est. **$1,226,236**

Spent to Date: **$492,165**

Project Status Info:

Under Construction

Senate: ***01*** *House:* ***09*** *US Cong:* ***4***

Work Type: Operations

Project Identity and Location Info:

US101: Gold Beach Signals

Key: ***14987***

Region: ***Region 3 - Southwest Oregon***

Upgrade traffic signals.

Design Info:

Original Est: **12/31/2010**

Actual: **3/15/2012**

Construction Info:

Contract Comp.: **6/15/2013**

Current Est: **6/15/2013**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project Design delayed due to adding a new signal to the project.

Project Cost Information:

HCP Est: **$1,802,000**

Current Est. **$1,476,658**

Spent to Date: **$922,138**

Project Status Info:

Under Construction

Senate: ***01*** *House:* ***01*** *US Cong:* ***4***

Work Type: Operations

Project Identity and Location Info:

US101: Hunter Creek bridge cathodic protection

Key: ***18099***

Region: ***Region 3 - Southwest Oregon***

Install cathodic protection system on bridge 08290

Design Info:

Original Est: **12/20/2013**

Current Est: **12/20/2013**

Construction Info:

Prelim. Est: **10/1/2015**

Project Information: **- On Time**

Project Cost Information:

HCP Est: **$3,350,000**

Current Est. **$3,350,000**

Spent to Date: **$20,029**

Project Status Info:

Construction Funding Committed

Senate: ***01*** *House:* ***01*** *US Cong:* ***4***

Work Type: Bridge

Project Identity and Location Info:

US101: Pistol River bridge repair

Key: ***17800***

Region: ***Region 3 - Southwest Oregon***

Cathodic protection & repair bridge 08719.

Design Info:

Original Est: **11/2/2012**

Current Est: **11/9/2012**

Construction Info:

Prelim. Est: **12/31/2013**

Project Design Status: **- On Time**

- On Time

Project Cost Information:

HCP Est: **$6,089,000**

Current Est. **$4,197,718**

Spent to Date: **$155,071**

Project Status Info:

Construction Funding Committed

Senate: ***01*** *House:* ***01*** *US Cong:* ***4***

Work Type: Bridge

County: CURRY

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

R3 Slide & Rockfall Geotech Investigation

Key: ***17535***

Region: ***Region 3 - Southwest Oregon***

Geotechnical investigation on various highways.

Senate: ***01*** *House:* ***09*** *US Cong:* ***4***

Design Info:

Prelim. Est: **12/27/2013**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$450,000**

Current Est. **$750,000**

Spent to Date: **$584,195**

Project Status Info:

Under Development

Work Type: Operations

Total of Current Estimate for CURRY County: $18,147,603

County: DESCHUTES

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

Central Signal System, Phase 2

Key: ***16244***

Region: ***Region 4 - Central Oregon***

Add communication structure & signals to system & cameras.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **11/4/2011**
Actual: **10/14/2011**

Construction Info:

Contract Comp.: **6/1/2012**
Actual: **5/10/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$567,000**
Current Est. **$439,438**
Spent to Date: **$393,687**

Project Status Info:

Construction Complete

Work Type: Operations

Project Identity and Location Info:

OTIA III Mod- US97: Lava Butte - S Century Drive

Key: ***13981***

Region: ***Region 4 - Central Oregon***

This project will add travel lanes, close accesses and build frontage roads.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **3/20/2009**
Actual: **6/11/2009**

Construction Info:

Contract Comp.: **11/30/2011**
Actual: **6/29/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to additional tree removal, the need for which was outside the contractor's control. Also, construction of the wildlife fence will be delayed to allow for animal migrations. These delays do not impact the public's use of the highway, and project was open to traffic on time.

Project Cost Information:

HCP Est: **$39,166,000**
Current Est. **$21,061,355**
Spent to Date: **$21,598,313**

Project Status Info:

Construction Complete

Work Type: Modernization

Project Identity and Location Info:

HWY372: Bend city limits - MT Bachelor

Key: ***14934***

Region: ***Region 4 - Central Oregon***

Pavement preseveration project.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **6/1/2012**
Actual: **5/4/2012**

Construction Info:

Contract Comp.: **10/31/2012**
Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$10,255,000**
Current Est. **$8,893,950**
Spent to Date: **$4,507,418**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO - US20: Cascade Improvements (Sisters)

Key: ***16833***

Region: ***Region 4 - Central Oregon***

Streetscape & road improvements.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **7/5/2013**
Current Est: **7/5/2013**

Construction Info:

Prelim. Est: **3/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$5,110,000**
Current Est. **$5,120,000**
Spent to Date: **$775,419**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

US20 @ Barclay (Sisters)

Key: ***16239***

Region: ***Region 4 - Central Oregon***

Intersection improvement.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **4/27/2014**
Current Est: **4/27/2014**

Construction Info:

Prelim. Est: **12/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$990,000**
Current Est. **$1,000,000**
Spent to Date: **$51,285**

Project Status Info:

Construction Funding Committed

Work Type: Operations

County: DESCHUTES

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO-US97 lava butte median barrier — *Key:* ***17807*** — *Region:* ***Region 4 - Central Oregon***

Widen median and install concrete median barrier.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2015**
Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **12/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,040,000**
Current Est. **$1,040,000**
Spent to Date:

Project Status Info:

Construction Funding Committed
Work Type: Safety

Project Identity and Location Info:

FFO-US97 @ 1St Street (Lapine) — *Key:* ***16827*** — *Region:* ***Region 4 - Central Oregon***

Intersection improvements

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **12/16/2014**
Current Est: **12/16/2014**

Construction Info:

Prelim. Est: **11/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$797,000**
Current Est. **$801,000**
Spent to Date: **$70,259**

Project Status Info:

Construction Funding Committed
Work Type: Operations

Project Identity and Location Info:

US97 @ Baker road (Bend) vms — *Key:* ***17553*** — *Region:* ***Region 4 - Central Oregon***

Purchase & install variable message sign (VMS) for southbound lane.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **9/19/2014**
Current Est: **9/19/2014**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$550,000**
Current Est. **$550,000**
Spent to Date: **$5,118**

Project Status Info:

Construction Funding Committed
Work Type: Operations

Project Identity and Location Info:

US20 @ 8th street (Bend) — *Key:* ***17554*** — *Region:* ***Region 4 - Central Oregon***

Replace signal.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **1/9/2015**
Current Est: **1/9/2015**

Construction Info:

Prelim. Est: **1/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$800,000**
Current Est. **$810,000**
Spent to Date: **$3,865**

Project Status Info:

Construction Funding Committed
Work Type: Operations

Total of Current Estimate for DESCHUTES County: $39,715,743

County: DOUGLAS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA III- I-5: N Umpqua R Bridge NB(Winchester)-bundle 317

Key: ***18079***

Region: ***Region 3 - Southwest Oregon***

Additional repairs for bridge 07663c

Design Info:

Original Est: **6/1/2012**
Actual: **5/2/2012**

Construction Info:

Contract Comp.: **9/28/2012**
Actual: **8/24/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$350,000**
Current Est. **$293,535**
Spent to Date: **$225,432**

Project Status Info:

Construction Complete

Senate: ***04*** *House:* ***07*** *US Cong:* ***2***

Work Type: Bridge

Project Identity and Location Info:

OR 38: Scotts Cr - Elkton Slide Paving

Key: ***16203***

Region: ***Region 3 - Southwest Oregon***

Grind/Inlay and overlay pavement.

Design Info:

Original Est: **11/25/2011**
Actual: **10/21/2011**

Construction Info:

Contract Comp.: **8/31/2012**
Actual: **6/13/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,895,000**
Current Est. **$2,194,749**
Spent to Date: **$2,206,898**

Project Status Info:

Construction Complete

Senate: ***04*** *House:* ***01*** *US Cong:* ***4***

Work Type: Pavement Preservation

Project Identity and Location Info:

OR138W: Dodge Cr/Calapooya Cr Bridge Replacements

Key: ***16796***

Region: ***Region 3 - Southwest Oregon***

Replace bridges 07158, 07159 & 07338.

Design Info:

Original Est: **6/18/2010**
Actual: **12/15/2010**

Construction Info:

Contract Comp.: **10/5/2012**
Current Est: **10/5/2012**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project Design delayed due to the need for establishing a separate contract for a special material purchase. Special stainless steel (A1010) was purchased as part of an FHWA test of this steel.

Project Cost Information:

HCP Est: **$5,398,000**
Current Est. **$5,283,511**
Spent to Date: **$5,365,178**

Project Status Info:

Under Construction

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Work Type: Bridge

Project Identity and Location Info:

FFO-I-5:Elkhead Rd-Sutherlin Paving&Climbing Lanes

Key: ***16971***

Region: ***Region 3 - Southwest Oregon***

Grind/inlay pavement & construct NB & SB climbing lanes.

Design Info:

Original Est: **4/8/2011**
Actual: **3/3/2011**

Construction Info:

Contract Comp.: **9/30/2011**
Current Est: **10/10/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.

Project Cost Information:

HCP Est: **$14,149,000**
Current Est. **$14,005,389**
Spent to Date: **$13,428,688**

Project Status Info:

Under Construction

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Work Type: Pavement Preservation

Project Identity and Location Info:

OTIA III- FFO-I-5:Del Rio Rd/Winchester Interchge-Bundle 357

Key: ***15186***

Region: ***Region 3 - Southwest Oregon***

This project allows for interchange improvements. Replaces bridge 07632.

Design Info:

Original Est: **4/29/2011**
Actual: **5/11/2011**

Construction Info:

Contract Comp.: **9/28/2012**
Current Est: **9/28/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$34,288,000**
Current Est. **$28,994,518**
Spent to Date: **$25,817,288**

Project Status Info:

Under Construction

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Work Type: Bridge

County: DOUGLAS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

N. Umpqua River, HWY 138E @ MP 28.0 (Tioga Bridge)

Key: ***17512***

Region: ***Region 3 - Southwest Oregon***

Add 5' wide gravel trail, paved parking area and a 245' bridge built to ADA standards.

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Design Info:

Original Est: **7/29/2011**

Actual: **8/2/2011**

Construction Info:

Contract Comp.: **10/31/2012**

Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$500,000**

Current Est. **$693,384**

Spent to Date: **$571,398**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

Hwy 99: I-5 exit 120 to Happy Valley Rd

Key: ***17121***

Region: ***Region 3 - Southwest Oregon***

Add signalization, add dual left turn lanes, widen Hwy 99

Senate: ***01*** *House:* ***02*** *US Cong:* ***4***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **10/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$1,900,000**

Current Est. **$2,100,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Region 3: rockfall hazard mitigation

Key: ***18080***

Region: ***Region 3 - Southwest Oregon***

Rockfall mitigation - screening, scaling, constructing fall out areas

Senate: ***01*** *House:* ***02*** *US Cong:* ***4***

Design Info:

Original Est: **12/7/2012**

Current Est: **12/7/2012**

Construction Info:

Prelim. Est: **11/1/2013**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,250,000**

Current Est. **$1,250,000**

Spent to Date: **$39,933**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

I-5: Martin Creek - Anlauf

Key: ***18233***

Region: ***Region 3 - Southwest Oregon***

3R pavement preservation treatment including reconstruction and thick overlay.

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **7/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$18,700,000**

Current Est. **$18,700,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

OR38: Scottsburg-Wells Cr Curve Realignment

Key: ***16207***

Region: ***Region 3 - Southwest Oregon***

Install guardrail, construct soldier pile wall, address minor rock outcropping.

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Design Info:

Original Est: **5/3/2013**

Current Est: **5/17/2013**

Construction Info:

Prelim. Est: **7/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,534,000**

Current Est. **$1,534,000**

Spent to Date: **$206,317**

Project Status Info:

Construction Funding Committed

Work Type: Safety

County: DOUGLAS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR38: Rail crossing improvements (Reedsport)

Key: ***15803***

Region: ***Region 3 - Southwest Oregon***

Placement of concrete panels under rail lines, remove spur line, pave approach to tracks.

Senate: ***08*** *House:* ***09*** *US Cong:* ***4***

Design Info:

Original Est: **10/28/2013**
Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **8/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$435,000**
Current Est. **$435,000**
Spent to Date: **$16,338**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR38: Elk Creek tunnel rehabilitation

Key: ***17935***

Region: ***Region 3 - Southwest Oregon***

Line the portion of the tunnel that has no liner; structure #03437

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Design Info:

Original Est: **12/20/2013**
Current Est: **12/20/2013**

Construction Info:

Prelim. Est: **11/1/2014**

Project Information: **- On Time**

Project Cost Information:

HCP Est: **$1,715,000**
Current Est. **$1,725,000**
Spent to Date: **$41,200**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

OR42: Grant smith Rd to I-5 ramp extension

Key: ***17918***

Region: ***Region 3 - Southwest Oregon***

Extend the outside lane across I-5; adjust entrance to South bound ramp

Senate: ***01*** *House:* ***02*** *US Cong:* ***4***

Design Info:

Original Est: **12/5/2014**
Current Est: **12/5/2014**

Construction Info:

Prelim. Est: **2/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,750,000**
Current Est. **$1,600,000**
Spent to Date: **$77,008**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

US101: Umpqua river & Mcintosh Slough painting

Key: ***17932***

Region: ***Region 3 - Southwest Oregon***

Paint bridge #01822.

Senate: ***05*** *House:* ***09*** *US Cong:* ***4***

Design Info:

Original Est: **11/22/2013**
Current Est: **11/22/2013**

Construction Info:

Prelim. Est: **9/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$3,375,000**
Current Est. **$3,375,000**
Spent to Date: **$12,993**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Total of Current Estimate for DOUGLAS County: $82,184,084

County: GRANT

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - US395 Curve Realignments

Key: ***14674***

Region: ***Region 5 - Eastern Oregon***

Realign highway to reduce curvature at MP 31.0 and MP 38.0.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **11/14/2014**

Current Est: **11/14/2014**

Construction Info:

Prelim. Est: **3/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$2,550,000**

Current Est. **$2,600,000**

Spent to Date: **$183,485**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Total of Current Estimate for GRANT County: $2,600,000

County: HARNEY

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA I/II- Ninemile Slough (Airport Road) Bridge #25A56

Key: ***15745***

Region: ***Region 5 - Eastern Oregon***

Replace bridge.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2009**

Actual: **10/28/2009**

Construction Info:

Contract Comp.: **12/15/2009**

Actual: **12/15/2009**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Harney County local OTIA project

Project Cost Information:

HCP Est: **$700,000**

Current Est. **$762,000**

Spent to Date: **$378,331**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

Burns signal improvements

Key: ***17439***

Region: ***Region 5 - Eastern Oregon***

Improve radius for Broadway @ Monroe, upgrade signal controllers, communication and video.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **10/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$566,000**

Current Est. **$571,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

US395: Long Creek - Riley sign replacement

Key: ***16869***

Region: ***Region 5 - Eastern Oregon***

Sign Upgrades.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **6/7/2013**

Current Est: **6/7/2013**

Construction Info:

Prelim. Est: **6/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$725,000**

Current Est. **$750,000**

Spent to Date: **$76,569**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Total of Current Estimate for HARNEY County: $2,083,000

County: HOOD RIVER

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR35: MP 94 - Hood River

Key: ***17487***

Region: ***Region 1 - Portland Metro Area***

Paving.

Design Info:

Original Est: **12/9/2011**

Actual: **11/16/2011**

Construction Info:

Contract Comp.: **7/20/2012**

Actual: **9/11/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,970,000**

Current Est. **$3,084,631**

Spent to Date: **$3,099,317**

Project Status Info:

Construction Complete

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Work Type: Pavement Preservation

Project Identity and Location Info:

OTIA III- I-84: Exit 64 (Hood River) - Bundle 224

Key: ***15644***

Region: ***Region 1 - Portland Metro Area***

Replace bridge 07398 and exit 64 interchange improvements.

Design Info:

Original Est: **12/11/2009**

Actual: **11/30/2009**

Construction Info:

Contract Comp.: **9/29/2011**

Actual: **6/21/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed to add work to the project, including added lighting and an irrigation system. Additional delays stemmed from the weather in the Columbia Gorge not being conducive for painting permanent striping.

Project Cost Information:

HCP Est: **$13,306,000**

Current Est. **$13,672,559**

Spent to Date: **$13,527,451**

Project Status Info:

Construction Complete

Senate: ***26*** *House:* ***52*** *US Cong:* ***1***

Work Type: Bridge

Total of Current Estimate for HOOD RIVER County: $16,757,190

County: JACKSON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA III- I5:Seven Oaks Interchange - bundle A06

Key: ***13541***

Region: ***Region 3 - Southwest Oregon***

This project will replace bridges 07777B, 07777 and 08539.

Design Info:

Original Est: **8/26/2005**
Actual: **1/20/2006**

Construction Info:

Contract Comp.: **10/31/2008**
Actual: **11/19/2010**

Project Design Status: **- Late**

Construction Completion Status: **- Late**

Project design delayed due to resolving right of way issues involving one relocation and three recommended condemnations. Construction completion date delayed due to retaining wall rework, missing documentation from contractor, and additional work associated with poor subsurface conditions.

Project Cost Information:

HCP Est: **$18,747,000**
Current Est. **$31,872,466**
Spent to Date: **$31,816,567**

Project Status Info:

Construction Complete

Senate: ***04*** *House:* ***02*** *US Cong:* ***2***

Work Type: Bridge

Project Identity and Location Info:

OTIA III Mod- OR62: Owen Drive & Coker Butte (Medford)

Key: ***15514***

Region: ***Region 3 - Southwest Oregon***

City of Medford local OTIA project. New 5 lane street from OR-62 - Springbrook Road, realign Crater Lake Ave.

Design Info:

Original Est: **4/27/2010**
Actual: **4/27/2010**

Construction Info:

Contract Comp.: **9/9/2011**
Actual: **3/30/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Project construction being performed by city forces; no contract was issued. Project milestones do not follow standard process or may be missing. Construction completion date delayed due to federal stimulus paving of OR-62 through the project area, and needed additional guardrail added per ODOT Roadway Section.

Project Cost Information:

HCP Est: **$11,050,000**
Current Est. **$9,545,000**
Spent to Date: **$8,877,779**

Project Status Info:

Construction Complete

Senate: ***02*** *House:* ***02*** *US Cong:* ***2***

Work Type: Modernization

Project Identity and Location Info:

OTIA I/II- I-5: South Medford Interchange

Key: ***10964***

Region: ***Region 3 - Southwest Oregon***

This project will relocate and construct a new interchange.

Design Info:

Original Est: **2/26/2007**
Actual: **4/17/2006**

Construction Info:

Contract Comp.: **10/29/2010**
Actual: **10/29/2010**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$52,450,000**
Current Est. **$96,612,595**
Spent to Date: **$96,658,090**

Project Status Info:

Construction Complete

Senate: ***03*** *House:* ***06*** *US Cong:* ***2***

Work Type: Modernization

Project Identity and Location Info:

OTIA III- I-5: Valley View RD (N Ashland Intchg)-Bundle 314

Key: ***14641***

Region: ***Region 3 - Southwest Oregon***

This project will replair and widen bridge 08745 and replace bridge 08693.

Design Info:

Original Est: **6/25/2010**
Actual: **6/21/2010**

Construction Info:

Contract Comp.: **4/11/2012**
Actual: **6/10/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$15,803,000**
Current Est. **$13,818,633**
Spent to Date: **$13,623,484**

Project Status Info:

Construction Complete

Senate: ***03*** *House:* ***05*** *US Cong:* ***2***

Work Type: Bridge

County: JACKSON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR62 & OR140 Paving

Key: ***16204***

Region: ***Region 3 - Southwest Oregon***

Grind/Inlay and overlay pavement. Project includes ARRA funds.

Design Info:

Original Est: **6/19/2009**

Actual: **6/8/2009**

Construction Info:

Contract Comp.: **5/19/2010**

Actual: **10/20/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.

Project Cost Information:

HCP Est: **$9,752,000**

Current Est. **$7,583,660**

Spent to Date: **$7,584,519**

Project Status Info:

Construction Complete

Senate: ***03*** *House:* ***05*** *US Cong:* ***2***

Work Type: Pavement Preservation

Project Identity and Location Info:

Highway 62 corridor solutions (unit 1) TEA 21 #52

Key: ***10838***

Region: ***Region 3 - Southwest Oregon***

This project will improve the North Medford interchange of I-5 with Hwy 62. This project is the first phase of improvements in the HWY 62 corridor. It was funded by TEA-21 as projects #52 and #1697.

Design Info:

Original Est: **1/2/2004**

Actual: **12/17/2003**

Construction Info:

Contract Comp.: **10/31/2005**

Actual: **7/31/2008**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to contractor resource and landscape quality issues.

Project Cost Information:

HCP Est: **$35,077,000**

Current Est. **$37,800,641**

Spent to Date: **$38,087,387**

Project Status Info:

Construction Complete

Senate: ***03*** *House:* ***06*** *US Cong:* ***2***

Work Type: Modernization

Project Identity and Location Info:

OR66: Neil Creek Bridge

Key: ***14810***

Region: ***Region 3 - Southwest Oregon***

Replace bridge 00380.

Design Info:

Original Est: **6/17/2011**

Actual: **5/23/2011**

Construction Info:

Contract Comp.: **10/15/2011**

Actual: **5/16/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.

Project Cost Information:

HCP Est: **$1,727,000**

Current Est. **$1,698,796**

Spent to Date: **$1,698,185**

Project Status Info:

Construction Complete

Senate: ***03*** *House:* ***05*** *US Cong:* ***2***

Work Type: Bridge

Project Identity and Location Info:

I-5: Evans Creek bridge strengthening

Key: ***15104***

Region: ***Region 3 - Southwest Oregon***

Strengthen crossbeams & girders for bridge #08376.

Design Info:

Original Est: **8/3/2012**

Actual: **7/3/2012**

Construction Info:

Contract Comp.: **11/16/2012**

Current Est: **11/16/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,245,000**

Current Est. **$1,503,276**

Spent to Date: **$217,969**

Project Status Info:

Under Construction

Senate: ***02*** *House:* ***04*** *US Cong:* ***2***

Work Type: Bridge

Project Identity and Location Info:

OTIA III- I-5: Green Springs HWY (Exit 14) - Bundle 316

Key: ***16956***

Region: ***Region 3 - Southwest Oregon***

Repair/widen Bridge 08745 and median work.

Design Info:

Original Est: **6/25/2010**

Actual: **5/28/2010**

Construction Info:

Contract Comp.: **4/30/2012**

Current Est: **11/15/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to the unanticipated need for replacing the existing bridge deck. Additional delays due to changes in concrete additives.

Project Cost Information:

HCP Est: **$12,831,000**

Current Est. **$10,083,228**

Spent to Date: **$8,793,638**

Project Status Info:

Under Construction

Senate: ***03*** *House:* ***05*** *US Cong:* ***2***

Work Type: Bridge

County: JACKSON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

I-5: Siskiyou Rest Area (Ashland)

Key: ***09436***

Region: ***Region 3 - Southwest Oregon***

Project will relocate the I-5 Siskiyou Rest Area.

Design Info:

Original Est: **3/26/1999**

Current Est: **5/11/2012**

Construction Info:

Prelim. Est: **11/1/2014**

Project Information: **- Late**

Project Design delayed due to reevaluation of potential project locations, and the need to develop new building designs, per community request.

Project Cost Information:

HCP Est: **$7,627,000**

Current Est. **$7,707,000**

Spent to Date: **$2,404,373**

Project Status Info:

Construction Funding Committed

Senate: ***03*** *House:* ***05*** *US Cong:* ***2***

Work Type: Modernization

Project Identity and Location Info:

OTIA III Mod- FFO-I-5: Fern Valley interchange, unit 2

Key: ***12723***

Region: ***Region 3 - Southwest Oregon***

Rebuild interchange to 5 lane cross section and improve road connections in area

Design Info:

Original Est: **4/26/2013**

Current Est: **5/31/2013**

Construction Info:

Prelim. Est: **3/1/2017**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$67,784,000**

Current Est. **$72,275,000**

Spent to Date: **$7,419,569**

Project Status Info:

Construction Funding Committed

Senate: ***03*** *House:* ***05*** *US Cong:* ***2***

Work Type: Modernization

Project Identity and Location Info:

I-5: exits 14 and 19 Interchange Improvements

Key: ***15003***

Region: ***Region 3 - Southwest Oregon***

Widen structures; signalization; lighting.

Design Info:

Original Est: **10/28/2013**

Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **11/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$2,739,000**

Current Est. **$2,814,000**

Spent to Date: **$314,964**

Project Status Info:

Construction Funding Committed

Senate: ***03*** *House:* ***05*** *US Cong:* ***2***

Work Type: Modernization

Project Identity and Location Info:

I-5: Bear Creek bridges NB & SB, scour repair

Key: ***17529***

Region: ***Region 3 - Southwest Oregon***

Scour repair, bridges 08771n & 08771s.

Design Info:

Original Est: **8/23/2014**

Current Est: **8/23/2014**

Construction Info:

Prelim. Est: **8/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,994,000**

Current Est. **$1,994,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***02*** *House:* ***04*** *US Cong:* ***2***

Work Type: Bridge

Project Identity and Location Info:

OTIA III Mod- OR62: Corridor Solutions Unit 2 Phase 2 (Medford)

Key: ***17188***

Region: ***Region 3 - Southwest Oregon***

JTA modification project to relieve congestion.

Design Info:

Original Est: **3/6/2015**

Current Est: **3/6/2015**

Construction Info:

Prelim. Est: **7/1/2018**

Project Information:

Project Cost Information:

HCP Est: **$51,100,000**

Current Est. **$51,205,000**

Spent to Date: **$601,107**

Project Status Info:

Construction Funding Committed

Senate: ***03*** *House:* ***04*** *US Cong:* ***2***

Work Type: Modernization

County: JACKSON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA III Mod- OR62: Corridor Solutions Unit 2 (Medford)

Key: ***13994***

Region: ***Region 3 - Southwest Oregon***

Modernization project - project also has $2.5 for Environmental Impact Statement.

Design Info:

Original Est: **3/15/2013**

Current Est: **1/17/2014**

Construction Info:

Prelim. Est: **5/1/2017**

Project Information: **- Late**

Project design delayed due to delays in completing the environmental impact statement, difficulties with right of way purchases related to utility relocations, and scheduling difficulties in obtaining environmental permits.

Project Cost Information:

HCP Est: **$65,445,000**

Current Est. **$67,545,000**

Spent to Date: **$4,226,064**

Project Status Info:

Construction Funding Committed

Senate: ***03*** *House:* ***04*** *US Cong:* ***2***

Work Type: Modernization

Project Identity and Location Info:

OR62: Linn Rd to HWY 234

Key: ***16206***

Region: ***Region 3 - Southwest Oregon***

Install two way center left turn lane between Barton and Rolling Hills.

Design Info:

Original Est: **7/19/2013**

Current Est: **7/19/2013**

Construction Info:

Prelim. Est: **4/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$5,130,000**

Current Est. **$5,176,000**

Spent to Date: **$279,819**

Project Status Info:

Construction Funding Committed

Senate: ***28*** *House:* ***55*** *US Cong:* ***2***

Work Type: Safety

Project Identity and Location Info:

OR99 @ Creel

Key: ***17478***

Region: ***Region 3 - Southwest Oregon***

Left turn refuge and sidewalks.

Design Info:

Original Est: **4/29/2015**

Current Est: **4/29/2015**

Construction Info:

Prelim. Est: **7/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,000,000**

Current Est. **$1,000,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***03*** *House:* ***05*** *US Cong:* ***2***

Work Type: Safety

Project Identity and Location Info:

I-5: Rock point - Seven Oaks

Key: ***18146***

Region: ***Region 3 - Southwest Oregon***

Grind/inlay on North Bound and South Bound I-5 MP 43.09 and MP 36.58 between Rock point and Seven Oaks

Design Info:

Prelim. Est: **02/07/2013**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$250,000**

Current Est. **$250,000**

Spent to Date: **$28,693**

Project Status Info:

Under Development

Senate: ***28*** *House:* ***55*** *US Cong:* ***2***

Work Type: Pavement Preservation

Project Identity and Location Info:

I-5: Rock Point - Evans Creek

Key: ***18232***

Region: ***Region 3 - Southwest Oregon***

1R pavement preservation treatment (grind/inlay) on North bound & South bound of I-5.

Design Info:

Prelim. Est: **03/28/2012**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$100,000**

Current Est. **$100,000**

Spent to Date:

Project Status Info:

Under Development

Senate: ***02*** *House:* ***04*** *US Cong:* ***2***

Work Type: Pavement Preservation

County: JACKSON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA III Mod-Highway 62 Corridor Solutions E.I.S.

Key: ***13226***

Region: ***Region 3 - Southwest Oregon***

Project provides for an environmental impact study to identify solutions associated with congestion.

Senate: ***03*** *House:* ***06*** *US Cong:* ***2***

Design Info:

Prelim. Est: **06/30/2013**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$2,500,000**

Current Est. **$7,419,000**

Spent to Date: **$7,369,693**

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for JACKSON County: $428,003,294

County: JEFFERSON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - US26 @ Gumwood Lane (Madras)
Key: ***14936***
Region: ***Region 4 - Central Oregon***

Access management at both Gumwood intersections, realign & channelize Columbia drive.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **10/12/2012**
Actual: **9/27/2012**

Construction Info:

Contract Comp.: **6/30/2013**
Current Est: **6/30/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,599,000**
Current Est. **$1,620,938**
Spent to Date: **$386,369**

Project Status Info:

Under Construction

Work Type: Safety

Project Identity and Location Info:

FFO-US26 @ Dover lane
Key: ***17550***
Region: ***Region 4 - Central Oregon***

Intersection improvement

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **8/29/2014**
Current Est: **8/29/2014**

Construction Info:

Prelim. Est: **9/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$860,000**
Current Est. **$860,000**
Spent to Date: **$16,351**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

US97:J Street Intersection (Madras South Y)
Key: ***15409***
Region: ***Region 4 - Central Oregon***

Project provides for a preliminary engineering design acceptance phase.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **5/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$5,832,000**
Current Est. **$6,032,000**
Spent to Date: **$633,570**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

FFO - US97 @ Cherry Lane (Madras)
Key: ***14939***
Region: ***Region 4 - Central Oregon***

Realignment & channelization.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **4/4/2014**
Current Est: **4/4/2014**

Construction Info:

Prelim. Est: **12/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$1,481,000**
Current Est. **$1,518,000**
Spent to Date: **$194,679**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

O'Neil HWY @ BNSF RR/Prineville Jct(Redmond)
Key: ***16828***
Region: ***Region 4 - Central Oregon***

Develop highway & railroad realignment/relocation project.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Prelim. Est: **04/15/2013**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$500,000**
Current Est. **$500,000**
Spent to Date: **$303,817**

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for JEFFERSON County: $10,530,938

County: JOSEPHINE

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA III Mod- FFO- US 199:Dowell RD to Rogue Community College

Key: ***14019***

Region: ***Region 3 - Southwest Oregon***

Will provide environmental assessment for frontage roads, medians and signals.

Design Info:

Original Est: **12/31/2010**
Actual: **1/14/2011**

Construction Info:

Contract Comp.: **10/28/2011**
Actual: **7/9/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to: inclement weather; utility conflicts; protracted traffic signal shop drawing approval process with new vendor; and signal pole fabrication issues impacting the shipment of new signal poles and mast arms.

Project Cost Information:

HCP Est: **$15,071,000**
Current Est. **$9,697,205**
Spent to Date: **$9,743,537**

Project Status Info:

Construction Complete

Senate: ***02*** *House:* ***03*** *US Cong:* ***4***

Work Type: Modernization

Project Identity and Location Info:

US 199 @ River Street Signalization

Key: ***14986***

Region: ***Region 3 - Southwest Oregon***

Install new traffic signal.

Design Info:

Original Est: **4/22/2011**
Actual: **3/31/2011**

Construction Info:

Contract Comp.: **8/31/2011**
Actual: **8/9/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.

Project Cost Information:

HCP Est: **$839,000**
Current Est. **$964,816**
Spent to Date: **$972,098**

Project Status Info:

Construction Complete

Senate: ***02*** *House:* ***03*** *US Cong:* ***4***

Work Type: Operations

Project Identity and Location Info:

US 199 @ Josephine County fairgrounds

Key: ***12715***

Region: ***Region 3 - Southwest Oregon***

This project will improve function of intersection.

Design Info:

Original Est: **10/19/2012**
Actual: **9/14/2012**

Construction Info:

Contract Comp.: **6/14/2013**
Current Est: **6/14/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$685,000**
Current Est. **$1,111,678**
Spent to Date: **$237,998**

Project Status Info:

Under Construction

Senate: ***02*** *House:* ***03*** *US Cong:* ***2***

Work Type: Safety

Project Identity and Location Info:

FFO-I5:exit 61(Louse Creek)interchange improvemnts

Key: ***16062***

Region: ***Region 3 - Southwest Oregon***

Right turn lane on Merlin West bound, signals placed on Merlin North bound, left turn lane on Merlin I-5

Design Info:

Original Est: **4/27/2015**
Current Est: **4/27/2015**

Construction Info:

Prelim. Est: **5/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$2,550,000**
Current Est. **$2,700,000**
Spent to Date: **$7,736**

Project Status Info:

Construction Funding Committed

Senate: ***02*** *House:* ***03*** *US Cong:* ***4***

Work Type: Modernization

Project Identity and Location Info:

FFO - US199: Applegate River Bridge

Key: ***16039***

Region: ***Region 3 - Southwest Oregon***

Replace bridge 07958 & adjoining culvert (08043) on new alignment.

Design Info:

Original Est: **4/5/2013**
Current Est: **4/5/2013**

Construction Info:

Prelim. Est: **3/1/2016**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$15,164,000**
Current Est. **$15,164,000**
Spent to Date: **$579,677**

Project Status Info:

Construction Funding Committed

Senate: ***02*** *House:* ***03*** *US Cong:* ***2***

Work Type: Bridge

County: JOSEPHINE

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US199: Applegate river - Slate Creek

Key: ***17469***

Region: ***Region 3 - Southwest Oregon***

3R paving 2" grind/inlay/overlay

Senate: ***02*** *House:* ***03*** *US Cong:* ***4***

Design Info:

Original Est: **7/18/2014**

Current Est: **7/18/2014**

Construction Info:

Prelim. Est: **9/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$4,000,000**

Current Est. **$4,000,000**

Spent to Date: **$16,625**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

US199 from Slate Creek to Cave Junction

Key: ***18094***

Region: ***Region 3 - Southwest Oregon***

Repair 8 miles of bad pavement. Some portions may need repaving.

Senate: ***02*** *House:* ***03*** *US Cong:* ***4***

Design Info:

Prelim. Est: **12/06/2012**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$300,000**

Current Est. **$300,000**

Spent to Date: **$64,055**

Project Status Info:

Under Development

Work Type: Pavement Preservation

Total of Current Estimate for JOSEPHINE County: $33,937,699

County: KLAMATH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - OR140: BNSF (Dairy) Bridge Replacement

Key: ***12740***

Region: ***Region 4 - Central Oregon***

This project will replace a bridge.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **3/18/2011**
Actual: **3/2/2011**

Construction Info:

Contract Comp.: **11/15/2011**
Actual: **6/11/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed, and ODOT will be discussing the specific causes of the delay with the Contractor.

Project Cost Information:

HCP Est: **$2,554,000**
Current Est. **$2,845,966**
Spent to Date: **$2,829,451**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

US97: Sand Creek Passing Lanes

Key: ***16363***

Region: ***Region 4 - Central Oregon***

2 mile passing lane between MP 230-235 for safety & capacity.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **7/10/2009**
Actual: **6/4/2009**

Construction Info:

Contract Comp.: **8/31/2010**
Actual: **9/3/2010**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$8,200,000**
Current Est. **$4,224,966**
Spent to Date: **$4,172,180**

Project Status Info:

Construction Complete

Work Type: Modernization

Project Identity and Location Info:

OTIA III Mod- US97: Modoc Point - Hagelstein Park

Key: ***14865***

Region: ***Region 4 - Central Oregon***

This project will include the following; preserve pavement, rockfall protection, widening, and adding retaining walls and guardrails.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **5/22/2009**
Actual: **12/8/2009**

Construction Info:

Contract Comp.: **8/30/2011**
Actual: **8/28/2012**

Project Design Status: **- Late**

Construction Completion Status: **- Late**

Project Design on-time, but bid opening date delayed to prevent traffic congestion, which when combined with delays from other projects could exceed ODOT's corridor mobility goals. Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.

Project Cost Information:

HCP Est: **$17,839,000**
Current Est. **$16,986,825**
Spent to Date: **$16,847,972**

Project Status Info:

Construction Complete

Work Type: Modernization

Project Identity and Location Info:

FFO - US97: OR31 JCT - Crescent Ranger Station

Key: ***16400***

Region: ***Region 4 - Central Oregon***

Pavement preservation; replace guardrail & signs; install or replace curbs & sidewalks.

Senate: ***28*** *House:* ***55*** *US Cong:* ***2***

Design Info:

Original Est: **6/24/2011**
Actual: **5/24/2011**

Construction Info:

Contract Comp.: **10/31/2011**
Actual: **10/31/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$4,162,000**
Current Est. **$3,687,789**
Spent to Date: **$3,643,673**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

OR140 @ Washburn Way (Klamath Falls)

Key: ***16240***

Region: ***Region 4 - Central Oregon***

Intersection modernization improvement.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **7/6/2012**
Actual: **6/5/2012**

Construction Info:

Contract Comp.: **10/15/2012**
Current Est: **10/5/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$885,000**
Current Est. **$651,314**
Spent to Date: **$436,505**

Project Status Info:

Under Construction

Work Type: Modernization

County: KLAMATH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR422S: Williamson River Bridge Sec — *Key:* ***14836*** — *Region:* ***Region 4 - Central Oregon***

Project will provide a bridge deck replacement and add new rails.

Senate: ***28*** *House:* ***55*** *US Cong:* ***2***

Design Info:

Original Est: **7/20/2012**
Actual: **7/3/2012**

Construction Info:

Contract Comp.: **9/30/2013**
Current Est: **9/30/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,664,000**
Current Est. **$3,139,304**
Spent to Date: **$1,151,531**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

FFO - OR39: Matney - Merrill N City Limits — *Key:* ***16200*** — *Region:* ***Region 4 - Central Oregon***

Pavement preservation, 'T-up' intersection, add right turn deceleration lane.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **5/18/2012**
Actual: **4/20/2012**

Construction Info:

Contract Comp.: **10/5/2012**
Current Est: **10/5/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$5,196,000**
Current Est. **$4,164,099**
Spent to Date: **$990,636**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

Or140: Lakeshore drive-Klamath county boat marina — *Key:* ***18148*** — *Region:* ***Region 4 - Central Oregon***

Hot mix asphalt concrete overlay

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **6/14/2013**
Current Est: **5/31/2013**

Construction Info:

Prelim. Est: **2/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,626,000**
Current Est. **$1,626,000**
Spent to Date: **$8,445**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

OR140 corridor improvements — *Key:* ***16870*** — *Region:* ***Region 4 - Central Oregon***

Curve corrections.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **10/14/2016**
Current Est: **10/14/2016**

Construction Info:

Prelim. Est: **2/1/2019**

Project Information:

Project Cost Information:

HCP Est: **$11,192,000**
Current Est. **$11,193,000**
Spent to Date: **$1,351**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR39: Link River Bridge #01579 (Klamath Falls) — *Key:* ***16104*** — *Region:* ***Region 4 - Central Oregon***

Deck overlay; repair cracked superstructure & substructure bridge 01579.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **4/12/2013**
Current Est: **4/12/2013**

Construction Info:

Prelim. Est: **11/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$2,751,000**
Current Est. **$2,768,000**
Spent to Date: **$433,264**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

OR39: 6th St (Austin Ave) - Merrill/Lakeview Jct — *Key:* ***17936*** — *Region:* ***Region 4 - Central Oregon***

Pavement pres, signal upgrade, install signal communication infrastructure & software

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **5/17/2013**
Current Est: **4/19/2013**

Construction Info:

Prelim. Est: **2/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$5,919,000**
Current Est. **$5,939,000**
Spent to Date: **$326,426**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

County: KLAMATH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR39: Merrill NCL - California state line

Key: ***17549***

Region: ***Region 4 - Central Oregon***

Pavement preservation, center line rumble strips and durable striping.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **3/21/2014**

Current Est: **3/21/2014**

Construction Info:

Prelim. Est: **7/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$5,145,000**

Current Est. **$5,145,000**

Spent to Date: **$29,368**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO-US97: OR58 jct - Chemult passing lanes

Key: ***17548***

Region: ***Region 4 - Central Oregon***

Pavement preservation, center line rumble strips and durable striping.

Senate: ***27*** *House:* ***53*** *US Cong:* ***2***

Design Info:

Original Est: **7/5/2013**

Current Est: **7/5/2013**

Construction Info:

Prelim. Est: **7/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$3,550,000**

Current Est. **$3,550,000**

Spent to Date: **$76,870**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

US97: Hagelstein Park - N Shady Pine

Key: ***16673***

Region: ***Region 4 - Central Oregon***

Develop project to widen shoulders, add rockfall protection and a deceleration lane.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Prelim. Est: **04/01/2013**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$1,606,000**

Current Est. **$1,556,000**

Spent to Date: **$166,531**

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for KLAMATH County: $67,477,263

County: LAKE

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR140: Ritter Rd - Deer Run Rd (Bly Mtn)

Key: ***13828***

Region: ***Region 4 - Central Oregon***

The project will widen, realign the curves and provide pavement preservation work.

Senate: ***28*** *House:* ***56*** *US Cong:* ***2***

Design Info:

Original Est: **8/1/2014**

Current Est: **8/1/2014**

Construction Info:

Prelim. Est: **4/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$23,959,000**

Current Est. **$24,006,000**

Spent to Date: **$2,496,113**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR140: Doherty Slide

Key: ***12554***

Region: ***Region 4 - Central Oregon***

This project will develop plans for highway realignment.

Senate: ***28*** *House:* ***55*** *US Cong:* ***2***

Design Info:

Prelim. Est: **10/20/2014**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$100,000**

Current Est. **$101,000**

Spent to Date: **$100,216**

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for LAKE County: $24,107,000

County: LANE

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

I-5: Linn County Line - McKenzie River — *Key:* ***16264*** *Region:* ***Region 2 - Northwest Oregon***

Interstate maintenance pavement preservation.

Senate: ***09*** *House:* ***17*** *US Cong:* ***4***

Design Info:

Original Est: **11/18/2011**
Actual: **10/13/2011**

Construction Info:

Contract Comp.: **8/31/2012**
Actual: **8/20/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$4,199,000**
Current Est. **$2,364,135**
Spent to Date: **$2,172,244**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

I-5: Willamette River-Martin Creek — *Key:* ***14848*** *Region:* ***Region 2 - Northwest Oregon***

Pavement preservation.

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Design Info:

Original Est: **7/15/2011**
Actual: **3/30/2011**

Construction Info:

Contract Comp.: **9/30/2011**
Actual: **11/3/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$14,299,000**
Current Est. **$12,222,053**
Spent to Date: **$12,246,463**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

OTIA III- I-5:Elkhead Rd - OR126:Knowles Cr D/B-Bundle 508 — *Key:* ***15228*** *Region:* ***Region 2 - Northwest Oregon***

Replace bridge's 07636a, 07469B, 02262, 08370, 08446, and repair bridge 08554.

Senate: ***V*** *House:* ***V*** *US Cong:* ***4***

Design Info:

Original Est: **12/5/2008**
Actual: **12/16/2008**

Construction Info:

Contract Comp.: **10/28/2011**
Actual: **11/7/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Design and construction being developed concurrently; not all project milestones follow standard processes.

Project Cost Information:

HCP Est: **$56,010,000**
Current Est. **$50,570,026**
Spent to Date: **$50,335,479**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

OTIA III- OR200: Bear Creek - Bundle 513 — *Key:* ***17028*** *Region:* ***Region 2 - Northwest Oregon***

Replace bridge 04041.

Senate: ***07*** *House:* ***14*** *US Cong:* ***4***

Design Info:

Original Est: **11/5/2010**
Actual: **10/4/2010**

Construction Info:

Contract Comp.: **5/31/2012**
Actual: **5/7/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$4,295,000**
Current Est. **$2,534,723**
Spent to Date: **$2,536,911**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

OR569 @ Delta Highway ITS Improvements — *Key:* ***16859*** *Region:* ***Region 2 - Northwest Oregon***

Identify & install intelligent transportation systems in corridor.

Senate: ***07*** *House:* ***13*** *US Cong:* ***4***

Design Info:

Original Est: **10/12/2012**
Actual: **9/28/2012**

Construction Info:

Contract Comp.: **6/30/2013**
Current Est: **6/30/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,000,000**
Current Est. **$1,442,450**
Spent to Date: **$394,365**

Project Status Info:

Under Construction

Work Type: Operations

County: LANE

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR99: Roosevelt - Garfield (Eugene)
Key: ***17226***
Region: ***Region 2 - Northwest Oregon***

Pavement preservation.

Senate: ***07*** *House:* ***14*** *US Cong:* ***4***

Design Info:

Original Est: **7/1/2011**
Actual: **6/10/2011**

Construction Info:

Contract Comp.: **9/30/2012**
Current Est: **10/11/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$6,200,000**
Current Est. **$5,043,432**
Spent to Date: **$4,925,975**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

I-5 Cable Median Barrier (Lane County)
Key: ***16123***
Region: ***Region 2 - Northwest Oregon***

Install cable median barrier.

Senate: ***V*** *House:* ***V*** *US Cong:* ***4***

Design Info:

Original Est: **12/2/2011**
Actual: **10/28/2011**

Construction Info:

Contract Comp.: **10/31/2012**
Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,987,000**
Current Est. **$3,049,361**
Spent to Date: **$1,881,762**

Project Status Info:

Under Construction

Work Type: Safety

Project Identity and Location Info:

I-5 @ Coburg Interchange
Key: ***14649***
Region: ***Region 2 - Northwest Oregon***

Improve Pearl St & N. Industrial way to urban standards. Improve safety and operations west of I-5.

Senate: ***06*** *House:* ***11*** *US Cong:* ***4***

Design Info:

Original Est: **6/8/2012**
Actual: **6/27/2012**

Construction Info:

Contract Comp.: **6/30/2013**
Current Est: **6/30/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project recently awarded. Construction dates to be forthcomming.

Project Cost Information:

HCP Est: **$9,264,000**
Current Est. **$8,834,492**
Spent to Date: **$6,835,261**

Project Status Info:

Under Construction

Work Type: Modernization

Project Identity and Location Info:

OTIA III- I-5: Willamette River Bridge - Bundle 220
Key: ***14259***
Region: ***Region 2 - Northwest Oregon***

Replace bridges 08329 & 08187.

Senate: ***06*** *House:* ***12*** *US Cong:* ***4***

Design Info:

Original Est: **5/28/2009**
Actual: **5/28/2009**

Construction Info:

Contract Comp.: **12/12/2012**
Current Est: **1/31/2015**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Project Design and construction being developed concurrently; not all project milestones follow standard processes. Construction completion date delayed to adding another bridge to the scope of work.

Project Cost Information:

HCP Est: **$201,017,000**
Current Est. **$206,640,270**
Spent to Date: **$151,535,800**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

OR126: Cemetery Rd - Horseshoe Cr
Key: ***16133***
Region: ***Region 2 - Northwest Oregon***

4" overlay.

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Design Info:

Original Est: **6/22/2012**
Actual: **5/18/2012**

Construction Info:

Contract Comp.: **10/31/2012**
Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$5,200,000**
Current Est. **$4,112,585**
Spent to Date: **$757,074**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

County: LANE

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA III- OR200: South Fork Siuslaw River - Bundle 509

Key: ***15328***

Region: ***Region 2 - Northwest Oregon***

Replace bridge's 04041, 04056, 04062.

Design Info:

Original Est: **5/21/2010**
Actual: **12/23/2010**

Construction Info:

Contract Comp.: **4/30/2013**
Current Est: **4/30/2013**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project design delayed due to the need to break out portions of the project into smaller bundles so they could be bid on by a larger field of contractors, and allow smaller contractors to participate. Additional delays were incurred from rescheduling to maximize flexibility of funds.

Project Cost Information:

HCP Est: **$9,773,000**
Current Est. **$8,370,124**
Spent to Date: **$7,748,623**

Project Status Info:

Under Construction

Senate: ***04*** *House:* ***08*** *US Cong:* ***4***

Work Type: Bridge

Project Identity and Location Info:

OTIA III- FFO-OR58:Salt Crk Tunnel&Half Viaducts-bundle 257

Key: ***16035***

Region: ***Region 2 - Northwest Oregon***

Repair cracked tunnel liner (02539); replace bridges (07185, 07186, 07187 & 07188).

Design Info:

Original Est: **5/11/2012**
Actual: **4/26/2012**

Construction Info:

Contract Comp.: **9/30/2013**
Current Est: **9/30/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

In prior QSRs this project incorrectly indicated a contract completion date of 9/30/2012. The correct contact completion date is 9/30/2013.

Project Cost Information:

HCP Est: **$26,154,000**
Current Est. **$11,779,943**
Spent to Date: **$3,779,396**

Project Status Info:

Under Construction

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Work Type: Bridge

Project Identity and Location Info:

I-5 @ Beltline interchange, unit 3

Key: ***16860***

Region: ***Region 2 - Northwest Oregon***

Interchange modernization at the beltline westbound ramp, widen bridge, beltline eastbound ramp, and southbound I-5 ramp.

Design Info:

Original Est: **12/14/2012**
Current Est: **12/28/2012**

Construction Info:

Prelim. Est: **9/1/2016**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$70,000,000**
Current Est. **$70,000,000**
Spent to Date: **$1,348,845**

Project Status Info:

Construction Funding Committed

Senate: ***V*** *House:* ***V*** *US Cong:* ***4***

Work Type: Modernization

Project Identity and Location Info:

OR126:I-5 U'Xing-OR126b (Springfield) development

Key: ***17817***

Region: ***Region 2 - Northwest Oregon***

Preliminary engineering work for future pavement preservation

Design Info:

Original Est: **12/14/2012**
Current Est: **12/14/2012**

Construction Info:

Prelim. Est: **4/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$7,933,000**
Current Est. **$7,933,000**
Spent to Date: **$62,559**

Project Status Info:

Construction Funding Committed

Senate: ***06*** *House:* ***12*** *US Cong:* ***4***

Work Type: Pavement Preservation

Project Identity and Location Info:

OR126: Beltline HWY @ Greenhill Rd (Eugene)

Key: ***16106***

Region: ***Region 2 - Northwest Oregon***

Rebuild signal.

Design Info:

Original Est: **7/19/2013**
Current Est: **7/19/2013**

Construction Info:

Prelim. Est: **8/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,388,000**
Current Est. **$1,411,000**
Spent to Date: **$83,800**

Project Status Info:

Construction Funding Committed

Senate: ***07*** *House:* ***14*** *US Cong:* ***4***

Work Type: Operations

County: LANE

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR225: Mcvay HWY @ 30th Ave (Eugene) *Key:* ***16107*** *Region:* ***Region 2 - Northwest Oregon***

Rebuild signal.

Senate: ***06*** *House:* ***11*** *US Cong:* ***4***

Design Info:

Original Est: **7/19/2013**
Current Est: **7/19/2013**

Construction Info:

Prelim. Est: **8/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,317,000**
Current Est. **$1,317,000**
Spent to Date: **$52,858**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

OR569: Delta HWY O'Xing BR #09358 *Key:* ***16034*** *Region:* ***Region 2 - Northwest Oregon***

Deck overlay; repair spalled rail parapets; Bridge #09358.

Senate: ***07*** *House:* ***13*** *US Cong:* ***4***

Design Info:

Original Est: **5/17/2013**
Current Est: **5/17/2013**

Construction Info:

Prelim. Est: **10/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$2,029,000**
Current Est. **$2,029,000**
Spent to Date: **$39,045**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

FFO-OR58: Salt Creek Tunnel - OR429 (phase 2) *Key:* ***17819*** *Region:* ***Region 2 - Northwest Oregon***

Pavement preservation.

Senate: ***04*** *House:* ***07*** *US Cong:* ***4***

Design Info:

Original Est: **10/22/2014**
Current Est: **10/22/2014**

Construction Info:

Prelim. Est: **6/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$11,221,000**
Current Est. **$11,221,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO-US101: Cooks Chasm - Sutton Creek *Key:* ***17808*** *Region:* ***Region 2 - Northwest Oregon***

Pavement overlay.

Senate: ***05*** *House:* ***10*** *US Cong:* ***4***

Design Info:

Original Est: **12/20/2014**
Current Est: **12/20/2014**

Construction Info:

Prelim. Est: **6/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$11,015,000**
Current Est. **$11,015,000**
Spent to Date: **$963**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

US101: Cape Creek bridge rail retrofit *Key:* ***18097*** *Region:* ***Region 2 - Northwest Oregon***

Install historic-look bridge rail, bridge #01113

Senate: ***05*** *House:* ***10*** *US Cong:* ***4***

Design Info:

Original Est: **10/28/2013**
Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **5/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$2,180,000**
Current Est. **$2,180,000**
Spent to Date: **$23,520**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

County: LANE

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US101:Siuslaw R Br (Florence), cathodic protection

Key: ***17526***

Region: ***Region 2 - Northwest Oregon***

Cathodic protection bridge #01821e.

Senate: ***05*** *House:* ***09*** *US Cong:* ***4***

Design Info:

Original Est: **1/27/2016**

Current Est: **1/27/2016**

Construction Info:

Prelim. Est: **7/1/2018**

Project Information:

Project Cost Information:

HCP Est: **$37,250,000**

Current Est. **$37,250,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

US101: Big Creek bridge cathodic protection

Key: ***18100***

Region: ***Region 2 - Northwest Oregon***

Cathodic protection bridge #01180

Senate: ***05*** *House:* ***10*** *US Cong:* ***4***

Design Info:

Original Est: **11/8/2013**

Current Est: **11/8/2013**

Construction Info:

Prelim. Est: **3/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,631,000**

Current Est. **$1,631,000**

Spent to Date: **$25,989**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

OR569: River Rd - Coburg Rd Development

Key: ***16223***

Region: ***Region 2 - Northwest Oregon***

Development work to prepare for future modernization.

Senate: ***07*** *House:* ***11*** *US Cong:* ***4***

Design Info:

Prelim. Est: **02/11/2015**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$2,500,000**

Current Est. **$2,500,000**

Spent to Date:

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for LANE County: $465,450,595

County: LINCOLN

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US101: Millport Slough Bridge

Key: ***12802***

Region: ***Region 2 - Northwest Oregon***

This project will replace bridge 06579.

Design Info:

Original Est: **8/24/2007**

Actual: **8/6/2009**

Construction Info:

Contract Comp.: **2/12/2012**

Actual: **7/13/2012**

Project Design Status: **- Late**

Construction Completion Status: **- Late**

Project Design delayed to allow the allow the out-sourcing of geotechnical work, and subsequent design changes. Construction completion date delayed due to adding deck sealing to the contract, and additional plant establishment.

Project Cost Information:

HCP Est: **$4,900,000**

Current Est. **$14,238,076**

Spent to Date: **$14,239,624**

Project Status Info:

Construction Complete

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Work Type: Bridge

Project Identity and Location Info:

OTIA I/II- US20: Pioneer Mtn-Eddyville

Key: ***13225***

Region: ***Region 2 - Northwest Oregon***

This project will improve alignment, widen shoulders, and build channelization at appropriate locations.

Design Info:

Original Est: **8/31/2005**

Actual: **7/5/2005**

Construction Info:

Contract Comp.: **10/31/2009**

Actual: **5/2/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Project design and construction being developed concurrently; no traditional design duration and not all project milestones follow the standard process. Construction completion date delayed due to unanticipated landslide issues and change in approach with associated environmental permit modifications. Project is in the process of being cancelled following formal settlement with the contractor and termination of that contract. Project will resume under key 18095 FFO - US20 PME: UPRR EDDYVILLE as well as other projects yet to be determined.

Project Cost Information:

HCP Est: **$223,197,000**

Current Est. **$187,082,201**

Spent to Date: **$200,948,183**

Project Status Info:

Construction Complete

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Work Type: Modernization

Project Identity and Location Info:

US101: Yaquina Bay Bridge #01820 Repair

Key: ***14804***

Region: ***Region 2 - Northwest Oregon***

Repair steel on bridge (stringer flange, spandrels, stringer ends, weld repairs, etc.).

Design Info:

Original Est: **8/19/2011**

Actual: **7/22/2011**

Construction Info:

Contract Comp.: **3/31/2013**

Current Est: **3/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$4,035,000**

Current Est. **$3,022,456**

Spent to Date: **$2,327,763**

Project Status Info:

Under Construction

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Work Type: Bridge

Project Identity and Location Info:

FFO - US20 PME: uprr - Eddyville

Key: ***18095***

Region: ***Region 2 - Northwest Oregon***

Install drains to draw down water table and provide positive drainage of run-off

Design Info:

Original Est: **7/18/2012**

Actual: **6/14/2012**

Construction Info:

Contract Comp.: **4/30/2013**

Current Est: **3/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$12,575,000**

Current Est. **$10,001,256**

Spent to Date: **$2,972,936**

Project Status Info:

Under Construction

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Work Type: Modernization

County: LINCOLN

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US101: Beverly Beach - Alsea bay bridge

Key: ***18138***

Region: ***Region 2 - Northwest Oregon***

Maintenance paving

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Design Info:

Original Est: **12/7/2012**
Current Est: **12/7/2012**

Construction Info:

Prelim. Est: **1/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$5,276,000**
Current Est. **$4,236,000**
Spent to Date: **$65,371**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO-US101 @ NE Devils Lake rd

Key: ***17811***

Region: ***Region 2 - Northwest Oregon***

Add left turn refuge.

Senate: ***10*** *House:* ***10*** *US Cong:* ***5***

Design Info:

Original Est: **4/17/2015**
Current Est: **4/17/2015**

Project Information:

Construction Info:

Prelim. Est: **1/1/2017**

Project Cost Information:

HCP Est: **$3,280,000**
Current Est. **$3,290,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

US101: Alsea Bay bridge painting

Key: ***17934***

Region: ***Region 2 - Northwest Oregon***

Paint steel arch, bridge #01746b

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Design Info:

Original Est: **3/8/2013**
Current Est: **3/8/2013**

Project Design Status: **- On Time**

Construction Info:

Prelim. Est: **3/1/2014**

Project Cost Information:

HCP Est: **$2,550,000**
Current Est. **$2,550,000**
Spent to Date: **$15,372**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

FFO - US101:SE 23Rd-SW 35Th St (Lincoln City)

Key: ***14862***

Region: ***Region 2 - Northwest Oregon***

Realignment, access improvements, additional capacity and safety improvements.

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Design Info:

Original Est: **3/28/2014**
Current Est: **3/28/2014**

Project Information:

Construction Info:

Prelim. Est: **10/1/2015**

Project Cost Information:

HCP Est: **$12,574,000**
Current Est. **$12,574,000**
Spent to Date: **$3,420,626**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

US101: Fogarty Creek bridge #04143a rehab

Key: ***17527***

Region: ***Region 2 - Northwest Oregon***

Remove corrosion; repair steel & concrete; install cp, br 04143a.

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Design Info:

Original Est: **4/25/2015**
Current Est: **4/25/2015**

Project Information:

Construction Info:

Prelim. Est: **4/1/2017**

Project Cost Information:

HCP Est: **$4,710,000**
Current Est. **$4,710,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Bridge

County: LINCOLN

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO-US101: N Depoe Bay - 54th street (Newport)

Key: ***17818***

Region: ***Region 2 - Northwest Oregon***

Pavement preservation.

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **2/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$5,672,000**

Current Est. **$5,672,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

OTIA I/II- FFO - US20 PME: uprr - Eddyville (phase 2)

Key: ***18150***

Region: ***Region 2 - Northwest Oregon***

Realign US20 and remove curves

Senate: ***05*** *House:* ***10*** *US Cong:* ***5***

Design Info:

Original Est: **5/3/2013**

Current Est: **7/12/2013**

Construction Info:

Prelim. Est: **2/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$87,500,000**

Current Est. **$87,750,000**

Spent to Date: **$791,813**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Total of Current Estimate for LINCOLN County: $335,125,989

County: LINN

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

I-5: Santiam HWY O'Xing, SB Lanes (Albany)

Key: ***17562***

Region: ***Region 2 - Northwest Oregon***

Improve vertical clearance for bridges 08697 over southbound lanes of I-5.

Senate: ***08*** *House:* ***15*** *US Cong:* ***4***

Design Info:

Original Est: **12/12/2012**

Current Est: **1/10/2013**

Construction Info:

Prelim. Est: **2/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,978,000**

Current Est. **$1,978,000**

Spent to Date: **$315,337**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

I-5: S Jefferson INTCH - US20 INTCH (development)

Key: ***14863***

Region: ***Region 2 - Northwest Oregon***

Environmental document work.

Senate: ***08*** *House:* ***15*** *US Cong:* ***4***

Design Info:

Prelim. Est: **10/16/2012**

Construction Info:

Project Information:

Project currently only approved for design. Construction approval is to be forthcoming.

Project Cost Information:

HCP Est: **$2,825,000**

Current Est. **$3,825,000**

Spent to Date: **$2,036,419**

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for LINN County: $5,803,000

County: MALHEUR

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

E Idaho Ave Paving & Traffic Mod (Ontario)

Key: ***16792***

Region: ***Region 5 - Eastern Oregon***

Paving and intersection improvements on E Idaho Ave between Fourth St and Idaho State line.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **11/18/2011**
Actual: **10/25/2011**

Construction Info:

Contract Comp.: **9/15/2012**
Actual: **8/16/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,326,000**
Current Est. **$2,403,281**
Spent to Date: **$2,386,427**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

US95: Idaho state line - Nevada state line

Key: ***16603***

Region: ***Region 5 - Eastern Oregon***

Improve safety issues by adding rumble strips and chip seal.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **12/16/2011**
Actual: **11/17/2011**

Construction Info:

Contract Comp.: **9/1/2012**
Actual: **8/27/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,381,000**
Current Est. **$3,018,640**
Spent to Date: **$2,925,817**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

Ontario railroad underpass rehabilitation & recons

Key: ***17192***

Region: ***Region 5 - Eastern Oregon***

Ontario railroad underpass rehabilitation and reconstruction demo id OR196

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Prelim. Est: **04/30/2013**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$293,000**
Current Est. **$293,000**
Spent to Date: **$19,724**

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for MALHEUR County: $5,714,921

County: MARION

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR99E @ Belle Passi Road

Key: ***14755***

Region: ***Region 2 - Northwest Oregon***

Construct two way center turn lane.

Senate: ***11*** *House:* ***22*** *US Cong:* ***5***

Design Info:

Original Est: **12/16/2011**
Actual: **11/10/2011**

Construction Info:

Contract Comp.: **9/15/2012**
Actual: **9/13/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,249,000**
Current Est. **$2,131,107**
Spent to Date: **$2,074,586**

Project Status Info:

Construction Complete

Work Type: Safety

Project Identity and Location Info:

OR213: Butte Creek (Jacks) bridge section

Key: ***14803***

Region: ***Region 2 - Northwest Oregon***

Replace bridge 01597.

Senate: ***09*** *House:* ***18*** *US Cong:* ***5***

Design Info:

Original Est: **5/18/2012**
Actual: **6/6/2012**

Construction Info:

Contract Comp.: **10/31/2013**
Current Est: **10/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$5,230,000**
Current Est. **$4,437,427**
Spent to Date: **$1,171,275**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

FFO-OR22 bridge vertical clearance bridge projects

Key: ***15774***

Region: ***Region 2 - Northwest Oregon***

Increase vertical clearance on bridges #08074,#08077,#08473,#07770; pave MP 1.67-5.16

Senate: ***V*** *House:* ***V*** *US Cong:* ***5***

Design Info:

Original Est: **6/29/2012**
Actual: **8/3/2012**

Construction Info:

Contract Comp.: **11/15/2013**
Current Est: **11/15/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$17,590,000**
Current Est. **$12,297,297**
Spent to Date: **$60,931**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

OR22: French Cr RD (Detroit) - US20 (Santiam Jct)

Key: ***14790***

Region: ***Region 2 - Northwest Oregon***

Pavement overlay.

Senate: ***17*** *House:* ***09*** *US Cong:* ***5***

Design Info:

Original Est: **6/3/2011**
Actual: **6/3/2011**

Construction Info:

Contract Comp.: **9/30/2012**
Current Est: **10/10/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$10,093,000**
Current Est. **$8,824,092**
Spent to Date: **$5,033,836**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO-I5@Kuebler Intchg-Southbound Ramp Improvements

Key: ***16858***

Region: ***Region 2 - Northwest Oregon***

Add Kuebler WB to I-5 SB loop ramp & other inerchange improvements.

Senate: ***10*** *House:* ***19*** *US Cong:* ***5***

Design Info:

Original Est: **6/21/2013**
Current Est: **6/21/2013**

Construction Info:

Prelim. Est: **12/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$16,000,000**
Current Est. **$16,306,000**
Spent to Date: **$943,473**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

County: MARION

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR214@ Evergreen Rd - Transit Facility (Woodburn)

Key: ***15739***

Region: ***Region 2 - Northwest Oregon***

Park & Ride at north east quadrant of Woodburn Interchange & extension of Evergreen Rd.

Senate: ***11*** *House:* ***22*** *US Cong:* ***5***

Design Info:

Original Est: **7/19/2013**
Current Est: **7/19/2013**

Construction Info:

Prelim. Est: **2/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$6,828,000**
Current Est. **$7,736,000**
Spent to Date: **$1,101,068**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

I-5: OR22 - OR99E median barrier (Salem)

Key: ***17957***

Region: ***Region 2 - Northwest Oregon***

Install guardrail

Senate: ***11*** *House:* ***V*** *US Cong:* ***5***

Design Info:

Original Est: **11/1/2014**
Current Est: **11/1/2014**

Construction Info:

Prelim. Est: **3/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$3,000,000**
Current Est. **$3,000,000**
Spent to Date: **$66**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

I-5: Murder Cr br-Miller Cr median cable barrier

Key: ***17814***

Region: ***Region 2 - Northwest Oregon***

Install center median cable barrier.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **7/28/2014**
Current Est: **7/28/2014**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$700,000**
Current Est. **$700,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

I-5: Kuebler Intchg phase 2 sound wall

Key: ***18156***

Region: ***Region 2 - Northwest Oregon***

Build soundwall to mitigate noise from South bound ramp interchange project K16858

Senate: ***10*** *House:* ***19*** *US Cong:* ***5***

Design Info:

Original Est: **10/28/2015**
Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **1/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$3,071,000**
Current Est. **$3,071,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

FFO-I-5 @ OR214 Interchange (Woodburn) Development

Key: ***12518***

Region: ***Region 2 - Northwest Oregon***

Environmental assessment, design, right of way activities for interchange improvement.

Senate: ***11*** *House:* ***22*** *US Cong:* ***5***

Design Info:

Original Est: **7/19/2013**
Current Est: **7/19/2013**

Construction Info:

Prelim. Est: **3/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$79,148,000**
Current Est. **$82,148,000**
Spent to Date: **$13,574,963**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

County: MARION

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR22: mp 25.9 - Little Sweden

Key: ***17820***

Region: ***Region 2 - Northwest Oregon***

Pavement preservation.

Senate: ***09*** *House:* ***17*** *US Cong:* ***4***

Design Info:

Original Est: **7/28/2015**

Current Est: **7/28/2015**

Construction Info:

Prelim. Est: **9/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$5,970,000**

Current Est. **$5,970,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

OR551 @ Keil Road

Key: ***17812***

Region: ***Region 2 - Northwest Oregon***

Add left turn refuge.

Senate: ***09*** *House:* ***17*** *US Cong:* ***5***

Design Info:

Original Est: **9/8/2015**

Current Est: **9/8/2015**

Construction Info:

Prelim. Est: **1/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$2,743,000**

Current Est. **$2,743,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR99E: Young Street Safety & ADA Ramps (Woodburn)

Key: ***16008***

Region: ***Region 2 - Northwest Oregon***

Safety improvements at OR-99E/Young St., increase turning radius & relocate signal poles.

Senate: ***11*** *House:* ***22*** *US Cong:* ***5***

Design Info:

Original Est: **11/14/2014**

Current Est: **11/14/2014**

Construction Info:

Prelim. Est: **1/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$2,082,000**

Current Est. **$2,103,000**

Spent to Date: **$138,445**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR22: I-5 to Joseph Street

Key: ***14788***

Region: ***Region 2 - Northwest Oregon***

Pavement overlay.

Senate: ***10*** *House:* ***19*** *US Cong:* ***5***

Design Info:

Prelim. Est: **10/12/2012**

Construction Info:

Project Information:

Design only project. To be constructed under key 15774.

Project Cost Information:

HCP Est: **$76,000**

Current Est. **$340,000**

Spent to Date: **$261,571**

Project Status Info:

Under Development

Work Type: Pavement Preservation

Project Identity and Location Info:

OR22: Lancaster Dr SE O'Xing (Salem) BR #07770

Key: ***15874***

Region: ***Region 2 - Northwest Oregon***

Increase vertical clearance for bridge 07770.

Senate: ***10*** *House:* ***19*** *US Cong:* ***5***

Design Info:

Prelim. Est: **10/12/2012**

Construction Info:

Project Information:

Design only project. To be constructed under key 15774.

Project Cost Information:

HCP Est: **$233,000**

Current Est. **$536,000**

Spent to Date: **$567,160**

Project Status Info:

Under Development

Work Type: Bridge

County: MARION

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR22: Cordon Road SE O'xing (bridge #08473)

Key: ***14846***

Region: ***Region 2 - Northwest Oregon***

Raise bridge #08473.

Design Info:

Prelim. Est: **10/12/2012**

Construction Info:

Project Cost Information:

HCP Est: **$268,000**

Current Est. **$617,000**

Spent to Date: **$712,073**

Project Information:

Design only project. To be constructed under key 15774.

Project Status Info:

Under Development

Senate: ***10*** *House:* ***19*** *US Cong:* ***5***

Work Type: Bridge

Total of Current Estimate for MARION County: $152,959,923

County: MORROW

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

Barratt Blvd Reconstruction (Heppner)

Key: ***16797***

Region: ***Region 5 - Eastern Oregon***

Reconstruct Barratt Blvd to current standards including curb, gutter, sidewalks & drainage system.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **3/8/2013**

Current Est: **3/8/2013**

Construction Info:

Prelim. Est: **4/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,460,000**

Current Est. **$1,480,000**

Spent to Date: **$271,990**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Total of Current Estimate for MORROW County: $1,480,000

County: MULTNOMAH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

I-5:SW Iowa Str Viaduct BR #08197 (Tree removal-2)

Key: ***17033***

Region: ***Region 1 - Portland Metro Area***

Tree removal.

Design Info:

Original Est: **5/28/2010**
Actual: **5/28/2010**

Construction Info:

Contract Comp.: **4/8/2010**
Actual: **4/8/2010**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project construction not being administered through a standard contract. Project milestones do not follow standard process or may be missing.

Project Cost Information:

HCP Est: **$50,000**
Current Est. **$50,000**
Spent to Date: **$14,681**

Project Status Info:

Construction Complete

Senate: ***18*** *House:* ***36*** *US Cong:* ***5***

Work Type: Bridge

Project Identity and Location Info:

OTIA III Mod- SW Moody Ave: SW River Parkway - SW Gibbs St

Key: ***16973***

Region: ***Region 1 - Portland Metro Area***

Reconstruction of SW Moody Ave.

Design Info:

Original Est: **8/6/2011**
Actual: **8/6/2011**

Construction Info:

Contract Comp.: **6/29/2012**
Actual: **6/29/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

City of Portland/Trimet local OTIA III Modernization project.

Project Cost Information:

HCP Est: **$44,687,000**
Current Est. **$39,315,000**
Spent to Date: **$9,764,136**

Project Status Info:

Construction Complete

Senate: ***18*** *House:* ***36*** *US Cong:* ***5***

Work Type: Modernization

Project Identity and Location Info:

I-205:Glenn Jackson#09555 & GEO Abernethy#9403 BRS

Key: ***14833***

Region: ***Region 1 - Portland Metro Area***

This project includes reapiring/replacing bad deck joints. ODOT is the lead on this project in conjuntion with WSDOT.

Design Info:

Original Est: **8/7/2009**
Actual: **6/19/2009**

Construction Info:

Contract Comp.: **10/29/2010**
Actual: **7/31/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to weather.

Project Cost Information:

HCP Est: **$13,595,000**
Current Est. **$12,447,663**
Spent to Date: **$12,355,114**

Project Status Info:

Construction Complete

Senate: ***22*** *House:* ***44*** *US Cong:* ***3***

Work Type: Bridge

Project Identity and Location Info:

I-84 at 257th Ave (Troutdale Interchange) sec.

Key: ***16841***

Region: ***Region 1 - Portland Metro Area***

Improve safety and capacity of the eastbound off-ramp; widen frontage road and reconstruct under-crossing.

Design Info:

Original Est: **5/20/2011**
Actual: **4/18/2011**

Construction Info:

Contract Comp.: **11/23/2011**
Actual: **1/5/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$7,600,000**
Current Est. **$4,528,788**
Spent to Date: **$4,517,102**

Project Status Info:

Construction Complete

Senate: ***25*** *House:* ***49*** *US Cong:* ***3***

Work Type: Modernization

Project Identity and Location Info:

I-84:Rooster Rock Park Conn, Vertical Clearance

Key: ***16983***

Region: ***Region 1 - Portland Metro Area***

Increase vertical clearance for bridge 08037.

Design Info:

Original Est: **7/15/2011**
Actual: **12/28/2011**

Construction Info:

Contract Comp.: **9/15/2012**
Actual: **7/24/2012**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project design delayed due to design changes from lowering the freeway to provide additional clearance to raising the bridge.

Project Cost Information:

HCP Est: **$1,411,000**
Current Est. **$1,061,977**
Spent to Date: **$1,056,592**

Project Status Info:

Construction Complete

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Work Type: Bridge

County: MULTNOMAH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR99E:MLK/Grand O-Xing Uprr #02115 & 08905 viaduct

Key: ***09350***
Region: ***Region 1 - Portland Metro Area***

This project will replace the bridge carrying Martin Luther King Avenue across the UPRR railroad tracks (#2115).

Design Info:

Original Est: **12/29/2006**
Actual: **1/12/2007**

Construction Info:

Contract Comp.: **10/31/2010**
Actual: **9/20/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to structural revisions to footings, crossbeams, and for lengthy railroad approval processes.

Project Cost Information:

HCP Est: **$41,831,000**
Current Est. **$96,445,000**
Spent to Date: **$89,868,498**

Project Status Info:

Construction Complete

Senate: ***21*** *House:* ***42*** *US Cong:* ***3***

Work Type: Bridge

Project Identity and Location Info:

OR99E: MLK Viaduct - SE Harold st

Key: ***15045***
Region: ***Region 1 - Portland Metro Area***

2" Pavement overlay.

Design Info:

Original Est: **5/21/2010**
Actual: **4/27/2010**

Construction Info:

Contract Comp.: **8/31/2010**
Actual: **8/31/2010**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,766,000**
Current Est. **$1,584,613**
Spent to Date: **$1,606,885**

Project Status Info:

Construction Complete

Senate: ***23*** *House:* ***43*** *US Cong:* ***3***

Work Type: Pavement Preservation

Project Identity and Location Info:

US30b: NE 60th Ave - NE 82nd Ave

Key: ***15050***
Region: ***Region 1 - Portland Metro Area***

Pavement overlay.

Design Info:

Original Est: **12/9/2011**
Actual: **11/15/2011**

Construction Info:

Contract Comp.: **8/31/2012**
Actual: **7/25/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,579,000**
Current Est. **$746,244**
Spent to Date: **$722,333**

Project Status Info:

Construction Complete

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Work Type: Pavement Preservation

Project Identity and Location Info:

HCRH State Trail: JB Yeon - Moffett Creek

Key: ***11017***
Region: ***Region 1 - Portland Metro Area***

Create multi-use trail connecting Warrendale area to Moffett creek.

Design Info:

Original Est: **12/23/2011**
Actual: **12/1/2011**

Construction Info:

Contract Comp.: **10/18/2013**
Current Est: **10/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$10,968,000**
Current Est. **$9,990,102**
Spent to Date: **$6,234,561**

Project Status Info:

Under Construction

Senate: ***26*** *House:* ***56*** *US Cong:* ***2***

Work Type: Pavement Preservation

Project Identity and Location Info:

I-405: Fremont Bridge - Marquam Bridge

Key: ***13704***
Region: ***Region 1 - Portland Metro Area***

Inlay with dense grade mix.

Design Info:

Original Est: **5/29/2009**
Actual: **5/18/2009**

Construction Info:

Contract Comp.: **12/30/2009**
Current Est: **12/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to discovering structural issues with the concrete retaining walls which were to serve as a foundation for illumination poles. Different illumination poles will need to be fabricated to fit each specific location.

Project Cost Information:

HCP Est: **$14,450,000**
Current Est. **$13,329,816**
Spent to Date: **$12,786,691**

Project Status Info:

Under Construction

Senate: ***18*** *House:* ***36*** *US Cong:* ***1***

Work Type: Pavement Preservation

County: MULTNOMAH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - I-5: SW Iowa Street Viaduct BR #08197

Key: ***14949***

Region: ***Region 1 - Portland Metro Area***

This project will replace the bridge.

Senate: ***18*** *House:* ***36*** *US Cong:* ***5***

Design Info:

Original Est: **4/23/2010**
Actual: **6/7/2010**

Construction Info:

Contract Comp.: **6/28/2013**
Current Est: **6/28/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$47,873,000**
Current Est. **$47,089,575**
Spent to Date: **$37,025,637**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

FFO-I5: Holladay - Marquam & I-405:Fremont Bridge

Key: ***15140***

Region: ***Region 1 - Portland Metro Area***

Interstate maintenance program project.

Senate: ***V*** *House:* ***V*** *US Cong:* ***3***

Design Info:

Original Est: **4/8/2011**
Actual: **3/17/2011**

Construction Info:

Contract Comp.: **9/30/2012**
Current Est: **10/3/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$22,139,000**
Current Est. **$10,068,761**
Spent to Date: **$9,247,220**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

OTIA III- I-84: Sandy River - Jordan Rd - Bundle 210

Key: ***14032***

Region: ***Region 1 - Portland Metro Area***

This project will replace bridges 06875, 06875A, and repair bridges 06945 and 06945A.

Senate: ***V*** *House:* ***V*** *US Cong:* ***1***

Design Info:

Original Est: **4/16/2010**
Actual: **3/30/2010**

Construction Info:

Contract Comp.: **11/30/2013**
Current Est: **11/30/2014**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to due to revisions in the construction method in order to minimize potential flooding risks.

Project Cost Information:

HCP Est: **$93,249,000**
Current Est. **$81,414,835**
Spent to Date: **$55,795,687**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

US26:Sylvan to I-405 (Portland)

Key: ***16141***

Region: ***Region 1 - Portland Metro Area***

2" pavement inlay.

Senate: ***18*** *House:* ***36*** *US Cong:* ***3***

Design Info:

Original Est: **5/18/2012**
Actual: **4/20/2012**

Construction Info:

Contract Comp.: **5/31/2013**
Current Est: **5/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$5,978,000**
Current Est. **$6,007,876**
Spent to Date: **$3,818,337**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

US 30 Bypass: NE 122nd - M.P. 13.54

Key: ***15068***

Region: ***Region 1 - Portland Metro Area***

Install 3rd turn lane; shoulders; sidewalks & crossings.

Senate: ***23*** *House:* ***45*** *US Cong:* ***3***

Design Info:

Original Est: **7/20/2012**
Actual: **7/13/2012**

Construction Info:

Contract Comp.: **7/31/2013**
Current Est: **7/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$5,559,000**
Current Est. **$5,028,807**
Spent to Date: **$1,848,979**

Project Status Info:

Under Construction

Work Type: Safety

Project Identity and Location Info:

NE Cleveland Ave:Stark St - Powell Blvd (Gresham)

Key: ***14393***

Region: ***Region 1 - Portland Metro Area***

Road reconstruction.

Design Info:

Original Est: **12/3/2010**

Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **12/1/2014**

Project Design Status: **- Late**

Project construction being performed by city forces; no contract was issued. Project milestones do not follow standard process or may be missing. Project Design delayed due to the City of Gresham beginning an update of their standards. Design could not continue until Gresham's standards were finalized. Additionally, design staff assigned to this project were temporarily reassigned to meet deadlines on new ARRA projects.

Project Cost Information:

HCP Est: **$1,885,000**

Current Est. **$1,885,000**

Spent to Date: **$1,434**

Project Status Info:

Construction Funding Committed

Senate: ***25*** *House:* ***50*** *US Cong:* ***3***

Work Type: Modernization

Project Identity and Location Info:

FFO - I-205 @ NE Airport Way Interchange

Key: ***14856***

Region: ***Region 1 - Portland Metro Area***

Project will conduct preliminary engineering to initiate project development.

Design Info:

Original Est: **1/4/2013**

Current Est: **10/13/2012**

Construction Info:

Prelim. Est: **7/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$17,500,000**

Current Est. **$17,500,000**

Spent to Date: **$3,512,700**

Project Status Info:

Construction Funding Committed

Senate: ***23*** *House:* ***45*** *US Cong:* ***3***

Work Type: Modernization

Project Identity and Location Info:

FFO - I-205:Columbia Slough & NE Clark Rd brs

Key: ***17524***

Region: ***Region 1 - Portland Metro Area***

Seismic retrofit, bridges 16055 & 16055a.

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **12/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$1,269,000**

Current Est. **$1,269,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***22*** *House:* ***44*** *US Cong:* ***3***

Work Type: Bridge

Project Identity and Location Info:

FFO - I-5:Hood Ave-Nyberg Cr seismic retrofit 1

Key: ***17983***

Region: ***Region 1 - Portland Metro Area***

Phase 2 seismic retrofit, bridges 07758c, 02259c and 02376b

Design Info:

Original Est: **10/28/2013**

Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$4,363,000**

Current Est. **$4,363,000**

Spent to Date: **$245,142**

Project Status Info:

Construction Funding Committed

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Work Type: Bridge

Project Identity and Location Info:

FFO - I-5:Hood Ave-Nyberg Cr seismic retrofit 2

Key: ***17981***

Region: ***Region 1 - Portland Metro Area***

Phase 2 seismic retrofit, bridge 08195, 08203b, 07729a, 07494b and 07494c

Design Info:

Original Est: **10/28/2013**

Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **4/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$10,363,000**

Current Est. **$10,363,000**

Spent to Date: **$838**

Project Status Info:

Construction Funding Committed

Senate: ***18*** *House:* ***36*** *US Cong:* ***5***

Work Type: Bridge

County: MULTNOMAH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

I-84: Bridge Deck Overlays

Key: ***17165***

Region: ***Region 1 - Portland Metro Area***

Deck overlays on bridges 02176, 02176A, 02063 and 09377.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **12/14/2012**
Current Est: **1/4/2013**

Construction Info:

Prelim. Est: **11/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$2,938,000**
Current Est. **$2,938,000**
Spent to Date: **$52,453**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

FFO - I-84 EB to I-205 NB Auxiliary Lane

Key: ***16846***

Region: ***Region 1 - Portland Metro Area***

Project development.

Senate: ***23*** *House:* ***V*** *US Cong:* ***3***

Design Info:

Original Est: **4/26/2013**
Current Est: **4/13/2013**

Construction Info:

Prelim. Est: **1/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$6,000,000**
Current Est. **$6,000,000**
Spent to Date: **$548,272**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

FFO-I84: Troutdale Interchange (Marine Drive)

Key: ***17541***

Region: ***Region 1 - Portland Metro Area***

Interchange improvements.

Senate: ***25*** *House:* ***49*** *US Cong:* ***3***

Design Info:

Original Est: **2/7/2014**
Current Est: **2/7/2014**

Project Information:

Construction Info:

Prelim. Est: **12/1/2016**

Project Cost Information:

HCP Est: **$21,710,000**
Current Est. **$21,710,000**
Spent to Date: **$378,587**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR213:Cascade HWY N @ Division St

Key: ***16149***

Region: ***Region 1 - Portland Metro Area***

Intersection/signal upgrade; access mgmt; install median curbs on Division & 82nd Ave.

Senate: ***23*** *House:* ***46*** *US Cong:* ***3***

Design Info:

Original Est: **12/4/2013**
Current Est: **12/4/2013**

Project Information:

Construction Info:

Prelim. Est: **3/1/2014**

Project Cost Information:

HCP Est: **$1,163,000**
Current Est. **$1,175,000**
Spent to Date: **$108,309**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR 213 (82nd ave): Sandy Blvd

Key: ***17707***

Region: ***Region 1 - Portland Metro Area***

Intersection improvements including advance signal head, countdown, pedestrian signals, & improved signing.

Senate: ***22*** *House:* ***44*** *US Cong:* ***3***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Project Information:

Construction Info:

Prelim. Est: **12/1/2015**

Project Cost Information:

HCP Est: **$925,000**
Current Est. **$925,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

County: MULTNOMAH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR 213 (82nd ave): SE Duke Street

Key: ***17708***

Region: ***Region 1 - Portland Metro Area***

Improve intersection signal upgrade, pedestrian & sidewalk improvements, install bus pull out.

Senate: ***21*** *House:* ***41*** *US Cong:* ***3***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **12/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$988,000**

Current Est. **$998,000**

Spent to Date: **$229**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR99W: Newbury St & Vermont St bridge rehab

Key: ***17961***

Region: ***Region 1 - Portland Metro Area***

Repair decks & joints, Br 01983. Replace timber crossbeams; repair deck & joints, Br 01984

Senate: ***18*** *House:* ***36*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2013**

Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **11/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$5,513,000**

Current Est. **$5,513,000**

Spent to Date: **$72,986**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

FFO - OR99W: I-5 NB Ramps

Key: ***16142***

Region: ***Region 1 - Portland Metro Area***

Add additional lane off I-5 onto NB 99W from 60th Ave - Barbur.

Senate: ***18*** *House:* ***35*** *US Cong:* ***5***

Design Info:

Original Est: **10/28/2013**

Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **12/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$2,251,000**

Current Est. **$2,251,000**

Spent to Date: **$251,986**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

US26(SW Kelly Ave): SW 1St Ave-Ross Island Bridge

Key: ***17991***

Region: ***Region 1 - Portland Metro Area***

Pedestrian enhancements and bike connectivity and safety improvements

Senate: ***18*** *House:* ***36*** *US Cong:* ***1***

Design Info:

Original Est: **12/12/2012**

Current Est: **12/14/2012**

Construction Info:

Prelim. Est: **2/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,120,000**

Current Est. **$1,125,000**

Spent to Date: **$194,930**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

FFO - US26:Willamette R(Ross island)Br phase 1

Key: ***17523***

Region: ***Region 1 - Portland Metro Area***

Paint bridge #05054, phase 1.

Senate: ***18*** *House:* ***36*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **8/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$11,652,000**

Current Est. **$11,652,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Bridge

County: MULTNOMAH

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US26: SE 111Th Ave-SE 176th Ave — *Key:* ***15051*** — *Region:* ***Region 1 - Portland Metro Area***

Safety improvements in the corridor

Senate: ***24*** *House:* ***48*** *US Cong:* ***3***

Design Info:

Original Est: **7/26/2013**
Current Est: **7/26/2013**

Construction Info:

Prelim. Est: **7/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$9,445,000**
Current Est. **$9,495,000**
Spent to Date: **$426,921**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

US26: Springwater At-Grade Intersection — *Key:* ***15773*** — *Region:* ***Region 1 - Portland Metro Area***

Construct at-grade intersection.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **12/6/2013**
Current Est: **12/6/2013**

Construction Info:

Prelim. Est: **4/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$3,000,000**
Current Est. **$3,000,000**
Spent to Date: **$106,066**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

I-5: I-405 - I-84 — *Key:* ***15462*** — *Region:* ***Region 1 - Portland Metro Area***

I-5 safety and operational improvements between I-405 and I-84.

Senate: ***V*** *House:* ***V*** *US Cong:* ***3***

Design Info:

Prelim. Est:

Construction Info:

Project Information:

Design only project. Project design completion date yet to be determined.

Project Cost Information:

HCP Est: **$1,500,000**
Current Est. **$1,500,000**
Spent to Date:

Project Status Info:

Under Development

Work Type: Modernization

Project Identity and Location Info:

I-5: Interstate Bridge - Hassalo St — *Key:* ***17516*** — *Region:* ***Region 1 - Portland Metro Area***

2" grind inlay.

Senate: ***V*** *House:* ***V*** *US Cong:* ***3***

Design Info:

Prelim. Est:

Construction Info:

Project Information:

Design only project. Design completion date not yet set.

Project Cost Information:

HCP Est: **$300,000**
Current Est. **$300,000**
Spent to Date: **$18,942**

Project Status Info:

Under Development

Work Type: Pavement Preservation

Project Identity and Location Info:

US26: Jefferson rockfall alternatives (PTLD) — *Key:* ***15455*** — *Region:* ***Region 1 - Portland Metro Area***

Study for design options.

Senate: ***18*** *House:* ***36*** *US Cong:* ***1***

Design Info:

Prelim. Est: **07/18/2013**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$150,000**
Current Est. **$150,000**
Spent to Date: **$89,447**

Project Status Info:

Under Development

Work Type: Operations

Total of Current Estimate for MULTNOMAH County: $433,221,056

County: POLK

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR221 (Wallace RD) @ Glen Cr Road (Salem)

Key: ***14870***

Region: ***Region 2 - Northwest Oregon***

Reconstruct intersection; add second left-turn lane (northbound to westbound).

Senate: ***10*** *House:* ***20*** *US Cong:* ***5***

Design Info:

Original Est: **11/22/2013**

Current Est: **11/22/2013**

Construction Info:

Prelim. Est: **8/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$9,975,000**

Current Est. **$10,375,000**

Spent to Date: **$812,586**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR221 @ W. Mennonite School (MP 11.73)

Key: ***16117***

Region: ***Region 2 - Northwest Oregon***

Build left turn refuge.

Senate: ***12*** *House:* ***23*** *US Cong:* ***5***

Design Info:

Original Est: **10/28/2013**

Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **6/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,245,000**

Current Est. **$1,275,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR51 @ Greenwood Road

Key: ***17813***

Region: ***Region 2 - Northwest Oregon***

Add left turn refuge.

Senate: ***10*** *House:* ***20*** *US Cong:* ***5***

Design Info:

Original Est: **9/8/2015**

Current Est: **9/8/2015**

Construction Info:

Prelim. Est: **12/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$2,262,000**

Current Est. **$2,322,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR99W @ Clow Corner Rd

Key: ***16120***

Region: ***Region 2 - Northwest Oregon***

Channelize turning movements.

Senate: ***12*** *House:* ***23*** *US Cong:* ***5***

Design Info:

Original Est: **4/3/2015**

Current Est: **4/3/2015**

Construction Info:

Prelim. Est: **6/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,371,000**

Current Est. **$1,460,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR22: Greenwood-Doaks ferry rd development

Key: ***13591***

Region: ***Region 2 - Northwest Oregon***

Land acquisition for a future construction project.

Senate: ***10*** *House:* ***20*** *US Cong:* ***5***

Design Info:

Prelim. Est: **07/20/2015**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$0**

Current Est. **$300,000**

Spent to Date:

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for POLK County: $15,732,000

County: SHERMAN

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - I-84 @ US97 Interchange (Biggs Junction)

Key: ***16940***

Region: ***Region 4 - Central Oregon***

Widen US-97 b over I-84 & Union Pacific railroad, realign and widen ramps and roadway.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **5/10/2013**

Current Est: **5/10/2013**

Construction Info:

Prelim. Est: **3/1/2016**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$22,100,000**

Current Est. **$22,200,000**

Spent to Date: **$943,344**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

US97:Spanish Hollow Cr(Mud Hollow)br#08892

Key: ***17530***

Region: ***Region 4 - Central Oregon***

Scour repair, bridge #08892.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **6/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$569,000**

Current Est. **$569,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

I-84: Celilo - Rufus

Key: ***18229***

Region: ***Region 4 - Central Oregon***

1R pavement preservation treatment (grind/inlay) East & Westbound on I-84.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Prelim. Est: **04/01/2015**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$100,000**

Current Est. **$100,000**

Spent to Date: **$254**

Project Status Info:

Under Development

Work Type: Pavement Preservation

Total of Current Estimate for SHERMAN County: $22,869,000

County: TILLAMOOK

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR6 @ Wilson River Loop Road
Key: ***12817***
Region: ***Region 2 - Northwest Oregon***

This project will construct an offset intersection.

Design Info:

Original Est: **4/20/2012**
Actual: **7/9/2012**

Construction Info:

Contract Comp.: **10/31/2013**
Current Est: **10/13/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Design Completion date delayed to gain a cost savings by redesigning the pavement, and for additional right of way acquisition.

Project Cost Information:

HCP Est: **$15,996,000**
Current Est. **$11,572,095**
Spent to Date: **$3,697,397**

Project Status Info:

Under Construction

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Work Type: Modernization

Project Identity and Location Info:

US101: Arch Cape Tunnel - N Manzanita
Key: ***17655***
Region: ***Region 2 - Northwest Oregon***

Pavement inlay and repair.

Design Info:

Original Est: **6/8/2012**
Actual: **5/18/2012**

Construction Info:

Contract Comp.: **9/28/2012**
Current Est: **9/28/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$4,106,000**
Current Est. **$3,492,901**
Spent to Date: **$433,626**

Project Status Info:

Under Construction

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Work Type: Pavement Preservation

Project Identity and Location Info:

OR130: Little Nestucca River Brs steel truss paint
Key: ***17933***
Region: ***Region 2 - Northwest Oregon***

Paint steel trusses; bridges 01859a, 01858a, 1857a

Design Info:

Original Est: **10/28/2013**
Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **6/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$840,000**
Current Est. **$840,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Work Type: Bridge

Project Identity and Location Info:

US101 @ 1st, 3rd & 4th signals (Tillamook)
Key: ***17816***
Region: ***Region 2 - Northwest Oregon***

Replace signal cabinets, signal heads at 1st & 4th. Rebuild signal at 3rd & interconnect.

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **7/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$329,000**
Current Est. **$437,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Work Type: Operations

Project Identity and Location Info:

US101: Nedonna Beach Rd - Barview
Key: ***17809***
Region: ***Region 2 - Northwest Oregon***

Pavement inlay.

Design Info:

Original Est: **6/20/2014**
Current Est: **6/20/2014**

Construction Info:

Prelim. Est: **7/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$2,879,000**
Current Est. **$2,879,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Work Type: Pavement Preservation

County: TILLAMOOK

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO-US101: Barview - Wilson river

Key: ***17810***

Region: ***Region 2 - Northwest Oregon***

Pavement inlay.

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Design Info:

Original Est: **7/28/2014**

Current Est: **7/28/2014**

Construction Info:

Prelim. Est: **9/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$5,870,000**

Current Est. **$5,870,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

US101: Necarney CR (Sam Reed) Br painting

Key: ***18098***

Region: ***Region 2 - Northwest Oregon***

Paint bridge #02311

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Design Info:

Original Est: **10/11/2013**

Current Est: **10/11/2013**

Construction Info:

Prelim. Est: **5/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$2,337,000**

Current Est. **$2,337,000**

Spent to Date: **$34,947**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

US101: Jetty Cr Rock screening

Key: ***14786***

Region: ***Region 2 - Northwest Oregon***

This project will install protective rock screening.

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Design Info:

Original Est: **4/25/2014**

Current Est: **4/25/2014**

Construction Info:

Prelim. Est: **3/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$1,234,000**

Current Est. **$1,234,000**

Spent to Date: **$83,859**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

US101: Farmer Creek bridge #04659 rehab

Key: ***17525***

Region: ***Region 2 - Northwest Oregon***

Rehab bridge #04659

Senate: ***16*** *House:* ***32*** *US Cong:* ***5***

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **10/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,090,000**

Current Est. **$1,207,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Total of Current Estimate for TILLAMOOK County: $29,868,996

County: UMATILLA

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US730: Umatilla River (Umatilla) Bridge #00624A

Key: ***14830***

Region: ***Region 5 - Eastern Oregon***

Deck overlay; joint repair; bearing replacement; girder & floor beam repair.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **4/8/2011**

Actual: **9/1/2011**

Construction Info:

Contract Comp.: **11/30/2012**

Actual: **9/10/2012**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project design delayed to allow adequate time to pre-qualify contractors to do bridge preservation work.

Project Cost Information:

HCP Est: **$3,727,000**

Current Est. **$2,914,028**

Spent to Date: **$2,858,168**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

OR11: Athena - Milton Freewater & D12 chipseal

Key: ***16013***

Region: ***Region 5 - Eastern Oregon***

Pavement preservation.

Senate: ***29*** *House:* ***58*** *US Cong:* ***2***

Design Info:

Original Est: **12/2/2011**

Actual: **10/25/2011**

Construction Info:

Contract Comp.: **9/1/2012**

Current Est: **9/1/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$5,422,000**

Current Est. **$3,878,184**

Spent to Date: **$3,632,688**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

OR334: Athena Main Street Improvements

Key: ***14678***

Region: ***Region 5 - Eastern Oregon***

Pave Main St between First St and Sixth St.

Senate: ***29*** *House:* ***58*** *US Cong:* ***2***

Design Info:

Original Est: **6/22/2012**

Actual: **6/7/2012**

Construction Info:

Contract Comp.: **9/30/2013**

Current Est: **9/30/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,048,000**

Current Est. **$2,346,836**

Spent to Date: **$756,396**

Project Status Info:

Under Construction

Work Type: Modernization

Project Identity and Location Info:

FFO-OR207: Umatilla River (Hinkle) BR #02318A

Key: ***16023***

Region: ***Region 5 - Eastern Oregon***

Replace bridge #02318A.

Senate: ***29*** *House:* ***58*** *US Cong:* ***2***

Design Info:

Original Est: **8/16/2013**

Current Est: **8/16/2013**

Construction Info:

Prelim. Est: **8/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$8,382,000**

Current Est. **$8,382,000**

Spent to Date: **$331,566**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

OR207: 11th @ Orchard AVE signal (hermiston)

Key: ***17443***

Region: ***Region 5 - Eastern Oregon***

Install signal.

Senate: ***29*** *House:* ***58*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **9/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$740,000**

Current Est. **$750,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

County: UMATILLA

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO-US730: Powerline Rd Intersection Improvements

Key: ***16009***

Region: ***Region 5 - Eastern Oregon***

Reconnect road and realign.

Design Info:

Original Est: **6/13/2014**

Current Est: **6/13/2014**

Construction Info:

Prelim. Est: **6/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$794,000**

Current Est. **$794,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***29*** *House:* ***58*** *US Cong:* ***2***

Work Type: Modernization

Total of Current Estimate for UMATILLA County: $19,065,048

County: UNION

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR82: Grande Ronde R & INP RR (Indian Cr) - B462

Key: ***16958***

Region: ***Region 5 - Eastern Oregon***

Replace bridge 08780.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **6/18/2010**
Actual: **5/17/2010**

Construction Info:

Contract Comp.: **11/30/2012**
Current Est: **11/30/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$8,215,000**
Current Est. **$5,314,720**
Spent to Date: **$5,144,090**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

OTIA III- OR82: Minam Viaduct & Wallowa R (Minam)- B460

Key: ***14228***

Region: ***Region 5 - Eastern Oregon***

This project will replace bridges 08780 and 05192. It will repair bridge 01038A.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **5/7/2010**
Actual: **6/14/2010**

Construction Info:

Contract Comp.: **11/30/2012**
Current Est: **11/30/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$7,519,000**
Current Est. **$6,960,806**
Spent to Date: **$6,920,644**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

OR82/US30: signal upgrades (La Grande)

Key: ***17440***

Region: ***Region 5 - Eastern Oregon***

Upgrade 13 signals & add video to Willow, Monroe, Portland & Riddle/Mulholland

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **4/27/2015**
Current Est: **4/27/2015**

Construction Info:

Prelim. Est: **12/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$225,000**
Current Est. **$225,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

I-84: Baker valley VSL 2015

Key: ***18135***

Region: ***Region 5 - Eastern Oregon***

Development and construction of a variable freeway speed management system

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2015**
Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **10/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$721,000**
Current Est. **$721,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

Region 5 ITS 2014

Key: ***17442***

Region: ***Region 5 - Eastern Oregon***

Install snow zone sign.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **1/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,732,000**
Current Est. **$1,732,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

I84: Spring Creek Climbing Lane

Key: ***16799***

Region: ***Region 5 - Eastern Oregon***

Construct a truck climbing lane on I-84 near MP 249 to improve freight mobility.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Prelim. Est: **01/07/2013**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$600,000**
Current Est. **$570,000**
Spent to Date: **$146,895**

Project Status Info:

Under Development

Work Type: Modernization

County: UNION

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

I84: Ladd Canyon Section Climbing Lane

Key: ***16947***

Region: ***Region 5 - Eastern Oregon***

Construct climbing lane in Ladd Canyon and replace the Brush Creek/Ladd Creek culverts.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Prelim. Est: **11/03/2014**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$500,000**

Current Est. **$500,000**

Spent to Date: **$15,403**

Project Status Info:

Under Development

Work Type: Operations

Total of Current Estimate for UNION County: $16,023,526

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

Transport Reg Arterial Traffic Control Enh Proj

Key: ***16604***

Region: ***Region 1 - Portland Metro Area***

Update controllers at 227 locations; corridor timing.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **8/7/2009**
Actual: **7/7/2009**

Construction Info:

Contract Comp.: **7/2/2010**
Actual: **8/5/2010**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,373,000**
Current Est. **$3,166,230**
Spent to Date: **$2,764,022**

Project Status Info:

Construction Complete

Work Type: Operations

Project Identity and Location Info:

Region 1 Traffic Signal Upgrade Unit 4

Key: ***10874***

Region: ***Region 1 - Portland Metro Area***

Upgrade various traffic signals in Region 1.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **11/6/2009**
Actual: **12/11/2009**

Construction Info:

Contract Comp.: **11/30/2010**
Actual: **7/25/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to changes in design and construction methods.

Project Cost Information:

HCP Est: **$1,395,000**
Current Est. **$1,252,983**
Spent to Date: **$1,230,823**

Project Status Info:

Construction Complete

Work Type: Operations

Project Identity and Location Info:

OR206: Deschutes Rvr & US97:Spanish Hollow CR BRS

Key: ***17654***

Region: ***Region 4 - Central Oregon***

Repair bridges 00332, 08895 and 08896.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **7/15/2011**
Actual: **6/14/2011**

Construction Info:

Contract Comp.: **4/20/2012**
Actual: **5/4/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,369,000**
Current Est. **$2,431,390**
Spent to Date: **$2,356,930**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

I-5 SB: Carman Dr - Lower Boones Ferry

Key: ***17515***

Region: ***Region 1 - Portland Metro Area***

Extend current drop lane.

Senate: ***V*** *House:* ***37*** *US Cong:* ***V***

Design Info:

Original Est: **12/9/2011**
Actual: **11/15/2011**

Construction Info:

Contract Comp.: **7/31/2012**
Actual: **7/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,951,000**
Current Est. **$1,355,736**
Spent to Date: **$1,361,321**

Project Status Info:

Construction Complete

Work Type: Operations

Project Identity and Location Info:

I-84:Multnomah Falls - Cascade Locks

Key: ***13705***

Region: ***Region 1 - Portland Metro Area***

This is a preservation project that will provide a 50 mm open graded overlay to the roadway.

Senate: ***26*** *House:* ***52*** *US Cong:* ***3***

Design Info:

Original Est: **12/11/2009**
Actual: **8/20/2009**

Construction Info:

Contract Comp.: **10/31/2010**
Actual: **8/24/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to a discrepancy in the pavement specifications and payment adjustment.

Project Cost Information:

HCP Est: **$15,277,000**
Current Est. **$14,995,428**
Spent to Date: **$15,009,730**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - US26: Military Cr Rd - Wolf Cr

Key: ***15046***

Region: ***Region 1 - Portland Metro Area***

Paving.

Senate: ***16*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **3/19/2010**
Actual: **7/13/2010**

Construction Info:

Contract Comp.: **10/15/2011**
Actual: **11/8/2011**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project Design delayed due to this project being combined with key 13722.

Project Cost Information:

HCP Est: **$5,773,000**
Current Est. **$5,618,108**
Spent to Date: **$5,022,930**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

Project Identity and Location Info:

US395: freight improvements

Key: ***16946***

Region: ***Region 5 - Eastern Oregon***

Project will provide improvements to areas with freight length restrictions.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **6/8/2012**
Actual: **5/7/2012**

Construction Info:

Contract Comp.: **10/15/2012**
Actual: **9/13/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$325,000**
Current Est. **$596,883**
Spent to Date: **$499,719**

Project Status Info:

Construction Complete

Work Type: Operations

Project Identity and Location Info:

2010 Rural & Urban Corridor ITS

Key: ***14920***

Region: ***Region 1 - Portland Metro Area***

Intelligent Transportation System projects - various urban locations in region 1.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **11/19/2010**
Actual: **1/11/2011**

Construction Info:

Contract Comp.: **12/31/2011**
Actual: **12/31/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,366,000**
Current Est. **$1,280,875**
Spent to Date: **$1,333,192**

Project Status Info:

Construction Complete

Work Type: Operations

Project Identity and Location Info:

OTIA III-US395:McKay CR-Silvies Slough D/B Bundle 414

Key: ***14610***

Region: ***Region 5 - Eastern Oregon***

Replace bridges 04728, 07696, 02655, 08050, 04729, 03522A, 03596, and repair bridge 02561.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **7/11/2008**
Actual: **4/29/2008**

Construction Info:

Contract Comp.: **11/21/2011**
Actual: **11/17/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Design and Construction being developed concurrently; no traditional design duration and not all project milestones follow standard process.

Project Cost Information:

HCP Est: **$38,644,000**
Current Est. **$44,140,732**
Spent to Date: **$44,175,814**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

District 2B Damaged Pavement

Key: ***16687***

Region: ***Region 1 - Portland Metro Area***

Grind & inlay.

Senate: ***V*** *House:* ***V*** *US Cong:* ***3***

Design Info:

Original Est: **8/5/2009**
Actual: **8/5/2009**

Construction Info:

Contract Comp.: **8/29/2010**
Actual: **8/29/2010**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project construction not being administered through a standard contract. Project milestones do not follow standard process or may be missing.

Project Cost Information:

HCP Est: **$286,000**
Current Est. **$286,000**
Spent to Date: **$307,182**

Project Status Info:

Construction Complete

Work Type: Pavement Preservation

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

2009 ITS Rural & Urban Corridors

Key: ***13737***

Region: ***Region 1 - Portland Metro Area***

ITS projects at various urban location in Reg 1.

Design Info:

Original Est: **2/4/2011**
Actual: **4/19/2011**

Construction Info:

Contract Comp.: **11/30/2011**
Actual: **6/4/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to additional time needed to establish electric power and telephone for the new facilities.

Project Cost Information:

HCP Est: **$2,112,000**
Current Est. **$2,157,543**
Spent to Date: **$2,135,955**

Project Status Info:

Construction Complete

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Work Type: Operations

Project Identity and Location Info:

I-5: Bridge Vertical Clear Improve (Linn/Lane Co)

Key: ***16390***

Region: ***Region 2 - Northwest Oregon***

Bridge clearance work to 11 bridges along I-5 in Lane and Linn counties.

Design Info:

Original Est: **12/4/2009**
Actual: **12/9/2009**

Construction Info:

Contract Comp.: **10/31/2011**
Current Est: **6/30/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to the contractor needing to perform corrective work. Work primarily entails guardrail improvements.

Project Cost Information:

HCP Est: **$13,953,000**
Current Est. **$11,567,971**
Spent to Date: **$11,422,025**

Project Status Info:

Under Construction

Senate: ***V*** *House:* ***V*** *US Cong:* ***4***

Work Type: Bridge

Project Identity and Location Info:

Flashing yellow left turn arrows

Key: ***16254***

Region: ***Region 1 - Portland Metro Area***

Install flashing yellow left turn arrows

Design Info:

Original Est: **9/20/2012**
Actual: **9/20/2012**

Construction Info:

Contract Comp.: **12/28/2013**
Current Est: **12/28/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$775,000**
Current Est. **$730,000**
Spent to Date: **$23,187**

Project Status Info:

Under Construction

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Work Type: Operations

Project Identity and Location Info:

Region 2 Culvert Improvements

Key: ***16388***

Region: ***Region 2 - Northwest Oregon***

Repair and/or replace culverts throughout ODOT's Region 2.

Design Info:

Original Est: **5/25/2012**
Actual: **5/14/2012**

Construction Info:

Contract Comp.: **10/31/2012**
Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,555,000**
Current Est. **$2,513,260**
Spent to Date: **$2,065,179**

Project Status Info:

Under Construction

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Work Type: Operations

Project Identity and Location Info:

Ramp meter upgrades

Key: ***16140***

Region: ***Region 1 - Portland Metro Area***

Ramp meter upgrades.

Design Info:

Original Est: **9/20/2012**
Actual: **9/20/2012**

Construction Info:

Contract Comp.: **12/28/2013**
Current Est: **12/28/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$500,000**
Current Est. **$500,000**
Spent to Date:

Project Status Info:

Under Construction

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Work Type: Operations

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

Region 5 Erosion Control — *Key:* ***16406*** — *Region:* ***Region 5 - Eastern Oregon***

Streambank stabilization.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **12/16/2011**
Actual: **12/9/2011**

Construction Info:

Contract Comp.: **9/30/2012**
Current Est: **9/30/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,675,000**
Current Est. **$778,164**
Spent to Date: **$1,050,493**

Project Status Info:

Under Construction

Work Type: Operations

Project Identity and Location Info:

I-205: SE Foster Rd - SE 82nd Dr — *Key:* ***16847*** — *Region:* ***Region 1 - Portland Metro Area***

Grind & inlay.

Senate: ***26*** *House:* ***50*** *US Cong:* ***3***

Design Info:

Original Est: **4/6/2012**
Actual: **3/21/2012**

Construction Info:

Contract Comp.: **10/31/2012**
Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$4,052,000**
Current Est. **$2,837,274**
Spent to Date: **$974,966**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

US395: freight improvements (phase 2) — *Key:* ***17450*** — *Region:* ***Region 5 - Eastern Oregon***

Freight length restriction improvements

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **8/17/2012**
Actual: **7/17/2012**

Construction Info:

Contract Comp.: **10/31/2012**
Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$125,000**
Current Est. **$195,480**
Spent to Date: **$75,348**

Project Status Info:

Under Construction

Work Type: Operations

Project Identity and Location Info:

FFO - US 730: Irrigon - Diagonal RD Section — *Key:* ***13607*** — *Region:* ***Region 5 - Eastern Oregon***

This project will widen highway and construct turning lanes.

Senate: ***28*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **4/8/2011**
Actual: **4/16/2012**

Construction Info:

Contract Comp.: **11/30/2012**
Current Est: **11/30/2012**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project Design delayed due to allow for time in dealing with complex right of way acquisition tasks in relationship to abandoned rail right of way.

Project Cost Information:

HCP Est: **$4,156,000**
Current Est. **$4,311,857**
Spent to Date: **$2,685,861**

Project Status Info:

Under Construction

Work Type: Safety

Project Identity and Location Info:

Region 5 signal upgrades — *Key:* ***17448*** — *Region:* ***Region 5 - Eastern Oregon***

Countdown pedestrian head installations.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **4/18/2015**
Current Est: **4/18/2015**

Construction Info:

Prelim. Est: **11/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$135,000**
Current Est. **$135,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

Region 2 sign replacements (2014)
Key: ***17826***
Region: ***Region 2 - Northwest Oregon***

Replace signs throughout region 2 in various locations.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Project Information:

Construction Info:

Prelim. Est: **11/1/2015**

Project Cost Information:

HCP Est: **$600,000**
Current Est. **$600,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

2013 signal upgrade
Key: ***18077***
Region: ***Region 1 - Portland Metro Area***

Signal upgrade at OR224 at Webster/Lake and flashing beacons at various locations.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **12/12/2012**
Current Est: **12/14/2012**

Project Design Status: **- On Time**

Construction Info:

Prelim. Est: **12/1/2013**

Project Cost Information:

HCP Est: **$730,000**
Current Est. **$625,000**
Spent to Date: **$85,941**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Region 2 Sign Replacement Project - 2013
Key: ***16112***
Region: ***Region 2 - Northwest Oregon***

Replace signs in Region 2.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **6/7/2013**
Current Est: **5/17/2013**

Project Design Status: **- On Time**

Construction Info:

Prelim. Est: **6/1/2014**

Project Cost Information:

HCP Est: **$500,000**
Current Est. **$500,000**
Spent to Date: **$22,902**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Region 2 Culvert Replacement Project - 2013
Key: ***16113***
Region: ***Region 2 - Northwest Oregon***

Replace culverts in Region 2.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **7/5/2013**
Current Est: **7/5/2013**

Project Information:

Construction Info:

Prelim. Est: **9/1/2014**

Project Cost Information:

HCP Est: **$1,000,000**
Current Est. **$1,000,000**
Spent to Date: **$2,703**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Corridor upgrades
Key: ***18076***
Region: ***Region 1 - Portland Metro Area***

Install pedestrian countdown signals, signal controller & illumination pole replacements at various sites.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **12/7/2012**
Current Est: **12/21/2012**

Project Design Status: **- On Time**

Construction Info:

Prelim. Est: **1/1/2014**

Project Cost Information:

HCP Est: **$1,180,000**
Current Est. **$1,180,000**
Spent to Date: **$40,491**

Project Status Info:

Construction Funding Committed

Work Type: Operations

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

Region 2 Inlaid Durable Striping Project

Key: ***16124***

Region: ***Region 2 - Northwest Oregon***

Install inlaid wet weather tape on OR-125 and OR-22.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **11/5/2014**

Current Est: **11/5/2014**

Construction Info:

Prelim. Est: **12/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$921,000**

Current Est. **$921,000**

Spent to Date: **$122**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

Region 2 culvert improvements (2015)

Key: ***17825***

Region: ***Region 2 - Northwest Oregon***

Repair/replace culverts throughout region 2 in various locations.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **6/18/2014**

Current Est: **6/18/2014**

Construction Info:

Prelim. Est: **3/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$2,855,000**

Current Est. **$2,855,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Region 5 R.O.R. safety improvements 2015

Key: ***17447***

Region: ***Region 5 - Eastern Oregon***

Install shoulder and centerline rumble strips.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **1/27/2016**

Current Est: **1/27/2016**

Construction Info:

Prelim. Est: **5/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,224,000**

Current Est. **$1,224,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

Region 5 sign upgrades 2015

Key: ***17451***

Region: ***Region 5 - Eastern Oregon***

Sign upgrades.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **5/2/2015**

Current Est: **5/2/2015**

Construction Info:

Prelim. Est: **5/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$700,000**

Current Est. **$700,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

VMS replacements

Key: ***18075***

Region: ***Region 1 - Portland Metro Area***

Replace obsolete variable message signs

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **11/23/2012**

Current Est: **12/14/2012**

Construction Info:

Prelim. Est: **3/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,265,000**

Current Est. **$1,265,000**

Spent to Date: **$51,190**

Project Status Info:

Construction Funding Committed

Work Type: Operations

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US26/OR35 Mt Hood safety and traveler information

Key: ***18219***

Region: ***Region 1 - Portland Metro Area***

Install variable speed limit and variable message signs.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **10/28/2013**
Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **12/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$1,045,000**
Current Est. **$1,045,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

US20/395: Central Oregon Hwy safety improvements

Key: ***17438***

Region: ***Region 5 - Eastern Oregon***

Install rumble strips.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **12/20/2013**
Current Est: **12/20/2013**

Construction Info:

Prelim. Est: **3/1/2015**

Project Information: **- On Time**

Project Cost Information:

HCP Est: **$1,224,000**
Current Est. **$1,224,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

Region 5 erosion control 2015

Key: ***17446***

Region: ***Region 5 - Eastern Oregon***

Erosion control and Streambank stabilization.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **4/18/2015**
Current Est: **4/18/2015**

Construction Info:

Prelim. Est: **2/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$480,000**
Current Est. **$480,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

I-84: Arlington - Tower Rd

Key: ***18230***

Region: ***Region 4 - Central Oregon***

1R pavement preservation treatment (grind/inlay) East & Westbound on I-84.

Senate: ***V*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **5/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$13,100,000**
Current Est. **$13,100,000**
Spent to Date: **$1,264**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

I-84: bridge rail retrofit

Key: ***17531***

Region: ***Region 5 - Eastern Oregon***

Replace bridge rail on bridges 07292a, 07293a, 07293b, 09499, 09499a, 09801, 09801a

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **4/27/2015**
Current Est: **4/27/2015**

Construction Info:

Prelim. Est: **5/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,474,000**
Current Est. **$1,474,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

I-84: WB snow fence @ Culley Lane phase 2

Key: ***17435***

Region: ***Region 5 - Eastern Oregon***

Install snow fence to correct drifting and blowing snow in various locations along I-84 between La Grande and Baker City.

Senate: ***30*** *House:* ***60*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$500,000**
Current Est. **$500,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR217: Active Traffic Management — *Key:* ***16252*** — *Region:* ***Region 1 - Portland Metro Area***

ITS Locations, based on 5-yr plan and maintenance requests.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **12/21/2012**
Current Est: **12/21/2012**

Construction Info:

Prelim. Est: **3/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$21,012,000**
Current Est. **$21,070,000**
Spent to Date: **$1,666,807**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

OR 42: County Line Curves Phase 1 — *Key:* ***13787*** — *Region:* ***Region 3 - Southwest Oregon***

Provides environmental assessment to straighten county line curves; construct first phase.

Senate: ***01*** *House:* ***01*** *US Cong:* ***4***

Design Info:

Original Est: **2/11/2014**
Current Est: **2/11/2014**

Project Information:

Construction Info:

Prelim. Est: **6/1/2016**

Project Cost Information:

HCP Est: **$10,100,000**
Current Est. **$10,101,000**
Spent to Date: **$1,569,281**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

Region 2 durable striping projects (2015) — *Key:* ***17830*** — *Region:* ***Region 2 - Northwest Oregon***

Various durable striping projects throughout region 2.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **6/20/2015**
Current Est: **6/20/2015**

Project Information:

Construction Info:

Prelim. Est: **6/1/2016**

Project Cost Information:

HCP Est: **$575,000**
Current Est. **$575,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

Region 2 school zone flasher replacements (2014) — *Key:* ***17828*** — *Region:* ***Region 2 - Northwest Oregon***

Replace school zone flasher signs at various locations in region 2.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **6/18/2014**
Current Est: **6/18/2014**

Project Information:

Construction Info:

Prelim. Est: **7/1/2015**

Project Cost Information:

HCP Est: **$100,000**
Current Est. **$100,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Region 2 rumble strips (various area 4) — *Key:* ***17822*** — *Region:* ***Region 2 - Northwest Oregon***

Install shoulder rumble strips at various locations.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **7/28/2015**
Current Est: **7/28/2015**

Project Information:

Construction Info:

Prelim. Est: **6/1/2016**

Project Cost Information:

HCP Est: **$625,000**
Current Est. **$625,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

Region 2 rumble strips (various area 3)

Key: ***17821***

Region: ***Region 2 - Northwest Oregon***

Install centerline and/or shoulder rumble strips at various locations.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **9/8/2015**

Current Est: **9/8/2015**

Construction Info:

Prelim. Est: **8/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$488,000**

Current Est. **$488,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

2014 & 2015 signal upgrades

Key: ***17697***

Region: ***Region 1 - Portland Metro Area***

Signal upgrades.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **1/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,616,000**

Current Est. **$1,616,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Rural ITS-2014 & 2015

Key: ***17681***

Region: ***Region 1 - Portland Metro Area***

CCTV, RWIS, VMS, weather & communications.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **1/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$3,775,000**

Current Est. **$3,775,000**

Spent to Date: **$54**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Region 5 rockfall 2015

Key: ***17445***

Region: ***Region 5 - Eastern Oregon***

Rock fall correction.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **6/5/2015**

Current Est: **6/5/2015**

Construction Info:

Prelim. Est: **3/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$550,000**

Current Est. **$550,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

2009 Signal Upgrades

Key: ***13739***

Region: ***Region 1 - Portland Metro Area***

2009 Signal upgrades at 4 locations.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **12/21/2012**

Current Est: **12/21/2012**

Construction Info:

Prelim. Est: **1/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$1,788,000**

Current Est. **$1,788,000**

Spent to Date: **$410,734**

Project Status Info:

Construction Funding Committed

Work Type: Operations

County: VARIOUS

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

Region 5 Rockfall Corrections 2013

Key: ***16868***

Region: ***Region 5 - Eastern Oregon***

Rockfall corrections.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **8/2/2013**

Current Est: **8/2/2013**

Construction Info:

Prelim. Est: **12/1/2013**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$225,000**

Current Est. **$250,000**

Spent to Date: **$10,814**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Region 3 weather stations and camera installations

Key: ***14983***

Region: ***Region 3 - Southwest Oregon***

Upgrade existing cameras/install new cameras.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **1/17/2014**

Current Est: **1/17/2014**

Construction Info:

Prelim. Est: **11/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$300,000**

Current Est. **$300,000**

Spent to Date: **$21,930**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

2011 Rural & Urban Corridor ITS

Key: ***15037***

Region: ***Region 1 - Portland Metro Area***

Intelligent transportation system (ITS) projects at various rural locations in Region 1.

Senate: ***V*** *House:* ***V*** *US Cong:* ***V***

Design Info:

Original Est: **11/23/2012**

Current Est: **12/7/2012**

Construction Info:

Prelim. Est: **3/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$2,440,000**

Current Est. **$2,264,000**

Spent to Date: **$606,032**

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

Region 5 material sources development 2014

Key: ***17444***

Region: ***Region 5 - Eastern Oregon***

Material sources development.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Prelim. Est: **09/02/2014**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$200,000**

Current Est. **$200,000**

Spent to Date:

Project Status Info:

Under Development

Work Type: Operations

Total of Current Estimate for VARIOUS County: $173,245,914

County: WALLOWA

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

State Highway 82 Alternate: Enterprise-Joseph *Key:* ***16785*** *Region:* ***Region 5 - Eastern Oregon***

Rebuild Hurricane Rd & Airport Ln to provide an alternate route to OR-82 for local vehicle, bicycle and pedestrian traffic.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **6/7/2013**
Current Est: **6/7/2013**

Construction Info:

Prelim. Est: **1/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$5,000,000**
Current Est. **$5,000,000**
Spent to Date: **$783,786**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

FFO-OR82: Lostine - Enterprise passing lanes *Key:* ***14673*** *Region:* ***Region 5 - Eastern Oregon***

Construct westbound passing lane.

Senate: ***29*** *House:* ***57*** *US Cong:* ***2***

Design Info:

Original Est: **4/27/2015**
Current Est: **4/27/2015**

Construction Info:

Prelim. Est: **5/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,450,000**
Current Est. **$1,500,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Total of Current Estimate for WALLOWA County: $6,500,000

County: WASCO

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OTIA III- I-84:Fifteen Mile CR- US97:Spanish H0llow CR - B207

Key: ***14029***

Region: ***Region 4 - Central Oregon***

This project will replace bridge 00308A and repair bridge 08894. Preservation work and a median barrier are also included.

Design Info:

Original Est: **2/6/2009**
Actual: **6/9/2009**

Construction Info:

Contract Comp.: **10/31/2011**
Actual: **10/30/2011**

Project Design Status: **- Late**

Construction Completion Status: **- On Time**

Project design delayed due to a hold up on a variance permit from National Marine Fisheries Service.

Project Cost Information:

HCP Est: **$18,228,000**
Current Est. **$17,899,173**
Spent to Date: **$17,574,206**

Project Status Info:

Construction Complete

Senate: ***30*** *House:* ***59*** *US Cong:* ***4***

Work Type: Bridge

Project Identity and Location Info:

I-84: Rowena Bluff Rockfall

Key: ***13845***

Region: ***Region 4 - Central Oregon***

Project will coordinate construction with the Columbia Gorge Commission.

Design Info:

Original Est: **8/17/2012**
Actual: **7/13/2012**

Construction Info:

Contract Comp.: **10/12/2012**
Actual: **8/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,213,000**
Current Est. **$1,331,253**
Spent to Date: **$1,176,996**

Project Status Info:

Construction Complete

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Work Type: Operations

Project Identity and Location Info:

I-84: Fencing MP 78.70 - MP 82.08

Key: ***16401***

Region: ***Region 1 - Portland Metro Area***

Repair or reconstruct fencing and landscaping.

Design Info:

Original Est: **3/24/2011**
Actual: **4/27/2009**

Construction Info:

Contract Comp.: *Not Available*
Current Est:

Project Design Status:

Construction Completion Status:

Project construction not being administered through a standard contract. Project milestones do not follow standard process or may be missing.

Project Cost Information:

HCP Est: **$78,000**
Current Est. **$78,000**
Spent to Date:

Project Status Info:

Under Construction

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Work Type: Pavement Preservation

Project Identity and Location Info:

I-84: Landscaping @ MP 76.83 - MP 81.84 Project

Key: ***16308***

Region: ***Region 1 - Portland Metro Area***

Repair or reconstruct fencing along I-84 and landscaping.

Design Info:

Original Est: **11/27/2008**
Actual: **11/27/2008**

Construction Info:

Contract Comp.: **8/1/2012**
Current Est: **8/1/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project construction not being administered through a standard contract. Project milestones do not follow standard process or may be missing.

Project Cost Information:

HCP Est: **$100,000**
Current Est. **$100,000**
Spent to Date: **$5,142**

Project Status Info:

Under Construction

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Work Type: Pavement Preservation

Project Identity and Location Info:

I-84: Fencing MP 76.837 - MP 81.838 Project

Key: ***16296***

Region: ***Region 1 - Portland Metro Area***

Repair or reconstruct fencing along I-84.

Design Info:

Original Est: **11/27/2008**
Actual: **11/27/2008**

Construction Info:

Contract Comp.: **7/1/2012**
Current Est: **7/1/2012**

Project Design Status: **- On Time**

Construction Completion Status:

Project construction not being administered through a standard contract. Project milestones do not follow standard process or may be missing.

Project Cost Information:

HCP Est: **$100,000**
Current Est. **$100,000**
Spent to Date: **$8,021**

Project Status Info:

Under Construction

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Work Type: Pavement Preservation

County: WASCO

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - US26: Mt Hood Jct - Wapinitia Jct.

Key: ***16251***

Region: ***Region 4 - Central Oregon***

Pavement preservation w/rumble strips & inlaid tape.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **11/4/2011**

Actual: **10/28/2011**

Construction Info:

Contract Comp.: **9/30/2012**

Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$9,006,000**

Current Est. **$5,558,539**

Spent to Date: **$5,205,414**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

FFO - US26: Mill Creek - Warm Springs grade

Key: ***16198***

Region: ***Region 4 - Central Oregon***

Passing lanes, widen shoulders, flatten slope.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **6/7/2013**

Current Est: **6/7/2013**

Construction Info:

Prelim. Est: **3/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$4,959,000**

Current Est. **$4,970,000**

Spent to Date: **$200,326**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

US97: Grass Valley - Shaniko

Key: ***18211***

Region: ***Region 4 - Central Oregon***

2" grind and overlay.

Senate: ***V*** *House:* ***V*** *US Cong:* ***2***

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **2/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$7,690,000**

Current Est. **$7,690,000**

Spent to Date: **$7,471**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Total of Current Estimate for WASCO County: $37,726,966

County: WASHINGTON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR99W: SCP CCTV Installation @ Mcdonald & Durham

Key: ***17011***

Region: ***Region 1 - Portland Metro Area***

Install CCTV at two locations.

Design Info:

Original Est: **10/28/2010**
Actual: **10/28/2010**

Construction Info:

Contract Comp.: **11/30/2010**
Actual: **11/30/2010**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Small business contract. Standard contract not issued. Project milestones do not follow standard process or may be missing.

Project Cost Information:

HCP Est: **$45,000**
Current Est. **$45,000**
Spent to Date: **$37,482**

Project Status Info:

Construction Complete

Senate: ***18*** *House:* ***35*** *US Cong:* ***1***

Work Type: Operations

Project Identity and Location Info:

I-5 at I-205 Interchange

Key: ***16967***

Region: ***Region 1 - Portland Metro Area***

Add auxiliary lane on I-5 north bound.

Design Info:

Original Est: **5/13/2011**
Actual: **5/17/2011**

Construction Info:

Contract Comp.: **11/15/2011**
Actual: **7/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due the project's schedule being overly aggressive, and not allowing sufficient time for striping work to complete before winter weather. Paving was completed on time, but striping work needed to be completed in the next construction season.

Project Cost Information:

HCP Est: **$11,000,000**
Current Est. **$7,322,228**
Spent to Date: **$7,254,402**

Project Status Info:

Construction Complete

Senate: ***19*** *House:* ***37*** *US Cong:* ***1***

Work Type: Modernization

Project Identity and Location Info:

OTIA III Mod- OR 217: Sunset HWY - Tualatin Valley Hwy

Key: ***06025***

Region: ***Region 1 - Portland Metro Area***

This project will widen highway and structures. Complete ramp work.

Design Info:

Original Est: **5/16/2008**
Actual: **1/14/2009**

Construction Info:

Contract Comp.: **9/30/2011**
Actual: **1/4/2012**

Project Design Status: **- Late**

Construction Completion Status: **- Late**

Project Design delayed due to the need for federal approval of changes to contractor special provisions. Construction Completion Date delayed to resolve bid protests, further delayed due to weather conditions, but primarily delayed due to the unanticipated encountering of extraordinarily hard rock which slowed the drilling process.

Project Cost Information:

HCP Est: **$39,121,000**
Current Est. **$42,467,962**
Spent to Date: **$42,201,620**

Project Status Info:

Construction Complete

Senate: ***14*** *House:* ***27*** *US Cong:* ***1***

Work Type: Modernization

Project Identity and Location Info:

OR8:TV HWY @ 178th Ave

Key: ***16144***

Region: ***Region 1 - Portland Metro Area***

Pedestrian improvements and illumination.

Design Info:

Original Est: **7/15/2011**
Actual: **6/20/2011**

Construction Info:

Contract Comp.: **3/30/2012**
Actual: **4/10/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$1,060,000**
Current Est. **$658,989**
Spent to Date: **$669,968**

Project Status Info:

Construction Complete

Senate: ***14*** *House:* ***28*** *US Cong:* ***1***

Work Type: Safety

County: WASHINGTON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - US26: Dennis L Edwards Tunnel (Sunset HWY)

Key: ***11948***

Region: ***Region 1 - Portland Metro Area***

This project will replace the existing tunnel lining and lighting on the Dennis L Edwards Tunnel (02552) on US-26 (the Sunset Highway).

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Original Est: **12/31/2010**
Actual: **12/28/2010**

Construction Info:

Contract Comp.: **7/1/2011**
Actual: **6/30/2011**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$10,195,000**
Current Est. **$7,290,464**
Spent to Date: **$7,123,591**

Project Status Info:

Construction Complete

Work Type: Bridge

Project Identity and Location Info:

FFO - US26: NW 185th Ave - Cornell Road

Key: ***14070***

Region: ***Region 1 - Portland Metro Area***

Widen US-26 from OR-217 interchange to Cornelius pass exit.

Senate: ***V*** *House:* ***V*** *US Cong:* ***1***

Design Info:

Original Est: **10/15/2010**
Actual: **5/26/2010**

Construction Info:

Contract Comp.: **6/29/2012**
Actual: **9/27/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- Late**

Construction completion date delayed due to an unseasonably wet spring which precluded paving work and created the need for additional subgrade stabilization.

Project Cost Information:

HCP Est: **$19,148,000**
Current Est. **$14,726,459**
Spent to Date: **$14,527,041**

Project Status Info:

Construction Complete

Work Type: Modernization

Project Identity and Location Info:

OR217: Sunset Hwy - TV Hwy (paving)

Key: ***17109***

Region: ***Region 1 - Portland Metro Area***

Pavement repair and operational improvements.

Senate: ***V*** *House:* ***V*** *US Cong:* ***1***

Design Info:

Original Est: **7/6/2012**
Actual: **7/13/2012**

Construction Info:

Contract Comp.: **5/31/2013**
Current Est: **5/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,820,000**
Current Est. **$2,720,283**
Spent to Date: **$1,541,159**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

OR8: SW 331st Ave - Quince St

Key: ***18000***

Region: ***Region 1 - Portland Metro Area***

Paving (grind and inlay), sidewalk infill

Senate: ***29*** *House:* ***15*** *US Cong:* ***1***

Design Info:

Original Est: **6/29/2012**
Actual: **6/6/2012**

Construction Info:

Contract Comp.: **5/31/2013**
Current Est: **5/31/2013**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,344,000**
Current Est. **$2,686,847**
Spent to Date: **$2,188,426**

Project Status Info:

Under Construction

Work Type: Pavement Preservation

Project Identity and Location Info:

US26: Sunset HWY @ Glencoe Road

Key: ***12885***

Region: ***Region 1 - Portland Metro Area***

Project will relocate ramps on south side of Sunset Highway and install a traffic signal.

Senate: ***15*** *House:* ***30*** *US Cong:* ***1***

Design Info:

Original Est: **6/15/2012**
Actual: **6/20/2012**

Construction Info:

Contract Comp.: **5/31/2014**
Current Est: **5/31/2014**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$35,150,000**
Current Est. **$19,312,630**
Spent to Date: **$5,344,435**

Project Status Info:

Under Construction

Work Type: Modernization

County: WASHINGTON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US26: West Fork Dairy Creek Bridge @ MP 46.30

Key: ***14838***

Region: ***Region 1 - Portland Metro Area***

This project will be replacing bridge 02673.

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Original Est: **7/6/2012**

Actual: **6/28/2012**

Construction Info:

Contract Comp.: **8/29/2014**

Current Est: **8/29/2014**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$3,264,000**

Current Est. **$3,182,849**

Spent to Date: **$1,407,209**

Project Status Info:

Under Construction

Work Type: Bridge

Project Identity and Location Info:

OR210:OR217-Cascade Ave & OR10:103Rd/Western Ave

Key: ***17703***

Region: ***Region 1 - Portland Metro Area***

Intersection improvements; add signal heads and sidewalks.

Senate: ***18*** *House:* ***35*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2014**

Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **12/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$2,417,000**

Current Est. **$2,417,000**

Spent to Date: **$85,134**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OTIA III Mod-OR99W: Gaarde/McDonald Intersection Imprvmts

Key: ***16968***

Region: ***Region 1 - Portland Metro Area***

Intersection improvements.

Senate: ***18*** *House:* ***35*** *US Cong:* ***1***

Design Info:

Original Est: **11/26/2013**

Current Est: **11/26/2013**

Construction Info:

Prelim. Est: **3/1/2015**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$3,850,000**

Current Est. **$3,850,000**

Spent to Date: **$154,230**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR217:Hall & Scholls/progress intchgs

Key: ***17565***

Region: ***Region 1 - Portland Metro Area***

New poles & new service.

Senate: ***14*** *House:* ***27*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **10/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$500,000**

Current Est. **$500,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Operations

Project Identity and Location Info:

FFO-OR47: Beaver Creek bridge replacement

Key: ***17522***

Region: ***Region 2 - Northwest Oregon***

Replace bridge #04950.

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Original Est: **4/24/2015**

Current Est: **4/24/2015**

Construction Info:

Prelim. Est: **4/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$2,372,000**

Current Est. **$2,372,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Bridge

County: WASHINGTON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR6 overlay (mp 39.0 - mp 51.3)

Key: ***17954***

Region: ***Region 2 - Northwest Oregon***

OR6 overlay MP 39-51.3

Design Info:

Original Est: **7/13/2012**

Current Est: **11/20/2012**

Construction Info:

Prelim. Est: **8/1/2013**

Project Design Status: **- Late**

Project design delayed due to higher priority projects pushing out the deadline for this project.

Project Cost Information:

HCP Est: **$2,387,000**

Current Est. **$2,039,000**

Spent to Date: **$55,144**

Project Status Info:

Construction Funding Committed

Senate: ***16*** *House:* ***V*** *US Cong:* ***1***

Work Type: Pavement Preservation

Project Identity and Location Info:

OR8: SW 192nd ave

Key: ***17705***

Region: ***Region 1 - Portland Metro Area***

Install traffic separators.

Design Info:

Original Est: **10/28/2015**

Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **8/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$364,000**

Current Est. **$364,000**

Spent to Date:

Project Status Info:

Construction Funding Committed

Senate: ***14*** *House:* ***28*** *US Cong:* ***1***

Work Type: Safety

Project Identity and Location Info:

OR8: Minter BR Rd - SW 331st Ave Sec

Key: ***15044***

Region: ***Region 1 - Portland Metro Area***

Paving.

Design Info:

Original Est: **12/7/2012**

Current Est: **4/12/2013**

Construction Info:

Prelim. Est: **4/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$5,188,000**

Current Est. **$5,315,000**

Spent to Date: **$2,437,844**

Project Status Info:

Construction Funding Committed

Senate: ***15*** *House:* ***29*** *US Cong:* ***1***

Work Type: Pavement Preservation

Project Identity and Location Info:

OR8: SW 185th Ave

Key: ***17704***

Region: ***Region 1 - Portland Metro Area***

Install traffic separators, right turn lane, and advance signal head.

Design Info:

Original Est: **5/7/2015**

Current Est: **5/7/2015**

Construction Info:

Prelim. Est: **4/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$2,484,000**

Current Est. **$2,484,000**

Spent to Date: **$44,986**

Project Status Info:

Construction Funding Committed

Senate: ***14*** *House:* ***28*** *US Cong:* ***1***

Work Type: Safety

Project Identity and Location Info:

OR99W @ Beef Bend Road

Key: ***16145***

Region: ***Region 1 - Portland Metro Area***

Construct southbound right turn lane.

Design Info:

Original Est: **12/7/2012**

Current Est: **12/7/2012**

Construction Info:

Prelim. Est: **1/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$947,000**

Current Est. **$947,000**

Spent to Date: **$298,810**

Project Status Info:

Construction Funding Committed

Senate: ***13*** *House:* ***52*** *US Cong:* ***1***

Work Type: Safety

County: WASHINGTON

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

FFO - OR99W: Tualatin River Bridge #01417S rehab

Key: ***17521***

Region: ***Region 1 - Portland Metro Area***

Rehabilitate bridge #01417S.

Senate: ***19*** *House:* ***37*** *US Cong:* ***1***

Design Info:

Original Est: **12/23/2014**

Current Est: **12/23/2014**

Construction Info:

Prelim. Est: **6/1/2018**

Project Information:

Project Cost Information:

HCP Est: **$12,107,000**

Current Est. **$12,107,000**

Spent to Date: **$5,380**

Project Status Info:

Construction Funding Committed

Work Type: Bridge

Project Identity and Location Info:

US26: Wolf cr - NW Hayward Rd sec

Key: ***17481***

Region: ***Region 2 - Northwest Oregon***

Paving.

Senate: ***16*** *House:* ***32*** *US Cong:* ***1***

Design Info:

Original Est: **11/23/2012**

Current Est: **12/14/2012**

Construction Info:

Prelim. Est: **2/1/2014**

Project Design Status: **- On Time**

Project Cost Information:

HCP Est: **$5,472,000**

Current Est. **$4,778,000**

Spent to Date: **$99,121**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Project Identity and Location Info:

OTIA III Mod-OR99W TSM Through Sherwood

Key: ***17195***

Region: ***Region 1 - Portland Metro Area***

Install variable message signs, cameras and road weather information systems.

Senate: ***13*** *House:* ***26*** *US Cong:* ***1***

Design Info:

Prelim. Est: **03/01/2012**

Construction Info:

Project Information:

Design only project.

Project Cost Information:

HCP Est: **$150,000**

Current Est. **$150,000**

Spent to Date: **$150,000**

Project Status Info:

Under Development

Work Type: Modernization

Total of Current Estimate for WASHINGTON County: $137,736,710

County: WHEELER

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

US26: Bridge Creek (Mitchell access) Bridge #07492

Key: ***15965***

Region: ***Region 4 - Central Oregon***

Replace bridge 07492.

Senate: ***30*** *House:* ***59*** *US Cong:* ***2***

Design Info:

Original Est: **7/15/2011**

Actual: **6/28/2011**

Construction Info:

Contract Comp.: **10/31/2012**

Current Est: **10/31/2012**

Project Design Status: **- On Time**

Construction Completion Status: **- On Time**

Project Cost Information:

HCP Est: **$2,067,000**

Current Est. **$1,880,082**

Spent to Date: **$1,864,529**

Project Status Info:

Under Construction

Work Type: Bridge

Total of Current Estimate for WHEELER County: $1,880,082

County: YAMHILL

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR18:Newberg-Dundee bypass (ph 1g)(Springbrook Rd)

Key: ***16901***

Region: ***Region 2 - Northwest Oregon***

Widen Springbrook Rd; dual left-turn lane on 99W to Springbrook; Widen OR219 at S. Connection

Senate: ***13*** *House:* ***25*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2015**
Current Est: **10/28/2015**

Construction Info:

Prelim. Est: **7/1/2017**

Project Information:

Project Cost Information:

HCP Est: **$14,335,000**
Current Est. **$14,335,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR18: Newberg-Dundee bypass (phase 1f)(clearing)

Key: ***15487***

Region: ***Region 2 - Northwest Oregon***

Clear trees and brush for widening of Springbrook Rd.

Senate: ***13*** *House:* ***25*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **8/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$300,000**
Current Est. **$300,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR154 @ Stringtown Road

Key: ***16119***

Region: ***Region 2 - Northwest Oregon***

'T-up' intersection and build left turn refuge.

Senate: ***12*** *House:* ***24*** *US Cong:* ***1***

Design Info:

Original Est: **4/15/2015**
Current Est: **4/15/2015**

Construction Info:

Prelim. Est: **6/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,553,000**
Current Est. **$1,583,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR18: Newberg-Dundee bypass (phase 1d)

Key: ***15361***

Region: ***Region 2 - Northwest Oregon***

First of two contracts to construct bypass from S Dundee to Waterfront Rd in Newberg.

Senate: ***13*** *House:* ***25*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **4/1/2018**

Project Information:

Project Cost Information:

HCP Est: **$63,000,000**
Current Est. **$63,000,000**
Spent to Date: **$3,275**

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR18: Newberg-Dundee bypass (phase 1b)

Key: ***15188***

Region: ***Region 2 - Northwest Oregon***

Construct major embankments for bridge approaches from south Dundee to OR219.

Senate: ***13*** *House:* ***25*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2013**
Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **7/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$10,000,000**
Current Est. **$10,000,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Modernization

County: YAMHILL

** On Time delivery = delivered before date planned, or within 90 days of planned.*

Project Identity and Location Info:

OR18: Newberg-Dundee bypass (phase 1e)

Key: ***15372***

Region: ***Region 2 - Northwest Oregon***

Second of two contracts to construct bypass from Waterfront Rd in Newberg to OR219.

Senate: ***13*** *House:* ***25*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **5/1/2018**

Project Information:

Project Cost Information:

HCP Est: **$72,000,000**
Current Est. **$72,000,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

OR18:Newberg-dundee bypass(ph 1h)(environ mitigat)

Key: ***15090***

Region: ***Region 2 - Northwest Oregon***

Environmental mitigation for Newberg-Dundee bypass impact.

Senate: ***12*** *House:* ***25*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2014**
Current Est: **10/28/2014**

Construction Info:

Prelim. Est: **12/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$1,200,000**
Current Est. **$1,200,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

FFO-OR18 @ Christensen road

Key: ***16118***

Region: ***Region 2 - Northwest Oregon***

Build left turn refuge/sever west connection of Caleg Payne Rd

Senate: ***12*** *House:* ***24*** *US Cong:* ***1***

Design Info:

Original Est: **7/16/2015**
Current Est: **7/16/2015**

Construction Info:

Prelim. Est: **8/1/2016**

Project Information:

Project Cost Information:

HCP Est: **$1,115,000**
Current Est. **$1,156,000**
Spent to Date: **$17,274**

Project Status Info:

Construction Funding Committed

Work Type: Safety

Project Identity and Location Info:

OR18: Newberg-Dundee bypass (phase 1c) (clearing)

Key: ***15231***

Region: ***Region 2 - Northwest Oregon***

Complete clearing of trees and brush for construction of phase 1 of bypass.

Senate: ***13*** *House:* ***25*** *US Cong:* ***1***

Design Info:

Original Est: **10/28/2013**
Current Est: **10/28/2013**

Construction Info:

Prelim. Est: **10/1/2014**

Project Information:

Project Cost Information:

HCP Est: **$750,000**
Current Est. **$750,000**
Spent to Date:

Project Status Info:

Construction Funding Committed

Work Type: Modernization

Project Identity and Location Info:

FFO-OR99W: OR240 (Newberg) - OR18 (McDougal Jct)

Key: ***16127***

Region: ***Region 2 - Northwest Oregon***

Inlay/overlay.

Senate: ***13*** *House:* ***24*** *US Cong:* ***1***

Design Info:

Original Est: **2/7/2014**
Current Est: **2/7/2014**

Construction Info:

Prelim. Est: **7/1/2015**

Project Information:

Project Cost Information:

HCP Est: **$7,985,000**
Current Est. **$8,068,000**
Spent to Date: **$245,787**

Project Status Info:

Construction Funding Committed

Work Type: Pavement Preservation

Total of Current Estimate for YAMHILL County: $172,392,000

Quarterly Status Report - Statewide Totals by Work Type and Status

First Quarter State Fiscal '13 (July1, 2012 - Sept. 30, 2012) *Based on Estimated Cost*

	Under Development	Funding Committed	Under Construction	Construction Complete	Totals:
Region 1					
Bridge	$ -	$ 48,205,000	$ 170,401,491	$ 136,265,949	***$ 354,872,440***
Modernization	$ 1,650,000	$ 186,181,000	$ 37,631,955	$ 113,626,410	***$ 339,089,365***
Operations	$ 150,000	$ 36,128,000	$ 1,230,000	$ 9,258,367	***$ 46,766,367***
Preservation	$ 300,000	$ 24,646,000	$ 43,874,504	$ 34,449,406	***$ 103,269,909***
Safety	$ -	$ 25,320,000	$ 5,028,807	$ 5,365,192	***$ 35,713,998***
Totals:	***$ 2,100,000***	***$ 320,480,000***	***$ 258,166,757***	***$ 298,965,323***	***$ 879,712,080***
Region 2					
Bridge	$ 1,153,000	$ 106,330,000	$ 279,608,613	$ 86,874,411	***$ 473,966,024***
Modernization	$ 8,625,000	$ 458,120,000	$ 30,407,844	$ 187,082,201	***$ 684,235,045***
Operations	$ -	$ 9,454,000	$ 3,955,710	$ 2,089,325	***$ 15,499,035***
Preservation	$ 340,000	$ 72,023,000	$ 21,473,010	$ 14,586,188	***$ 108,422,199***
Safety	***$ -***	***$ 25,779,000***	***$ 3,049,361***	***$ 2,131,107***	***$ 30,959,468***
Totals:	***$ 10,118,000***	***$ 671,706,000***	***$ 338,494,538***	***$ 292,763,232***	***$ 1,313,081,771***
Region 3					
Bridge	$ -	$ 51,005,718	$ 89,455,270	$ 47,683,430	***$ 188,144,417***
Modernization	$ 7,419,000	$ 214,347,000	$ -	$ 155,386,007	***$ 377,152,007***
Operations	$ 750,000	$ 5,250,000	$ 2,702,894	$ 964,816	***$ 9,667,711***
Preservation	***$ 650,000***	***$ 22,700,000***	***$ 11,809,145***	***$ 30,930,788***	***$ 66,089,933***
Safety	$ -	$ 8,145,000	$ 1,111,678	$ -	***$ 9,256,678***
Totals:	***$ 8,819,000***	***$ 301,447,718***	***$ 105,078,987***	***$ 234,965,041***	***$ 650,310,745***
Region 4					
Bridge	$ -	$ 3,337,000	$ 5,019,385	$ 23,176,529	***$ 31,532,915***
Modernization	$ 2,157,000	$ 68,401,000	$ 651,314	$ 42,273,147	***$ 113,482,460***
Operations	***$ -***	***$ 3,161,000***	***$ -***	***$ 1,770,691***	***$ 4,931,691***
Preservation	$ 100,000	$ 44,170,000	$ 18,616,589	$ 3,687,789	***$ 66,574,377***
Safety	$ -	$ 3,418,000	$ 1,620,938	$ -	***$ 5,038,938***
Totals:	***$ 2,257,000***	***$ 122,487,000***	***$ 25,908,226***	***$ 70,908,156***	***$ 221,560,381***
Region 5					
Bridge	$ -	$ 9,856,000	$ 15,856,633	$ 47,816,760	***$ 73,529,392***
Modernization	***$ 863,000***	***$ 12,874,000***	***$ 2,346,836***	***$ -***	***$ 16,083,836***
Operations	$ 800,000	$ 8,242,000	$ 973,644	$ 596,883	***$ 10,612,527***
Preservation	$ -	$ -	$ 3,878,184	$ 5,421,921	***$ 9,300,105***
Safety	$ -	$ 3,919,000	$ 4,311,857	$ -	***$ 8,230,857***
Totals:	***$ 1,663,000***	***$ 34,891,000***	***$ 27,367,153***	***$ 53,835,564***	***$ 117,756,717***
Grand Totals:	***$ 24,957,000***	***$ 1,451,011,718***	***$ 755,015,661***	***$ 951,437,316***	***$ 3,182,421,695***

Quarterly Status Report - Statewide Totals by Work Type and Status

First Quarter State Fiscal '11 (July1, 2012 - Sept. 30, 2012) *Based on Estimated Cost*

TOTALS:	Under Development	Funding Committed	Under Construction	Construction Complete	*Totals:*
Bridge	$ 1,153,000	$ 218,733,718	$ 560,341,392	$ 341,817,078	$ 1,122,045,188
Modernization	$ 20,714,000	$ 939,923,000	$ 71,037,949	$ 498,367,764	$ 1,530,042,713
Operations	$ 1,700,000	$ 62,235,000	$ 8,862,248	$ 14,680,083	$ 87,477,331
Preservation	$ 1,390,000	$ 163,539,000	$ 99,651,432	$ 89,076,092	$ 353,656,523

Current QSR Compared to HCP

141 Projects have been added since the HCP

20 *Projects are new parent projects:*

11017 12715 15774 17450 17512 17932 17933 17934 17935 17936 17957 17961 18000 18078 18094 18211 18229 18230 18232 18233

30 *Projects that were added by STIP Amendment:*

15090 15104 15188 15231 15361 15372 15462 15487 16062 16901 17109 17121 17521 17523 17703 17704 17817 17981 17983 17991 18075 18076 18077 18079 18080 18097 18098 18099 18100 18219

16 *Projects that now have schedules in the current reporting biennium:*

12827 14393 14804 14934 15037 15044 15555 16254 16406 16827 16845 16946 16973 17192 17488 18150

75 New STIP projects

16140 17435 17438 17439 17440 17442 17443 17444 17445 17446 17447 17448 17451 17469 17478 17522 17524 17525 17526 17527 17528 17529 17530 17531 17548 17549 17550 17551 17553 17554 17565 17568 17681 17697 17702 17705 17707 17708 17709 17710 17711 17712 17713 17715 17716 17719 17720 17807 17808 17809 17810 17811 17812 17813 17814 17816 17818 17819 17820 17821 17822 17825 17826 17828 17830 17918 17954 17962 18095 18135 18138 18146 18148 18156 18160

171 Projects were in the HCP but are not in this QSR

118 *Projects that were previously under construction and have now been completed.*

13794 13823 13853 13879 13884 13986 13990 13992 13998 14007 14008 14030 14031 14048 14051 14054 14161 14197 14204 14225 14229 14559 14608 14672 14684 14687 14689 14746 14749 14752 14767 14785 14791 14801 14807 14808 14819 14831 14832 14839 14845 14930 14991 15008 15048 15133 15201 15278 15365 15368 15381 15401 15443 15464 15674 15733 15769 15787 15820 15827 15845 15846 16116 16147 16201 16265 16302 16354 16582 16691 16733 16750 16781 16804 16825 16830 16867 16957 16972 17009 17010 17130 17153 17211 17248 17384 17831 17832 17833 17834 17835 17837 17838 17839 17840 17841 17842 17843 17844 17846

7 *Projects that were split or combined with other projects:*

12555 14667 15040 16143 16152 16238 16832

4 *Projects were found to be delivered by city, county, or other, and were dropped from the QSR:*

16242 16795 16844 17196

5 *Non-construction projects that have been dropped from the QSR:*

15042 16110 16111 16125 16843

30 *Projects that have outdated schedules or are Pending Bid Award and will appear in the next QSR once updated:*

09679 13717 13957 13996 14314 14781 14796 14844 14985 15032 15047 15052 15190 15842 16010 16021 16022 16038 16150 16151 16153 16763 16842 16861 16935 17513 17517 17518 17799 17801

7 *Projects have been cancelled:*

13804 14312 14772 15142 15143 16122 17836

Quarterly Status Report - Project Delay Details

First Quarter State Fiscal '11 (July1, 2012 - Sept. 30, 2012)

Delays due to community involvement:

Page#	Key#	Reason For Delay
	09436	Project Design delayed due to reevaluation of potential project locations, and the need to develop new building designs, per community request.

Delays due to contractor related issues:

Page#	Key#	Reason For Delay
	10838	Construction completion date delayed due to contractor resource and landscape quality issues.
	13225	Project design and construction being developed concurrently; no traditional design duration and not all project milestones follow the standard process. Construction completion date delayed due to unanticipated landslide issues and subsequent environmental permit modifications.
	16390	Construction completion date delayed due to the contractor needing to perform corrective work. Work primarily entails guardrail improvements.

Delay reason under discussion with contractor:

Page#	Key#	Reason For Delay
	16971	Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.
	16204	Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.
	14810	Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.
	14019	Construction completion date delayed due to: inclement weather; utility conflicts; protracted traffic signal shop drawing approval process with new vendor; and signal pole fabrication issues impacting the shipment of new signal poles and mast arms.
	14986	Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.
	12740	Construction completion date delayed, and ODOT will be discussing the specific causes of the delay with the Contractor.

Delays due to design, permit, or environmental issues:

Page#	Key#	Reason For Delay
	14835	Project Design delayed due to the species "Green Sturgeon" being added to the endangered species list, and causing the project's biological options report to be re-written. Construction completion date delayed because the quantity of paint which needed to be removed by spot-blasting was significantly greather than anticipated, and required additional time for removal.
	15530	Project Design delayed due to a quality control review which created changes to bid item quantities and other modifications and resulted in a more cohesive bid package.
	14018	Port of Coos Bay local OTIA project. Construction completion date delayed due to railroad negotiations.
	15013	Project Design delayed to allow time for the completion of a city of North Bend project, which otherwise would have cut up this project's newly laid pavement.
	16796	Project Design delayed due to the need for establishing a separate contract for a special material purchase. Special stainless steel (A1010) was purchased as part of an FHWA test of this steel.
	13994	Project design delayed due to delays in completing the environmental impact statement, difficulties with right of way purchases related to utility relocations, and scheduling difficulties in obtaining environmental permits.

Quarterly Status Report - Project Delay Details

First Quarter State Fiscal '11 (July1, 2012 - Sept. 30, 2012)

Delays due to design, permit, or environmental issues:

Page#	Key#	Reason For Delay
	14865	Project Design on-time, but bid opening date delayed to prevent traffic congestion, which when combined with delays from other projects could exceed ODOT's corridor mobility goals. Construction completion date delayed, and ODOT is discussing the specific causes of the delay with the Contractor.
	12802	Project Design delayed to allow the allow the out-sourcing of geotechnical work, and subsequent design changes. Construction completion date delayed due to adding deck sealing to the contract, and additional plant establishment.
	16983	Project design delayed due to design changes from lowering the freeway to provide additional clearance to raising the bridge.
	09350	Construction completion date delayed due to structural revisions to footings, crossbeams, and for lengthy railroad approval processes.
	14032	Construction completion date delayed due to due to revisions in the construction method in order to minimize potential flooding risks.
	14393	Project construction being performed by city forces; no contract was issued. Project milestones do not follow standard process or may be missing. Project Design delayed due to the City of Gresham beginning an update of their standards. Design could not continue until Gresham's standards were finalized. Additionally, design staff assigned to this project were temporarily reassigned to meet deadlines on new ARRA projects.
	14830	Project design delayed to allow adequate time to pre-qualify contractors to do bridge preservation work.
	13737	Construction completion date delayed due to additional time needed to establish electric power and telephone for the new facilities.
	14029	Project design delayed due to a hold up on a variance permit from National Marine Fisheries Service.
	16967	Construction completion date delayed due the project's schedule being overly aggressive, and not allowing sufficient time for striping work to complete before winter weather. Paving was completed on time, but striping work needed to be completed in the next construction season.
	06025	Project Design delayed due to the need for federal approval of changes to contractor special provisions. Construction Completion Date delayed to resolve bid protests, further delayed due to weather conditions, but primarily delayed due to the unanticipated encountering of extraordinarily hard rock which slowed the drilling process.

Delays due to projects being split or combined with others:

Page#	Key#	Reason For Delay
68	15046	Project Design delayed due to this project being combined with key 13722.

Delays due to resource, materials, or funding issues:

Page#	Key#	Reason For Delay
53	13704	Construction completion date delayed due to discovering structural issues with the concrete retaining walls which were to serve as a foundation for illumination poles. Different illumination poles will need to be fabricated to fit each specific location.
67	13705	Construction completion date delayed due to a discrepancy in the pavement specifications and payment adjustment.
83	17954	Design Completion date delayed due to higher priority projects pushing out the deadline for this project.

Quarterly Status Report - Project Delay Details

First Quarter State Fiscal '11 (July1, 2012 - Sept. 30, 2012)

Delays due to right of way issues:

Page#	Key#	Reason For Delay
25	13541	Project design delayed due to resolving right of way issues involving one relocation and three recommended condemnations. Construction completion date delayed due to retaining wall rework, missing documentation from contractor, and additional work associated with poor subsurface conditions.

Delays due to scoping issues:

Page#	Key#	Reason For Delay
5	14014	Project Design delayed due to scope increases that included replacement of the bridge covering and sidewalks as well as a re-evaluation of community impacts.
26	16956	Construction completion date delayed due to the unanticipated need for replacing the existing bridge deck. Additional delays due to changes in concrete additives.
39	15328	Project design delayed due to the need to break out portions of the project into smaller bundles so they could be bid on by a larger field of contractors, and allow smaller contractors to participate. Additional delays were incurred from rescheduling to maximize flexibility of funds.
67	10874	Construction completion date delayed due to changes in design and construction methods.

Delays due to weather:

Page#	Key#	Reason For Delay
52	14833	Construction completion date delayed due to weather.
81	14070	Construction completion date delayed due to an unseasonably wet spring which precluded paving work and created the need for additional subgrade stabilization.

Delays due to adding work:

Page#	Key#	Reason For Delay
1	14695	Project Design delayed due to project being selected as a demonstration project for Highways for Life (HFL), and incorporate several innovative new technologies for improving highway safety and quality, while reducing congestion caused by construction.
11	13976	Construction completion date delayed due to right-of-way issues, significant rain, and a delay in an adjacent city project that needed to complete before this project could commence.
13	12692	Construction completion date delayed due to additional work of replacing an ornamental rail on the north half of the bridge being added.
15	15788	Construction completion date delayed due to problems installing new signage and striping work being modified.
15	14987	Project Design delayed due to adding a new signal to the project.
17	13981	Construction completion date delayed due to additional tree removal, the need for which was outside the contractor's control. Also, construction of the wildlife fence will be delayed to allow for animal migrations. These delays do not impact the public's use of the highway, and project was open to traffic on time.
24	15644	Construction completion date delayed to add work to the project, including added lighting and an irrigation system. Additional delays stemmed from the weather in the Columbia Gorge not being conducive for painting permanent striping.
25	15514	Project construction being performed by city forces; no contract was issued. Project milestones do not follow standard process or may be missing. Construction completion date delayed due to federal stimulus paving of OR-62 through the project area, and needed additional guardrail added per ODOT Roadway Section.
38	14259	Project Design and construction being developed concurrently; not all project milestones follow standard processes. Construction completion date delayed to adding another bridge to the scope of work.
70	13607	Project Design delayed due to allow for time in dealing with complex right of way acquisition tasks in relationship to abandoned rail right of way.

Quarterly Status Report - Completed Projects

First Quarter State Fiscal '11 (July1, 2012 - Sept. 30, 2012) *Based on Actual Cost*

Key	Region	Section name	County Name	Work Type	Total Cost
14684	5	FFO-I-84:Baldock Slough-South Baker Interchange	BAKER	PRESERVATION	$20,089,637
17846	5	I-84: Durkee - Weatherby	BAKER	PRESERVATION	$101,502
16781	5	Chico Road Reconstruction (Baker County)	BAKER	MODERNIZATION	$621,083
15464	5	I-84: Pleasant Valley - Durbin Creek Road	BAKER	PRESERVATION	$40,072,670
14749	2	US20: Corvallis-Albany	BENTON	PRESERVATION	$4,319,831
14839	2	OR99W: Locke Creek Bridge #00419A	BENTON	BRIDGE	$2,355,659
15827	2	OR99W: Mary's River NB (Corvallis) BR #00706	BENTON	BRIDGE	$520,288
15443	1	Region 1 Traffic Signal Upgrade Bluff Road-US26	CLACKAMAS	OPERATIONS	$165,009
15048	1	US26: SE Luzon Ln - SE Cherryville Dr	CLACKAMAS	PRESERVATION	$5,442,181
17384	1	US26: MP 49.2 - 62.15 (Sign Upgrades)	CLACKAMAS	OPERATIONS	$95,981
15365	1	OR224: Jct HWY 172 - Jct HWY 161	CLACKAMAS	PRESERVATION	$5,566,223
16147	1	OR99E:MP14.9 - Territorial Road	CLACKAMAS	PRESERVATION	$118,471
14746	2	US30: John Day R Bridge-33rd St (Astoria)	CLATSOP	PRESERVATION	$2,400,502
13998	2	OR53: Necanicum River Bridge	CLATSOP	BRIDGE	$1,951,731
17130	2	US101: Astoria-Megler BR, Navigation lights	CLATSOP	BRIDGE	$896,041
17010	1	OR202 Nehalem Rvr(Banzer)BR #03140A (Tree Removal)	COLUMBIA	BRIDGE	$240
16733	1	US30: MP 46.5 Slide Repair Project	COLUMBIA	OPERATIONS	$752,583
14225	3	OR42:Beaver Cr-Mid Fork Coquille R-Bundle 405	COOS	BRIDGE	$7,279,908
15846	3	OR241: Isthmus Slough, East Approach BR #01132F	COOS	BRIDGE	$4,274,169
15820	3	US101/OR240:Coquille R(Bullards)&South SL BR Paint	COOS	BRIDGE	$5,428,975
16201	3	FFO-US101: Davis Slough - 2nd St (Bandon) Paving	COOS	PRESERVATION	$7,189,069
15787	3	US101: Euchre Cr & Myers Cr Bridges 07767 & 08718	CURRY	BRIDGE	$4,426,080
15278	3	FFO-US101:Kobernik Slide Complex Repair Unit 2	CURRY	OPERATIONS	$4,201,127
13776	3	US 101: Retz Creek Slide	CURRY	OPERATIONS	$56,270
15368	3	US101: Kobernik Slide Complex, Unit 1	CURRY	OPERATIONS	$3,829,035
13853	4	US20 signal upgrades (Bend)	DESCHUTES	OPERATIONS	$949,782
17211	4	US97:Crooked River BR-Redmond Unit 2 (12th St Ext)	DESCHUTES	PRESERVATION	$1,243,924
15401	4	US97:Bowery Lane - Romaine Village (Bend)	DESCHUTES	PRESERVATION	$5,475,019
14048	3	I-5/OR 42: Winston - McLain Ave - Bundle 307	DOUGLAS	BRIDGE	$9,203,562
17839	3	I-5: Anlauf - Elkhead (mp 162.2-154.88 nb & sb)	DOUGLAS	PRESERVATION	$74,204
16691	3	OR42: Hoover Hill to Lookingglass Creek	DOUGLAS	OPERATIONS	$3,622,175
14608	3	OR 230/OR 138: North Umpqua-Upper Rougue B560	DOUGLAS	BRIDGE	$4,061,759
12401	3	I-5 O-Xings:South Umpqua River & OR 99 (Shady)	DOUGLAS	BRIDGE	$35,108,715
17838	3	I-5: Canyon Mt (mp 98-87 NB and SB)	DOUGLAS	PRESERVATION	$190,597
16804	4	I84: Rufus-Swanson Canyon	GILLIAM	PRESERVATION	$8,471,983
14030	1	I-84: Cascade Locks-2nd St Bundle 208	HOOD RIVER	BRIDGE	$16,376,189
15008	3	OR99: Creel Road to Cor Bridge	JACKSON	PRESERVATION	$1,019,592
13992	3	HWY 140 Freight Extension (White City)	JACKSON	MODERNIZATION	$3,883,137
17153	3	OR273: BR #03781 & #03780 (Dollarhide & Steinman)	JACKSON	BRIDGE	$631,984
13782	3	Ross Lane North, McAndrews Rd to Rossanley Rd	JACKSON	MODERNIZATION	$1,750,000
17840	3	I-5:Rock Point - Evans Crk (2-3 mile test section)	JOSEPHINE	PRESERVATION	$9,740
14991	3	OR 238 @ Jaynes Drive	JOSEPHINE	SAFETY	$2,081,969
13823	3	US 199: Passing Lane (Josephine County)	JOSEPHINE	OPERATIONS	$2,167,420
12402	4	OR140: Beatty Curves	KLAMATH	MODERNIZATION	$3,019,737
12573	4	OR140: Modoc Billy Cr - Fish Hole Cr (Beatty/BLY)	KLAMATH	PRESERVATION	$7,939,578
16830	4	Region 4 Chip Seal Projects on OR58& US97HWYs	KLAMATH	PRESERVATION	$1,702,522
14832	4	OR39: Alameda Ave Partial Viaduct Bridge #06741	KLAMATH	BRIDGE	$1,309,019
15674	4	OR140: Warner Curves	LAKE	OPERATIONS	$2,411,107
14752	2	OR58: Eagle Creek-Salt Creek Tunnel	LANE	PRESERVATION	$2,430,154
11791	2	OR126: N. Fork Suislaw River Bridge	LANE	BRIDGE	$16,936,575
14007	2	US101: Siuslaw R Bridge (Florence)	LANE	BRIDGE	$6,860,716
14807	2	OR222: Willamette River (Jasper) Bridge #04117a	LANE	BRIDGE	$1,015,937
14559	2	OR99: Enid RD - Washington/Jefferson (Eugene)	LANE	PRESERVATION	$5,888,609
14051	2	I-5:Coast Fork Willamette-Martin Creek-Bundle 310	LANE	BRIDGE	$16,016,095
14197	2	I-5 @ Beltline INTCH (Eugene/Springfield)	LANE	BRIDGE	$68,053,271
14801	2	US101: Big Creek Bridge #01430a	LINCOLN	BRIDGE	$721,871
16957	2	US20: Beaver CR - Little Beaver CR - Bundle 428	LINCOLN	BRIDGE	$2,298,919

Quarterly Status Report - Completed Projects

First Quarter State Fiscal '11 (July1, 2012 - Sept. 30, 2012) *Based on Actual Cost*

Key	Region	Section name	County Name	Work Type	Total Cost
16354	2	US20: Pioneer Mtn Loop RD - Yaquina River	LINCOLN	MODERNIZATION	$8,056,229
16265	2	I-5 Halsey - Lane County Line	LINN	PRESERVATION	$6,588,979
17009	2	OR34: Wolcott Road - Lake Creek Bridge Sec	LINN	PRESERVATION	$3,665,877
17837	2	I-5: mp 227 to mp 229 northbound	LINN	PRESERVATION	
14930	2	OR164 @ Scravel Hill Road	LINN	SAFETY	$1,438,523
14767	2	US20 @ Big Lake Road	LINN	SAFETY	$402,248
12580	2	FFO - OR34: Roche Street-Wolcott Road	LINN	SAFETY	$4,331,386
14687	5	Region 5 Rockfall Corrections 2011	MALHEUR	OPERATIONS	$308,753
13659	2	OR99Bus: Verda Lane - Broadway Street (Keizer)	MARION	SAFETY	$209,829
12820	2	OR214: Broughton Way- Park Avenue (Woodburn)	MARION	MODERNIZATION	$408,836
13658	2	OR22 @ Sublimity Interchange	MARION	MODERNIZATION	$20,097,382
13884	2	I-5: Battle Creek - N Jefferson	MARION	PRESERVATION	$5,879,876
14204	2	OR99E @ Checkerboard Road	MARION	SAFETY	$2,002,822
14054	2	I-5 @ Kuebler Interchange Improvements	MARION	MODERNIZATION	$3,575,105
13624	2	OR99E: Aurora-Salem Paving	MARION	PRESERVATION	$5,923,900
15845	2	OR22: Willamette R (Marion st) BR#07253B (Salem)	MARION	BRIDGE	$3,402,205
14845	2	OR22: Albus Road SE O'xing (Bridge #08077)	MARION	BRIDGE	$654,940
15133	2	2010 Interstate Sign Replacement Project(Region 2)	MARION	PRESERVATION	$1,804,283
13990	1	N Leadbetter Extension Overcrossing	MULTNOMAH	MODERNIZATION	$9,961,698
12076	1	I5: Victory Blvd to Lombard section	MULTNOMAH	MODERNIZATION	$69,464,043
13712	1	US26:SE 51ST Ave - I-205	MULTNOMAH	PRESERVATION	$5,243,719
13703	1	I-84:East Portland Fwy - NE 181st Avenue	MULTNOMAH	PRESERVATION	$10,188,901
17834	1	I-84: District 2C 2011 MIM Pavement Repair	MULTNOMAH	PRESERVATION	$6,635
17833	1	I-5: I-405 - Lombard	MULTNOMAH	PRESERVATION	$167,275
17832	1	I-205: Johnson Creek - Columbia river	MULTNOMAH	PRESERVATION	$489,811
17831	1	I-5: Capitol - Marquam	MULTNOMAH	PRESERVATION	
13986	1	Kane DR:NE Division ST-SE Powell VLLY RD (Greshm)	MULTNOMAH	MODERNIZATION	$4,800,000
16972	1	SW Harbor Dr/SW River Parkway Improvements	MULTNOMAH	MODERNIZATION	$3,026,439
14008	1	North Lombard Access Improvements (Portland)	MULTNOMAH	MODERNIZATION	$2,740,732
14031	1	I-84: Dodson-Tanner Creek Bundle 209	MULTNOMAH	BRIDGE	$18,658,985
17248	2	OR22 Safety Improvements (Polk Co)	POLK	SAFETY	$24,410
14808	2	US101: Three Rivers (Hebo) bridge #04660a	TILLAMOOK	BRIDGE	$572,605
15201	2	US101: 12th St (Tillamook) - Farmer CR RD	TILLAMOOK	PRESERVATION	$9,020,893
17844	5	I-84: Pverty Intchnge - Meacham Intchnge	UMATILLA	PRESERVATION	$150,000
16867	5	I-84: Tower Rd - Stanfield	UMATILLA	PRESERVATION	$14,278,535
17843	5	I-84: Mission Jct intchnge - mp 218	UMATILLA	PRESERVATION	$421,823
17842	5	I-84: Barnhart Rd - Mission Jct Intchnge	UMATILLA	PRESERVATION	$28,190
15769	5	OR37: Court-Dorion (Pendleton)-OR11@ Weston Br	UMATILLA	PRESERVATION	$6,839,286
14831	5	US30: Grande Ronde R & UPRR (Oro Dell) Br #08431	UNION	BRIDGE	$1,241,495
17841	5	I-84: MP 252 - 246	UNION	PRESERVATION	$100,000
14672	5	OR82: Imbler Stormwater and Ped Improvements	UNION	MODERNIZATION	$2,926,531
13794	2	Region 2 illumination & ITS improvements	VARIOUS	OPERATIONS	$3,195,543
14689	5	Region 5 ITS 2010	VARIOUS	SAFETY	$733,003
17835	4	I-84: Corbett - Arlington	VARIOUS	PRESERVATION	$236,600
14785	2	Region 2 Rock Fall Screening	VARIOUS	OPERATIONS	$636,312
16825	1	Pavement Marker Winter Repair	VARIOUS	PRESERVATION	$31,620
14161	2	Region 2 Flashing Beacon Replacements	VARIOUS	OPERATIONS	$492,595
16116	2	Region 2 Rockfall Improvements - 2012	VARIOUS	OPERATIONS	$101,726
16582	2	Region 2 Traffic Loop Replacements (2009)	VARIOUS	OPERATIONS	$94,005
14229	2	US20: Harris RD & WPRR - Marys River - Bundle 409	VARIOUS	BRIDGE	$6,819,583
13879	2	2009 Interstate Sign Replacement Project(Region 2)	VARIOUS	PRESERVATION	$1,774,492
15381	5	I-84: Lime Section & 3 Mile Hill Truck Lane	VARIOUS	MODERNIZATION	$16,331,122
15733	4	I-84: Hood River - Mosier Creek - Bundle 225	WASCO	BRIDGE	$11,233,667
13702	1	I-5:Tualatin River Bridge-Wilsonville Road	WASHINGTON	PRESERVATION	$23,522,432
13725	1	OR 219:Midway - McFee Creek	WASHINGTON	SAFETY	$2,785,656
16750	1	US26: Staley's Junction Variable Speed Signs	WASHINGTON	OPERATIONS	$770,655
16302	1	US26: East Fork Dairy Cr - McKay Cr - Bundle 511	WASHINGTON	BRIDGE	$8,818,249
14819	4	OR207: John Day River Bridge #05018A	WHEELER	BRIDGE	$417,435

Quarterly Status Report - Completed Projects

First Quarter State Fiscal '11 (July1, 2012 - Sept. 30, 2012) *Based on Actual Cost*

Key	Region	Section name	County Name	Work Type	Total Cost
13662	2	OR99W: McMinnville Signals & Safety Improvements	YAMHILL	SAFETY	$1,368,386
9320	2	Newberg-Dundee Trans Impr Project #1	YAMHILL	MODERNIZATION	$21,215,396
14791	2	OR99W: Sunset (Sherwood)-Brutscher St (Newberg)	YAMHILL	PRESERVATION	$3,957,656

Quarterly Status Report - Cancelled Projects

First Quarter State Fiscal '11 (July1, 2012 - Sept. 30, 2012)

Project Name: OR22 @ GREENWOOD RD VMS

Cancel Reason: This project was cancelled as part of the funding reductions during the development of the 2010-2013 STIP. The cost estimates at the time, exceeded the available funding and the OTC approved cancelling the project as part of Region 2's overall STIP reduction.

Key Number: 13804 **County Name:** Tillamook **Region:** 2 **Work Type:** Modernization

---

Project Name: US101: OLD CONDOR ROAD-HEBO

Cancel Reason: Cancelled due to a lack of funding. $4M from this project moved to key 12817, $2.8M returned to Region 2's Modernization program.

Key Number: 14312 **County Name:** Tillamook **Region:** 2 **Work Type:** Modernization

---

Project Name: REGION 2 DURABLE STRIPING PROJECTS 2010

Cancel Reason: Cancelled due to a lack of funding.

Key Number: 14772 **County Name:** Various **Region:** 2 **Work Type:** Safety

---

Project Name: I-84: ROWENA - US 97 INTCHGE (WEST UNIT)

Cancel Reason: In response to the approximate $28 million in budget cuts to the preservation program in the 2010-2013 STIP, the Interstate Maintenance Committee and Region 4 Management agreed to cancel this project and return the funds to the Interstate Maintenance Program.

Key Number: 15142 **County Name:** Wasco **Region:** 4 **Work Type:** Preservation

---

Project Name: I-84: ROWENA - US 97 INTCHGE (EAST UNIT)

Cancel Reason: In response to the approximate $28 million in budget cuts to the preservation program in the 2010-2013 STIP, the Interstate Maintenance Committee and Region 4 Management agreed to cancel this project and return the funds to the Interstate Maintenance Program. The section of roadway identified under this project will be resurfaced as part of the I-84: Fifteenmile Creek-Celilo project, Key#17518 scheduled for construction in 2012.

Key Number: 15143 **County Name:** Wasco **Region:** 4 **Work Type:** Preservation

---

Project Name: US20: MP 3.50 - MP 3.90 (CORVALLIS)

Cancel Reason: ODOT and a private developer were in the process of developing a Cooperative Improvement Agreement to construct a center turn lane that would service the developer's property and adjacent properties. The Developer was unable to acquire the needed funds for the project and it was cancelled. Funds from this ODOT project were moved to key 17957, I-5: OR22 - OR99E MEDIAN BARRIER (SALEM)

Key Number: 16122 **County Name:** Benton **Region:** 2 **Work Type:** Safety

---

Project Name: I-5: MP 221.5 - 222.5 SOUTHBOUND

Cancel Reason: Project was funded for the duration of 2011, but project could not be completed in this time frame. Fundes were returned to maintenance, and will be used again in 2012.

Key Number: 17836 **County Name:** Linn **Region:** 2 **Work Type:** Preservation

OREGON DEPARTMENT OF TRANSPORTATION
3930 FAIRVIEW INDUSTRIAL DR. SE
SALEM, OR 97302-1166

Printed on recycled paper