Oregon State Capitol Renovation				Impacts and Restrictions																													
									cts	Hall Restrictions	Custodial Escort	LEGEND D = Day Shift N = Night Shift X = Shift Dependent on Location H = Holiday TOR = Task Order Request																					
	uilding Investigation Schedu			_ _)pa(trict	Ш Ш		-																				
Ju	June 2, 2014		e	Vibration	Drilling	ึง		Ladders	Utility Impacts	Res	todi	JUNE																					
			Noise	/ibr	rill	Odors	Lifts	adc)tili(lall	Sust	Mon		Wed			Sat		n Mon		Wed		Fri		Sun			Wed		Fri		Sun	
No.	Activity	Location/Notes	2	>			┛			-	0	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
	Pour Concrete Slab / Patch Flooring	Archive 64 & 64B														Onon	for n	ublic	viowir		ah na		ok to k			d at 0	wpor	'e die	orotion				
												Open for public viewing - Slab pour-back to be scheduled at Owner's discretion																					
	Pour Concrete Slab / Patch Flooring	Press Room 43										Open for public viewing - Slab pour-back to be scheduled at Owner's discretion													 								
3	Site Topography / Utility Survey / Utility Pot-holing											D	D	D	D	D			D	D	D	D	D										
	Marble Investigations, Senate Wing - Preparation / Swing Stage Training						х	x			x		D																				
	Marble Investigations, Senate Wing Roof Stone Panel Removal						x	x			x		D	D	D	D			D	D	D	D	D										
6	Window Testing						x	x			?	Testing RFP / Task Order Request Preparation																					
7	Geothermal Wells			х	x							Scope Confirmation / Task Order Request Preparation																					
DE	SIGN TEAM ACTIVITIES																																
1	House Focus Group (1:30 PM)													D																			
2	IS Meeting w/ Executive branch & Police (time TBD)													D																			
3	Hearing Room Focus Group (11:00 AM)														D																		
4	Senate Focus Group (1:30 PM)														D																		
5	Food Service Meeting (time TBD)														D																		
6	Distributed Antenna Survey																		D	D	D	D	D										
7	Workshop 8 - Criteria Design Finalization Review																				D												
	NNER CONSULTANTS/SUBS																																
1	PBS - HazMat Investigations	1938 Structure									x	x	x	x	x	x			x	x	x	x	x			x							
2	WWII Memorial Dedication & Reception	NW Site & Galeria														D																	
3	PBS - HazMat Investigations	South 1st Floor									x											x	x			х							